

Carver Police Station Carver, MA

MONTHLY PROGRESS REPORT January 2021



Architect:



Jacunski Humes Architects, LLC

General Contractor:



Tower Construction Corp.

Owner's Project Manager:



prepared by:
Daedalus Projects, Inc.

PROJECT

Carver Police Station

PROJECT MANAGER

Joe Sullivan

CONTRACTOR

Tower Construction

ON SITE REPRESENTATIVEAlyssa Chatani

MONTHLY PROGRESS REPORT – JANUARY 2021**GENERAL COMMENTARY OF MONTHLY PROGRESS**

During the month of January, Dig It continued bringing in loam and spreading it around the building. Hastie Fence continued the chain link fence and installed the entrance gate. T&C Woodworking continued installing backboard trim in the training room storage area and continued setting countertops. They completed the crash railing in the corridors and placed trim in the vestibule area corridor. Barber Drywall continued miscellaneous taping. Dandis Painting continued placing the second coat of paint at the main building and continued outbuilding painting. A/C Painting continued the wallcovering in the training room area and the lobby. Belcour continued installing downspouts and connections at the main building and outbuilding. Debrino continued sealing the sidewalks. Central Ceilings continued installing ceiling tiles in the office, locker, and corridor areas. CJM Services continued resilient flooring in the corridors and break room. Capital continued grouting tile in the bathrooms and completed flooring in the dispatch bathroom. They also placed tile in the storage room adjacent to the training room and installed the thresholds in the women's locker room and boot wash area. New England Floors continued to work on detention area flooring, priming the surface and epoxying the floor. American Electrical continued lighting controls, installing fire alarm devices, wiring up the heat pump, and continued installing switches and outlets. They started up the UPS, wired up the exterior light poles, and completed wiring and lighting at the outbuilding. G&H installed heaters in the outbuilding and vestibule sections and continued the wiring of thermostats. They also completed startup of the HVAC units in the dispatch and the fitness room. Delta continued placing equipment in the fire pump room and placing the fire department connection. Lapan started to install the bathroom fixtures, placing sinks and toilets in the locker room bathrooms. They also installed the mop sink and jail cell fixtures. The Town's new building inspector was on site for a walk-through and noted no issues. New Era continued access control wiring and pulling coax cables, installing keypads, and mounting exterior cameras. Dorma installed the automatic door openers at the main entrance. Fitzmeyer and Tocci visited the site for a commissioning walk-through and issued a field report. All other activities are outlined below.

HOT ITEMS

Permanent power milestone was met this month.

Commissioning began with a soft start-up of the HVAC system.

SCHEDULE COMMENTARY

Tower Construction provided a master schedule with a substantial completion date of March 1, 2021.

SAFETY COMPLIANCE

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. Tower Construction had a discussion with subcontractors on site on following safety protocol. They are each filling out a daily COVID-19 safety sheet. CHA is filling out daily health certifications as well.

DIVISION 06 – 06 - WOOD, PLASTICS, AND COMPOSITES**Section 06 10 53 Misc. Rough Carpentry, 06 40 23 Interior Architectural Woodwork**

Week of January 4

- Installing backboard trim in training room storage area.
- Working finishing casework in training room storage section.
- Setting countertops in laundry room and continue crash railing.

Week of January 11

- Installing remaining chair railing and trim inside lobby area.
- Placing trim in vestibule area corridor.

Week of January 18

- Not on site.

Week of January 25

- Installing slide drawers, chair railing in side entry.
- Installing trim in the lobby, rolling in slide drawers.

DIVISION 07 – ROOFING & SIDING**Section 07 40 00 Roofing and Siding**

Week of January 4

- Continue installing downspouts at main building.

Week of January 11

- Not on site.

Week of January 18

- Finishing the downspouts and connections on main building and outbuilding.

Week of January 25

- Not on site.

DIVISION 09 – FINISHES**Section 09 12 00 Gypsum Board Assemblies, 09 30 00 Tiling, 09 91 00 Painting**

Week of January 4

- Placing 2nd coat of paint in vestibule storage rooms.

Week of January 11

- Built platforms in mail room with plywood.
- Placing drop cloths and prepping outbuilding for interior paint at storage area and fire pump room.
- Spraying outbuilding storage room.

Week of January 18

- Filling in all areas with holes or other areas of imperfection.
- Continues to paint the interior sections of the outbuilding rooms.
- Completed the outbuilding center storage area.
- Working in fire pump room paint, finish coat.

Week of January 25

- Misc. taping.
- Spot priming interior walls in corridor and locker rooms, men's and women's.
- Continue spot priming areas and painting cell doors.
- Touching up outbuilding prepping in main building for main/final painting.
- Prepping sally port for ceiling paint.
- Applying finish coat of paint in evidence rooms.

DIVISION 21 – FIRE SUPPRESSION**Section 21 00 00 Fire Protection****Week of January 4**

- Continue placing equipment in fire pump room.
- Installing fire suppression equipment in the fire pump room.
- Installing FDC inside fire pump room.

Week of January 11, 18, and 25

- Not on site.

DIVISION 22 – PLUMBING**Section 22 00 00 Plumbing****Week of January 4 and 11**

- Not on site.

Week of January 18

- Started to install bathroom fixtures.

Week of January 25

- Installing plumbing fixtures in lobby bathrooms, placing sinks and toilets.
- Installing plumbing fixtures in locker room bathrooms.
- Installing mop sink, jail cell, and fixtures.
- Installing mop sink utilities in janitor's closet.

DIVISION 23 – HVAC**Section 23 00 00 HVAC****Week of January 4**

- Installed heaters in outbuilding, and vestibule sections.

Week of January 11

- Placing wiring for thermostats inside office rooms.

Week of January 18

- Not on site.

Week of January 25

- On-site starting up HVAC units in dispatch and fitness room.

DIVISION 26 – ELECTRICAL**Section 26 00 00 Electrical****Week of January 4**

- Continues to install lighting controls and fire alarm devices in ceilings.
- Continues to install lighting switches and FA devices.
- Placing ceiling lights in training room and installing switches.
- Continues to wire up ceiling devices, lighting and installing emergency backup lights.
- Wiring up heat pump.
- Continue installing lighting fixtures inside of the training room and devices in corridors.

Week of January 11

- Continues to install lighting connections and switches, wiring up heaters in outbuilding storage room.
- Installing heating connections in outbuilding and sally port, finished overhead lighting in main building and training room.
- Tying in wiring connections in communications room. Continue to install lights and switches inside outbuilding. Continue sally port lighting.
- Started UPS systems in comm room, sally port heaters and wiring and lighting.
- Installing power outlets and wiring inside of sally port, lighting inside of outbuilding fitness room.

Week of January 18

- Continues to place lighting in sally port and connecting heaters inside the sally port. Communication room power is connected.
- Install plugs and switches in day room/ corridor areas.
- Continues electrical items in sally port and outbuilding lighting.
- Placing exterior light poles, connecting wiring.

Week of January 25

- Installing electrical connections inside sally port for controls and fire alarm devices.
- Working in Communications Room electrical connections and placing racks.
- Installing lighting fixtures inside outbuilding storage areas.
- Installing connections in the comm room misc items in sally port.
- Punching down comm wiring to racks. Continue control wiring.

DIVISION 31 – EARTHWORK**Section 31 20 00 Earth Moving**

Week of January 4 and 11

- Not on site.

Week of January 18

- Placing loam in the main entry area front.

Week of January 25

- Bringing in loam and spreading it around the side of the building.



Men's Locker Room



Millwork and Sinks Installed



Bathroom Finishes



Break Room and Lockers



Training Room Progress



Booking Rooms



Ceiling Tiles Completed



Communications Room Racks

Carver Police Department

12.30.20

3 WEEK LOOK AHEAD SCHEDULE

DATE	December					January																COMMENTS
	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
Bathroom fixtures																			x	x		LaPan Plumbing
Ceiling Tile boarders		x	x						x	x	x	x	x									Central Ceilings
Epoxy Flooring				x	x													x	x			New England Floors
Interior finish paint												x	x			x	x	x	x	x		Dandis Painting
Interior Electrical / lighting		x	x	x	x				x	x	x	x	x			x	x	x	x	x		American
Interior wall / floor tile		x	x	x	x				x	x	x	x	x									Capital Flooring
Transitions / Downspouts		x								x	x	x										Belcour / TCC
Wall coverings											x	x	x			x	x	x	x			
Casework / Millwork		x	x	x	x				x	x	x	x	x			x	x	x				T & C woodworking
Bathroom accessories											x	x	x									Tower Con.
Site Fire Protection									x	x	x					x	x	x				Delta
Exterior Fencing		x	x	x	x				x	x	x											Hastie Fence
HVAC Installation / RGD's		x	x		x				x	x	x	x	x			x	x	x				G & H HVAC
Resiliant flooring										x	x	x										CJM
Overhead Grille door												x	x									Next Gen.
Outbuilding interior painting											x	x	x			x	x					Dandis Painting
Site work loom / Curbing		x	x	x	x																	Dig-it
Light pole Installation																x	x	x				American
Commissioning / Start-up																		x	x	x		HVAC / Comm. Agent
Safety		x	x	x	x				x	x	x	x	x			x	x	x	x	x		

Carver Police Department

1.13.21

3 WEEK LOOK AHEAD SCHEDULE

	January																														
DATE	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	COMMENTS									
Bathroom fixtures										x	x	x	x				x	x	x	x			LaPan Plumbing								
Ceiling Tile Install			x	x	x	x			x	x												Central Ceilings									
Epoxy Flooring		x		x															x	x		New England Floors									
Interior finish paint				x	x	x			x	x	x	x	x				x	x	x	x	x	Dandis Painting									
Interior Electrical		x	x	x	x	x			x	x	x	x	x				x	x	x	x	x	American									
Floor tile / Grout		x	x		x	x			x	x												Capital Flooring									
Transitions / Downspouts										x	x	x										Belcour / TCC									
Wall coverings					x	x																A/C Wallcoverings									
Casework / Millwork									x	x	x	x	x				x	x				T & C woodworking									
Bathroom accessories					x																	Tower Con.									
Site Fire Protection																				x	x	Delta									
Carpet Tiles						x			x	x	x	x										Floorworks									
HVAC Installation			x							x	x	x	x						x	x	x	G & H HVAC									
Resiliant flooring			x														x	x				CJM									
Overhead Grille door									x	x												Next Gen.									
Outbuilding interior painting					x	x			x	x												Dandis Painting									
Site work loom/misc										x	x											Dig-it									
Light pole Installation																			x	x	x	American									
Generator / Start-up																		x	x			Generic									
Safety		x	x	x	x	x			x	x	x	x	x				x	x	x	x	x										

Carver Police Department

1.27.21

3 WEEK LOOK AHEAD SCHEDULE

	January							February														
DATE	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	COMMENTS
Bathroom fixtures		x	x	x	x	x																LaPan Plumbing
Floor tile / Grout				x	x																	Capital Flooring
Resiliant flooring		x	x																			CJM Flooring
Interior finish paint				x	x	x			x	x	x	x	x									Dandis Painting
Interior Electrical		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		American
Jail Cells / Doors		x	x	x																		Jails Inc.
Wall coverings					x	x																A/C Wallcoverings
Casework / Millwork					x	x			x	x												T & C woodworking
Bathroom accessories									x	x												Tower Con.
Interior glass						x																Hearald Glass
Carpet Tiles						x			x	x	x	x										Floorworks
HVAC Installation / T-stats		x	x							x	x	x	x					x	x	x		G & H HVAC
Resiliant flooring		x	x													x	x					CJM
Overhead Grille door			x						x	x												Next Gen.
Wire Mesh Partitions									x	x												Bode Eq.
Fire Suppression finishes									x	x	x											Delta
Generator Testing				x																		Generic
HVAC Commissing																	x	x	x			Commissing Agent
Testing - FA / Access / Electrical																			x	x		
Safety		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		

Change Order Log and Accounting

New Facility for the Carver Police Department
3 Center Street, Carver, Massachusetts
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #1 Rev 1	Fire Protection Revisions Cost of hiring Delta Mechanical Contractors, LLC as the fire protection filed sub bidder for \$399,369.00 (ASI #001)	\$49,369.00 Part of Change Order #001	Owner Scope Revision			\$49,369.00						
CP #2 Rev 1	Fire Protection Revisions Costs associated with the fire protection redesign (ASI #001)	\$273,320.55 Part of Change Order #002	Owner Scope Revision			\$273,320.55						
CP #3	BDA Removal Removal of the BDA system per owner request (ASI #002)	(\$31,268.05) Part of Change Order #002	Owner Scope Revision			(\$31,268.05)						
CP #4 R1	Main Circuit Breaker Revision Revision to the specification of the main circuit breaker (ASI #003)	\$0.00 Part of Change Order #002	BER Drawings									\$0.00
CP #5 R1	Updated to Structure for Outbuilding - Alt. 1 Update to Alternate 1 to include the revised scope associated with ASI #001	\$344,000.00 Part of Change Order #003	Owner Scope Revision			\$344,000.00						
CP #6	Septic System Pricing provided for Tower construction to perform the septic system installation for the Town.		Owner Scope Revision	\$44,269.79								
CP #7 Rev 1	Unforeseen Old Foundation Removal Removal of old foundation found during excavations	\$5,285.68 Part of Change Order #002	Unforeseen Condition		\$5,285.68							
CP #8 Rev 1	Generator Annunciator Revision to the generator annunciator requirements (ASI #006)	\$431.08 Part of Change Order #002	BER Drawings									\$431.08
CP #9 Rev 2	Unsuitable Materials Removal of unsuitable materials found during excavations	\$19,995.75 Part of Change Order #002	Unforeseen Condition		\$19,995.75							
CP #10	Detention Shower Fixture Revisions to the controls of the detention area shower (ASI #008)	\$1,473.34 Part of Change Order #004	BER Drawings									\$1,473.34
CP #11 Rev 1	Security Revisions Security Revisions in various areas (ASI #009)	\$0.00 Part of Change Order #004	BER Drawings									\$0.00
CP #12	Mechanical Unit Relocation Relocation of exterior mechanical units (ASI #004)	\$0.00 Part of Change Order #004	BER Drawings									\$0.00
CP #13	Locker Electrical Revision Revisions to the wardrobe locker electrical systems (ASI #007)	\$677.88 Part of Change Order #004	BER Drawings									\$677.88
CP #14	Drywall and Furring Deletion Credit for deletion of gypsum and furring as part of ASI #010	(\$964.92) Part of Change Order #004	JHA Drawings							(\$964.92)		
CP #15	Fire Alarm Revision Relocation of fire alarm components per owner's request (ASI #011)		Owner Scope Revision	\$0.00								
CP #16	Aluminum Door Revision Revision to the bottom stile of aluminum doors (ASI #012)	\$0.00 Part of Change Order #004	JHA Drawings							\$0.00		
CP #17	Delete UPS from Project Scope Owner request to delete UPS from project scope		Owner Scope Revision	(\$30,207.60)								
CP #18 Rev 1	ASI No. 13-R1 Fire Alarm Revision Fire alarm revisions per owner's request (ASI #013-R1)	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #19 Rev 1	ASI No. 17 Framing Revision Revision to the gable end framing at the training classroom	\$2,931.11 Part of Change Order #005	SA Drawings								\$2,931.11	
CP #20 Rev 2	ASI No 16 Library Curbing Replacements Owner request to change the curbing type at the library	\$11,161.35 Part of Change Order #005	Owner Scope Revision			\$11,161.35						
CP #21	ASI No 15 Electrical Additions Owner addition of TV in the lobby and phone in the Day Room.	\$2,975.19 Part of Change Order #005	Owner Scope Revision			\$2,975.19						

Change Order Log and Accounting

New Facility for the Carver Police Department
3 Center Street, Carver, Massachusetts
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #22	ASI 21 CPT-01 Attic Stock Owner request for additional attic stock.	\$2,076.15 Part of Change Order #005	Owner Scope Revision			\$2,076.15						
CP #23	ASI No. 18 Cupola Roofing Owner upgrade to cupola roofing.	\$3,264.00 Part of Change Order #005	Owner Scope Revision			\$3,264.00						
CP #24 Rev 1	ASI #026 - Rear Gate Owner request for trenching to site gate.	\$2,101.78 Part of Change Order #006	Owner Scope Revision			\$2,101.78						
CP #25	ASI No. 14 Aluminum Storefront Colors Clarification of aluminum storefront colors.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #26	ASI No. 19 PD Memorial Owner request for placement of PD memorial.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #27	ASI #020 - E911 Power Costs associated with revisions to the E911 power requirements.	\$0.00 Part of Change Order #006	BER Drawings									\$0.00
CP #28	ASI #022 - Col. Enclosure Dimension Adjust. Adjustment to column enclosure dimension for high density storage clearances.	\$0.00 Part of Change Order #005	JHA Drawings							\$0.00		
CP #29	ASI #023 & #023R1 - Dispatch Casework Costs associated with revisions to the Dispatch casework per owner's requests.	\$0.00 Part of Change Order #006	Owner Scope Revision			\$0.00						
CP #30 Rev 1	ASI #024 - Fire Pump B02 Revision Costs associated with revisions to the room #B02.	\$2,467.06 Part of Change Order #006	BER Drawings									\$2,467.06
CP #31	ASI #025 - Dispatch Flooring Colors Owner requested adjustment to the flooring colors within Dispatch.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #32	ASI #027 - TV Box Mounting Heights Clarification of the mounting heights of the TV back boxes.	\$0.00 Part of Change Order #006	JHA Drawings			\$0.00				\$0.00		
CP #33	ASI #028 - Revised Electrical Power Added a power and data receptacle for Owner's anticipated printer location.	\$1,823.64 Part of Change Order #006	Owner Scope Revision			\$1,823.64						
CP #34	ASI #029 - Comms. #114 Coordination Clarifications and revisions made as part of the multi-trade coordination of the Comms. #114 layout.	\$0.00 Part of Change Order #006	JHA & BER Drawings							\$0.00		\$0.00
CP #35	ASI #030 - Dispatch Revisions Added a power receptacle for Owner's anticipated paper shredder location.	\$508.72 Part of Change Order #006	Owner Scope Revision			\$508.72						
CP #36	ASI #031 & #032 - Exterior Painting Clarifications and color revisions to the exterior painting scope.	\$0.00 Part of Change Order #006	JHA Drawings							\$0.00		
CP #37 - Rev 1	ASI #033 - Additional Lockers Cost associated with additional lockers per ASI #033	\$28,459.60 Part of Change Order #006	Owner Scope Revision			\$28,459.60						
CP #38	ASI #034 - Condensor Relocation Cost associated with the condensor relocation per ASI #034, dated 10/7/20.	\$2,886.59 Part of Change Order #006	BER Drawings									\$2,886.59
CP #39	Cupola Lighting Cost associated with providing and installing interior cupola lighting and controls.		JHA Scope Revision	\$0.00								
CP #40	Lighting protection at Outbuilding Cost associated with adding lightning protection to the Outbuilding.	\$2,998.80 Part of Change Order #006	BER Drawings			\$2,998.80						
CP #41	Additional painting at metal goosenecks Pricing proposal to paint exterior metal ductwork above the roof.		JHA Scope Revision	\$3,925.22								
CP #42	ASI #021 CPT-01 Attic Stock - Refund Refund by Milliken for the additional attic stock as result of the carpet order. Attic stock being provided with no charge.	(\$2,076.15) Part of Change Order #006	Owner Scope Revision			(\$2,076.15)						

Change Order Log and Accounting

New Facility for the Carver Police Department
3 Center Street, Carver, Massachusetts
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #43	ASI #035 Power for OH Door Outbuilding Adding power, three button control wiring and safety to Outbuilding overhead door.	\$4,201.96 Part of Change Order #006	BER Drawings									\$4,201.96
CP #44 Rev1	ASI #038 - Road Sign Costs associated with the road sign	\$5,355.00 Part of Change Order #007	Owner Scope Revision			\$5,355.00						
CP #45	ASI #037 - Guardrail & Lighting at Entry Costs associated with revisions to the guardrail at the road and provisions of additional building lighting	\$7,990.61 Part of Change Order #007	Owner Scope Revision			\$7,990.61						
CP #46	HVAC Grilles in Corridor Costs associated with re-ordering and fabrication of grilles in corridor to fit the grid openings.	\$1,071.00 Part of Change Order #007	BER Drawings									\$1,071.00
CP #47	RFI #052 - Fire Protection Manway Cover Costs associated with furnishing and installing a vehicular rated access port to the fire protection tank.	\$2,865.02 Part of Change Order #007	BER Drawings									\$2,865.02
CP #48	Additional Flooring Scope for Evid. Stor. #129 Costs associated with grout filling the balance of the remaining slab recesses after the HD Storage rails were installed.	\$976.75 Part of Change Order #007	JHA Drawings							\$976.75		
CP #49	Added Mirror in Physical Training #B01 Owner request to provide an additional wall mirror within the physical training room.		Owner Scope Revision	\$2,805.00								
CP #50	Controls for Shades in Training Class #100 Owner request to individually control sections of shades within the room	\$1,200.00 Part of Change Order #007	Owner Scope Revision			\$1,200.00						
CP #51	ASI #040 - Fence Changes at Impound Owner request to extend fencing adjacent the impound lot to the extents of the property.	\$2,580.60 Part of Change Order #007	Owner Scope Revision			\$2,580.60						
CP #52	Replace Patch Panel Owner request to replace patch panel		Owner Scope Revision	\$2,430.86								
CP #53	Radio Vendor Cable Tray Request Costs associate with additional labor and materials for additional cable tray at two locations per request of radio vendor.	\$1,188.62 Part of Change Order #007	Owner Scope Revision			\$1,188.62						
		\$751,327.71 10.80%		\$23,223.27 0.33%	\$25,281.43 0.36%	\$707,029.41 10.16%	\$0.00 0.00%	\$0.00 0.00%	\$0.00 0.00%	\$11.83 0.00%	\$2,931.11 0.04%	\$16,073.93 0.23%

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 0 - OWNER SUBMISSIONS											
DIVISION 1 - GENERAL REQUIREMENTS											
010000-001-1	-	Underslab Coordination Drawings	04/01/20	-	-	04/01/20	04/15/20	04/15/20	BER	AN	
011000-001-1	011000-01s	Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
011000-003-1	011000-03	Above Slab Coordination Drawings	05/06/20	-	-	05/06/20	05/28/20	05/28/20	BER	A	
017700-001-1	017700-01	Septic As-Built's Stamped	09/03/20	-	-	09/03/20	09/15/20	09/15/20	GGD	A	
DIVISION 2 - EXISTING CONDITIONS											
DIVISION 3 - CONCRETE											
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2	032004-02	Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	
032004-001-2	032004-02	Rebar Shop Drawing	-	-	-	-	-	04/03/20	SA/LLA	AC	Updated marks dated 2020-04-03
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20	-	-	04/03/20	04/03/20	04/03/20	SA	R	Re-design voided via negotiations
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-1	033004-4s	Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-2	033004-4s Rev 1	Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3	033004-4s Rev 2	Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-006-1	033004-09s	Concrete Slab on Grade Layout	05/06/20	-	-	05/06/20	05/14/20	05/14/20	SA/JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 4 - MASONRY											
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION 5 - METALS											
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	-	-	01/15/20	01/29/20	01/29/20	SA	AC	
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	-	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2	051204-02 Rev 1	Structural Steel Drawings	03/21/20	-	-	03/21/20	04/02/20	04/02/20	SA	A/AC	
055133-001-1	051204-03s	Ships Ladder	05/27/20	-	-	-	-	06/10/20	JHA	AC	
DIVISION 6 - WOOD & PLASTICS											
061000-001-1	061000-01s	Lumber	03/26/20	-	-	03/31/20	04/03/20	04/03/20	SA/JHA	AC/RR	
061000-001-2	061000-01s Rev 1	Lumber	04/08/20	-	-	-	-	04/08/20	JHA	-	Not accepted for review
061000-002-1	061000-01s	LVLs	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-003-1	061000-02s	Air Infiltration Barrier and Tape	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-004-1	061000-03s	Construction Subfloor Adhesive	04/10/20	-	-	04/10/20	-	04/21/20	JHA	AC	
061000-005-1	061000-04s	Exterior Sheathing	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-006-1	061000-05s	Hunter Panels	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-007-1	061000-06s	Self-Adhered Flashing	04/10/20	-	-	-	-	04/15/20	SA/JHA	R	
061000-007-2	061000-06s Rev 1	Self-Adhered Flashing	04/21/20	-	-	-	-	04/21/20	JHA	A	
061000-008-1	061000-07s	TJI	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC/R	
061000-009-1	06100-08s	Framing Lumber Materials	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-010-1	061000-09	Soffit Vent	07/28/20	-	-	-	-	07/28/20	JHA	AC	
061754-001-1	061754-01s	Truss Shop Drawing	01/27/20	-	-	01/28/20	02/11/20	02/11/20	SA	RR	
061754-001-2	061754-01s Rev 1	Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
061754-001-3	061754-01s Rev 2	Truss Seals	05/18/20	-	-	05/18/20	05/28/20	05/28/20	SA	AC	
061754-002-1	061754-02s	Outbuilding Truss SD	04/29/20	-	-	04/29/20	05/08/20	05/12/20	SA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
064000-001-1	06400-01s	Fiberglass Column	06/10/20	-	-	-	-	06/12/20	JHA	A	
064400-001-1	064400-01s	Moldings and Decorative Millwork	05/06/20	-	-	-	-	05/15/20	JHA	AC	
064400-002-1	081400-02s	Ornamental Woodwork Stain Sample	11/10/20	-	-	-	-	11/10/20	JHA	-	PD & Town to review/approve
066000-001-1	06600-01s	PVC Trim	05/06/20	-	-	-	-	05/13/20	JHA	A	
DIVISION 7 - THERMAL & MOISTURE PROTECTION											
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-003-1	072100-01	Building Insulation	07/23/20	-	-	-	-	07/28/20	JHA	A/R	
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
073113-003-1	073113-26	Roof Hatch	07/23/20	-	-	-	-	07/24/20	JHA	A	
074600-001-1	074600-01s	NuCedar	04/10/20	-	-	-	-	04/16/20	JHA	AC/RR	
074600-002-1	074600-02	Siding Color Samples	05/07/20	05/20/20	05/20/20	-	-	05/27/20	JHA	AC	Samples Received 5/15/20
074646-001-1	074646-01s	Fiber Cement Siding	04/10/20	-	-	-	-	04/16/20	JHA	AC	
075323-001-1	075323-01s	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
075323-002-1	075323-02s	Metal Roofing	06/23/20	-	-	-	-	07/01/20	JHA	AC	
075323-003-1	075323-03s	Metal Roof Color Samples	07/07/20	-	-	-	-	08/07/20	JHA	R	
075323-004-1	075323-04	Substitution Request - Cupola Clips	10/07/20	-	-	-	-	10/07/20	JHA	AC	
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1	079200-04s	Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	079200-05s Rev1	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
DIVISION 8 - OPENINGS											
081113-001-1	081113-01	Door and Frame Schedule	04/13/20	-	-	-	-	04/16/20	JHA	AC	
081113-001-2	081113-03s Rev1	Door and Frame Schedule	05/01/20	-	-	-	-	-	JHA	-	Not Reviewed
081113-001-3	081113-03 Rev2	Steel Doors and Frames	08/03/20	-	-	-	-	08/05/20	JHA	R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
081113-002-1	081113-02	Door Frames	04/13/20	-	-	-	-	04/16/20	JHA	RR	
081113-002-2	081113-03s Rev1	Doors Frames	05/01/20	-	-	-	-	05/13/20	JHA	R	
081113-003-1	081113-03	Steel Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC/RR/R	
081113-003-2	081113-03s Rev1	Steel Doors	05/01/20	-	-	-	-	05/13/20	JHA	A/R	
081400-001-1	081400-01	Wood Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC	
083326-001-1	083616-03s	Shop Drawing and Product Data for Door 125C	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	
083613-002-1	083616-02s	Product Data Overhead Doors 112B and 118B	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-003-1	083616-04s	Motors	04/10/20	-	-	-	-	04/16/20	JHA	RR	
084113-001-1	088000-01s	Door & Frame Product Data	05/18/20	-	-	-	-	05/27/20	JHA	AC	
084113-002-1	084113-01s	Aluminum Entrances & Storefronts	05/28/20	-	-	-	-	06/12/20	JHA	AC/RR	
084113-003-1	084113-02s	Color Samples	06/04/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
085400-002-1	085400-01s	Fiberglass Windows Shop Drawings	04/01/20	-	-	-	-	04/02/20	JHA	AC	
087100-001-1	087100-01	Door Hardware Schedule	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-001-2	087100-01sRev1	Door Hardware Schedule	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-002-1	087100-02	Door Hardware	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-002-2	087100-02s	Door Hardware PD	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-003-1	088000-02s	Hardware PD	05/18/20	-	-	05/18/20	05/26/20	05/27/20	PHA	R	
087100-004-1	087100-01 Rev2	Aluminum Hardware Schedule	09/23/20	-	-	09/25/20	09/30/20	09/30/20	PHA	RR	
087100-004-2	087100-01 Rev3	Aluminum Hardware Schedule	10/05/20	-	-	10/05/20	10/07/20	10/07/20	PHA	AC	
087100-004-3	087100-01 Rev4	Hardware Schedule & PD	10/19/20	-	-	-	-	-	-	-	Accepted for record only
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
088000-001-1	088000-03s	Float Glass PD	05/18/20	-	-	-	-	05/27/20	JHA	AC	
088000-002-1	088000-04	Glass Sample	08/19/20	-	-	-	-	09/16/20	JHA	A	Glass Samples Rec'd 9/15
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	
089119-002-1	089119-02s	Louver Color Samples	04/21/20	-	-	-	-	05/27/20	JHA	R	Siding Samples Rec'd 5/15
089119-002-2	089119-02s Rev1	Louver Color Samples	06/03/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
DIVISION 9 - FINISHES											
092100-001-1	092100-01s	Gypsum Board	03/30/20	-	-	-	-	03/31/20	JHA	AC/R	Only Impact Gypsum was Rejected
092100-002-1	092100-02s	National Gypsum	04/04/20	-	-	-	-	04/06/20	JHA	R	
092100-003-1	092100-03s	Cold-Formed Steel Exterior Framing	04/20/20	-	-	04/20/20	04/28/20	04/29/20	SA/JHA	RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
092100-003-2	092100-03s rev1	Cold-Formed Steel Exterior Framing	06/05/20	-	-	06/05/20	06/09/20	06/10/20	SA/JHA	AC	
093000-001-1	093000-01s	Tile Products	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	AC	
093000-002-1	093000-02s	Grout & Sealant	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-003-1	093000-03s	Setting Materials	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-004-1	093000-04s	Stainless Steel Metal Trim	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-005-1	093000-05s	CWT-04	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-006-1	093000-06s	Tile Products	07/09/20	-	-	07/09/20	07/23/20	07/23/20	CAMA	AC	
093000-007-1	093000-07	Tile Shop Drawings	08/19/20	-	-	08/19/20	08/31/20	08/31/20	CAMA	A	
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-	03/30/20	JHA	A	Samples Received 3/12/20
095113-001-1	095113-01 095113-02 095113-03 095113-04 095113-05	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-006-1	096500-06	Resilient Flooring, Base, and Samples - Alt. No. 1	10/22/20	-	-	10/22/20	10/28/20	10/28/20	CAMA	AC	
096810-001-1	096810-01	Carpet Tile	07/30/20	-	-	07/30/20	07/30/20	07/30/20	CAMA	A	
097200-001-1	097200-01s	RWC-01 Impact Wall Resistant Solution	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-002-1	097200-02s	VWC-01 Denovo Ledge 04	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-003-1	097200-03s	VWC-02 Denovo Milestone 05	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-004-1	097200-04s	Samples	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-005-1	097200-05s	Corner Guards	12/18/20	-	-	12/21/20	12/28/20	12/28/20	CAMA	A	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
099000-002-1	099000-02	Interior Finish - Fire Rated Plywood	08/25/20	-	-	08/25/20	09/08/20	09/09/20	CAMA	A	
099000-003-1	099000-03	Paint Color Samples	09/14/20	-	-	09/14/20	09/28/20	09/29/20	CAMA	AC	
099000-004-1	099000-04	Epoxy Water Emulsion Primer Sealer	10/07/20	-	-	10/07/20	10/20/20	10/20/20	CAMA	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szwczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 10 - SPECIALTIES											
101100-001-1	101100-01	Visual Displays	07/08/20	-	-	07/09/20	07/17/20	07/22/20	JHA/CAMA	AC	
101419-001-1	101419-01	Plaque	10/20/20	-	-	-	-	10/21/20	JHA	AC	
101419-002-1	101419-01Rev1	Plaque	12/30/21	01/04/21	01/04/21	-	-	01/05/21	JHA	AC	
101423-001-1	101423-01	ADA Signs	10/20/20	-	-	-	-	10/29/20	JHA	AC/RR	
101453-001-1	101453-01	Traffic Signs	01/12/21	-	-	01/13/21			LLA		
102113-001-1	102113-01	Toilet Compartments	07/15/20	-	-	07/15/20	07/17/20	07/21/20	JHA/CAMA	AC	
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	
102213-001-2	102213-01Rev1	Wire Mesh Partitions	12/03/20	-	-	-	-	12/03/20	JHA	AC	
102800-001-1	102800-01s	Toilet and Bath Accessories	05/20/20	-	-	-	-	05/27/20	JHA	AC/R	
102800-001-2	102800-01Rev1	Paper Towel Dispenser & Waste Receptacle	09/03/20	-	-	-	-	09/03/20	JHA	A	
104416-001-1	104416-01s	Fire Extinguishers	05/20/20	-	-	-	-	05/27/20	JHA	A	
105113-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20	03/25/20	03/15/20	03/20/20	03/31/20	JHA	AC	
105113-001-2	105113-02	Metal Locker SD	10/20/20	-	-	10/20/20	10/21/20	11/02/20	JHA/BER	AC	
105500-001-1	105500-01s	High Security Key Box	04/22/20	-	-	-	-	04/23/20	JHA	AC	
105516-001-1	105516-01	Postal Specialties	07/15/20	-	-	-	-	07/15/20	JHA	AC	
107516-001-1	107516-01s	Flag Poles	05/28/20	-	-	-	-	06/10/20	JHA	A	
DIVISION 11 - EQUIPMENT											
115000-001-1	115000-01s	Canopy Hood	04/27/20	-	-	-	-	04/27/20	JHA	AC	
115000-002-1	115000-01s	Canopy Hood	04/28/20	-	-	-	-	04/28/20	JHA	AC	
115213-001-1	115213-01	Projection Screen	07/08/20	-	-	-	-	07/09/20	JHA	A	
111900-001-1	111900-01s	Detention Equipment	04/01/20	-	-	-	-	04/02/20	JHA	AC	
DIVISION 12 - FURNISHINGS											
120620-001-1	120620-01	Window Treatments	08/26/20	-	-	08/26/20	09/08/20	09/09/20	JHA/CAMA	AC	
123216-001-1	123216-01s	Casework Shop Drawings	03/24/20	-	-	-	-	04/02/20	JHA	RR	
123216-001-2	123216-01 Rev1	Casework Shop Drawings	08/18/20	-	-	-	-	08/26/20	JHA	AC/RR	RR on Dispatch #107 Only
129313-001-1	129313-01s	Bike Rack	04/28/20	-	-	04/28/20	04/29/20	04/29/20	LLA	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 13 - SPECIAL CONSTRUCTION											
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA	AC	
DIVISION 14 - CONVEYING EQUIPMENT											
DIVISION 21 - FIRE SUPPRESSION											
210000-001-1	210000-01S	Fire Protection	01/17/20	-	-	01/17/20	-	-	BER	-	VOIDED BY GTC on 4/8/20
210000-002-1	210000-01s	Underground Fire Service	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-003-1	210000-02s	Wet Sprinkler Piping	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-004-1	210000-03s	Dry Pipe Sprinkler	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-005-1	210000-04s	Valves	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-005-2	210000-04 Rev1s	Valves	05/06/20	-	-	05/07/20	05/13/20	05/13/20	BER	A	
210000-006-1	210000-05s	Hangers and Supports	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-007-1	210000-06s	FDC	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-008-1	210000-07s	Sprinkler Heads	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-009-1	210000-08s	Sprinkler Cabinet	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-010-1	210000-09s	Signaling Devices	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-010-2	210000-09 Rev1s	Signaling Devices	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-011-1	210000-10s	Water Pressure Gauges	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-011-2	210000-10 Rev1s	Water Pressure Gauges	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-012-1	210000-11s	Sleeves and Penetrations	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
210000-013-1	210000-12s	Fire Hydrants	04/29/20	05/13/20	05/14/20	04/29/20	05/13/20	05/14/20	BER	AC	
210000-014-1	210000-13s	Hydraulic Calcs & Drawings	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	RR	
210000-014-2	210000-13 Rev1	Hydraulic Calcs & Drawings	07/20/20	-	-	07/21/20	08/03/20	08/03/20	BER	A	
210000-015-1	210000-14s	FP Drawings	05/06/20	-	-	05/07/20	-	-	BER	RR	Engineer Comments in 210000-014-1
210000-016-1	210000-15s	Fire Pump	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	AC	
210000-017-1	210000-16s	Underground Water Storage Tank	05/13/20	-	-	05/13/20	05/27/20	05/27/20	BER	AC	
210000-018-1	210000-17s	Sprinkler Coordination Drawings	06/08/20	-	-	06/08/20	06/22/20	06/22/20	BER	A	
DIVISION 22 - PLUMBING											
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Inserts, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1	220000-11s	Sanitary Waste & Vent	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-012-1	220000-12s	Press & Temp Control Devices	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-013-1	220000-13s	Insulation	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-030-2	220000-30s Rev1	Plumbing Fixtures - Combination Lav-Toilets	07/02/20	-	-	07/02/20	07/17/20	07/21/20	BER/JHA	AC	
220000-030-3	220000-34	DS-C Fixture	07/27/20	-	-	07/27/20	08/03/20	08/03/20	BER	A	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
DIVISION 23 - HVAC											
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-008-1	230000-08s	Outbuilding HVAC Equipment	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
DIVISION 26 - ELECTRICAL											
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-001-3	260000-01s Rev 2	Fire Alarm System	05/15/20	-	-	05/15/20	05/18/20	-	BER	-	VOIDED by 260000-001-4
260000-001-4	260000-01s Rev 3	Fire Alarm System	05/20/20	-	-	05/26/20	05/27/20	05/27/20	BER	A/AC	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Indiv Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-009-02	260000-09s Rev 1	Lighting Fixture	04/13/20	-	-	04/13/20	04/14/20	04/14/20	BER/JHA	A/AC	
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
260000-013-2	260000-13 Rev 1	Uninterruptible Power System	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-013-3	260000-13 Rev 2	Uninterruptible Power System	10/14/20	-	-	10/16/20	10/19/20	10/19/20	BER	AC	
260000-014-1	260000-14s	Grounding System	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-015-1	260000-15s	Phasing & Color Coding	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-016-1	260000-16s	Wiring Materials	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-017-1	260000-17s	Wiring Devices	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-018-1	260000-18s	Access Panels	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-019-1	260000-19s	Outlet, Junction, Pull Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-020-1	260000-20s	Trough	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-021-1	260000-21s	Floor Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-022-1	260000-22s	Motor Control	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-023-1	260000-23s	Integrated Technology Infrastructure Support	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-024-1	260000-24s	Equipment Racks	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-025-1	260000-25s	Surge Protected Power Strip	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-026-1	260000-26s	Cable Supports	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-027-1	260000-27s	Bonding & Grounding Jumper Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-028-1	260000-28s	Unshielded Twisted Pair Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-029-1	260000-29s	Broadband RF Cabling System	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-030-1	260000-30s	Underground Enclosures	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-031-1	260000-31s	Lighting Factory Drawings	04/30/20	-	-	04/30/20	05/01/20	05/01/20	BER	AC	
260000-032-1	260000-32s	Lighting - Factory Drawings Vode	05/13/20	-	-	05/13/20	05/14/20	05/14/20	BER	AC	
260000-033-1	260000-33	Power System Studies	08/03/20	-	-	08/03/20	08/06/20	08/07/20	BER	AC	
260000-034-1	260000-34	Lighting - Cupola	10/15/20	-	-	10/16/20	10/20/20	10/21/20	BER	AC	
DIVISION 27 - COMMUNICATIONS											
DIVISION 31 - EARTHWORK											
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1	312500-02s	SWPPP	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	RR	
312500-002-2	312500-02s Rev 1	SWPPP	03/02/20	-	-	03/02/20	03/09/20	03/09/20	GGD	AC	
DIVISION 32 - EXTERIOR IMPROVEMENTS											
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	A	
321313-002-1	321313-02s	Site Tactile Warning Tiles	04/29/20	04/30/20	04/30/20	04/29/20	04/30/20	04/30/20	LLA	AC	
321613-001-1	321613-01s	Precast Concrete Curb	04/21/20	-	-	04/21/20	04/22/20	04/22/20	LLA	A	
323113-001-1	323113-01s	Shop Drawings	07/01/20	-	-	07/01/20	07/03/20	07/06/20	LLA	A	
323913-001-1	323913-01s	Steel Bollards and Bollard Covers	04/29/20	-	-	04/29/20	04/30/20	04/30/20	LLA	AC	
DIVISION 33 - UTILITIES											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	A	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	226
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-04-2021	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	33 – 39 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	1 carpenter (millwork)	1
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Lonergan	2 installers (window shades)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	9

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Hastie Fence	Installing gates at entry way areas, continue chain link fence.	4
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Continues to install lighting controls and fire alarm devices in ceilings.

Lonergan: Installing shades inside of the recessed metal receivers placed above the windows in training room.

New England Floors: Continue to work on detention area floor, priming the surface.

Dig It: Not on site.

G&H: Not on site.

T&C: Installing backboard trim in training room storage area.

Capital: Placing tile in training room storage room.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	227
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-05-2021	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Light Snow	
Days Remaining:	Temperature Cycle at 7 AM:	32 – 36 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	3 sprinkler fitters (fire protection)	3
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 2 journeyman, 0 insulator, 0 controls (HVAC)	2
Capital	1 tiler (ceramic)	1
Lonergan	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	13

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Jesse Boyle	1
AEC	Dawn Podielsky	1
Eversource	Permanent power milestone achieved	3
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Continues to install lighting switches and FA devices.

Delta: Continue placing equipment in fire pump room.

New England Floors: Installing epoxy floor materials inside detention area, completed cove base and crack repair.

Dig It: Not on site.

G&H: Installed heaters in outbuilding, and vestibule sections.

T&C: Working finishing casework in training room storage section.

Capital: Placing tile inside of the boot wash area.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	228
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-06-2021	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	28 – 40 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	1 carpenter (millwork)	1
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
A/C Painting	1 installers (window shades)	1
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	11

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill Harriman, Jesse Boyle	2
E911	Scott Gray	1
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Placing ceiling lights in training room and installing switches.

Central Ceilings: Setting ceiling tile and finishing trim around the lights.

New England Floors: Applying epoxy floor in detention area.

Delta: Installing fire suppression equipment in the fire pump room.

G&H: Not on site.

A/C Painting: Placing wall covering in training room area.

T&C: Setting countertops in laundry room and continue crash railing.

Capital: Installing marble thresholds in women's locker room and boot wash.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	229
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-07-2021	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	29 – 43 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	1 carpenter (millwork)	1
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
A/C Painting	2 installers (window shades)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	10

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Jesse Boyle	2
	Total Misc. Workforce	3

Construction Activity:

American Electrical: Continues to wire up ceiling devices, lighting and installing emergency backup lights. Wiring up heat pump at exterior.

Central Ceilings: Not on site.

New England Floors: Continue epoxy floor at the detention area.

Delta: Installing FDC inside fire pump room.

G&H: Not on site.

A/C Painting: Finishing up main corridor area and prepping lobby.

Capital: Not on site.

Clerk's remarks: Tower installing downspout transitions on front of building.

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	230
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-08-2021	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	24 – 40 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	1 roofer (roofing)	1
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenter (millwork)	0
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	10

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, James Banda, Dave Robertson	3
Carver Police Dept.	Chief Duphily, Bill Kelley	2
Dorma	Installing automatic door openers in main entrance.	1
New Era	Installing Comm. Racks in communication room.	1
	Total Misc. Workforce	8

Construction Activity:

American Electrical: Continue installing lighting fixtures inside of the training room and devices in corridors.

Central Ceilings: Not on site.

New England Floors: Applying 2nd coat of epoxy at detention area.

Delta: Not on site.

G&H: Not on site.

Belcour: Continue installing downspouts at main building.

Dandis: Placing 2nd coat of paint in vestibule storage rooms.

Clerk's remarks: Tower is hanging interior doors in main building.

Site Visitors/Meetings: see above

Deliveries: National lumber - door delivery, New era - communications racks

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	231
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-11-2021	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	17 – 38 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenter (millwork)	0
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	10

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Electrical inspector	2
Carver Police Dept.	Mike Shaw, Bill Kelley	2
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Continues to install lighting connections and switches, wiring up heaters in outbuilding storage room.

Central Ceilings: Not on site.

New England Floors: Applying the next coat of epoxy coatings.

Delta: Not on site.

G&H: Not on site.

Capital: Placing wall tile in lobby bathrooms #105.

Clerk's remarks: Tower is installing door hardware on interior doors.

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	232
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-12-2021	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	22 – 44 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 2 journeyman, 1 apprentice (electrical)	4
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenter (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	1 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	1
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	11

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Carver Police Dept.	Chief, Mike, Bill, Sherri	4
Fitzmeyer & Tocci	Kagan	1
JHA	Brian Humes	1
	Total Misc. Workforce	8

Construction Activity:

American Electrical: Installing heating connections in outbuilding and sally port, finished overhead lighting in main building and training room.

Central Ceilings: Continue to install ceiling tiles inside the offices and locker room areas.

New England Floors: Not on site.

Delta: Not on site.

G&H: On site for Commissioning meeting.

Capital: Cutting and installing wall tile in the lobby bathrooms.

Clerk's remarks: Tower is installing interior wood doors and hardware.

Site Visitors/Meetings: see above

Deliveries: Locker room bench - tiffen

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	233
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-13-2021	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	27 – 42 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 2 journeyman, 1 apprentice (electrical)	4
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	2 carpenters (acoustical ceilings)	2
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
New England Floors	1 installer (specialties)	1
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	13

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Carver Police Dept.	Mike Shaw	1
Tower Construction	Patrick Fitzgerald	1
New Era	Coordinating access control wiring.	1
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Tying in wiring connections in communications room. Continue to install lights and switches inside outbuilding. Continue sally port lighting.

Central Ceilings: Continue to place ceiling tiles inside office areas.

New England Floors: Placed numbers and foot placements in detention floors.

Delta: Not on site.

G&H: Not on site.

T&C: Installing remaining chair railing and trim inside lobby area.

Clerk's remarks: Tower is continuing to install doors and hardware.

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	234
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-14-2021	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	28 – 43 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	2 painter (painting)	2
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 2 journeyman, 1 apprentice (electrical)	4
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	2 carpenters (acoustical ceilings)	2
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulker (join sealant)	1
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	15

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill Harriman, Chief Weston, Dave Siedentopf	3
Carver Police Dept.	Mike Shaw	1
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Started UPS systems in comm room, sally port heaters and wiring and lighting.

Central Ceilings: Continue to install ceiling tile in dispatch areas.

New England Floors: Not on site.

Dandis: Placing drop cloths and prepping outbuilding for interior paint at storage area and fire pump room.

Debrino: Starting exterior concrete sealing on sidewalks.

T&C: Placing trim in vestibule area corridor.

Clerk's remarks: Tower is installing remaining door hardware in the detention area.

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	235
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-15-2021	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	31 – 44 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	2 carpenters (acoustical ceilings)	2
Hareld Glass	0 glazers (storefront)	0
Debrino	2 caulker (join sealant)	2
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 1 controls (HVAC)	1
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 1 carpenter, 0 taper (exterior framing)	1
	Total Workforce	12

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Carver Police Dept.	Chief Duphily	1
	Total Misc. Workforce	3

Construction Activity:

American Electrical: Installing power outlets and wiring inside of sally port, lighting inside of outbuilding fitness room.

Central Ceilings: Have finished up all office areas, only corridor remains.

Dandis: Spraying outbuilding storage room.

Barber: Built platforms in mail room with plywood.

G&H: Placing wiring for thermostats inside office rooms.

Debrino: Removing too edge of expansion joint to receive caulking.

Capital: Placing grout in the bathroom walls/floors.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	236
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-18-2021	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	26 – 45 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	2 caulker (join sealant)	2
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	6

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Installing keypads and door wiring systems.	2
	Total Misc. Workforce	4

Construction Activity:

American Electrical: Not on site.

Central Ceilings: Placing ceiling tiles in corridor and detention area.

Dandis: Continues to paint the interior sections of the outbuilding rooms.

Barber: Not on site.

G&H: Not on site.

Debrino: Removing expansion joint material past the top of the sidewalk sections.

Capital: Proceeding to install grout inside of the lobby bathrooms on the floor tile.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	237
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-19-2021	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	28 – 41 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	2 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	6

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Installing keypads and door wiring systems.	1
Cassandra	2 installers	2
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Continues to place lighting in sally port and connecting heaters inside the sally port. Communication room power is connected.

Central Ceilings: Not on site.

Dandis: Completed the outbuilding center storage area.

Barber: Not on site.

G&H: Not on site.

Cassandra Sign: Installed the exterior sign on the building and some interior room signage in corridor.

Capital: Grouting training room tile border areas.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	238
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-20-2021	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	20 – 38 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
A/C Painting	0 installers (window shades)	0
Barber Drywall	0 foreman, 0 apprentice, 1 carpenter, 0 taper (exterior framing)	1
	Total Workforce	10

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Carver Police Dept.	Chief Duphily, Mike Shaw	2
Bode	Wire mesh partitions	2
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Install plugs and switches in day room/ corridor areas.

Central Ceilings: Not on site.

Dandis: Working in fire pump room paint, finish coat.

Bode: Installing wire mesh partitions in armory room.

Dig It: Placing loam in the main entry area front.

Barber: Filling in all areas with holes or other areas of imperfection.

Capital: Continues to grout training room tile and storage room.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	239
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-21-2021	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	24 – 35 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	1 roofer (roofing)	1
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Floor Works	2 installers (carpet)	2
Barber Drywall	0 foreman, 0 apprentice, 2 carpenter, 0 taper (exterior framing)	2
	Total Workforce	14

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
PSI	Locker installers	6
	Total Misc. Workforce	8

Construction Activity:

American Electrical: Continues electrical items in sally port and outbuilding lighting.

Belcour: Finishing the downspouts and connections on main building and outbuilding.

PSI: Placing remaining lockers in men's locker room and placing trim of the pistol locker and evidence locker units.

CJM: Prepping hallway for flooring sections.

Dig It: Placing loam around the building, moving loam around the outbuilding.

Floor Works: Installing carpet in Chief's office and conference room areas.

Barber: Punch list items, filling holes.

Capital: Continue SVT flooring.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	240
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-22-2021	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	30 – 44 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	0 painters (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 2 journeyman, 0 apprentice, 0 insulator (mechanical)	2
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Floor Works	2 installers (carpet)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	13

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Bryan Berriault	1
New Era	Pulling wiring into secure doors and communication room layout.	1
	Total Misc. Workforce	3

Construction Activity:

American Electrical: Placing exterior light poles, connecting wiring.

Lapan: Started to install bathroom fixtures.

CJM: Started to install SVT tile in the corridor area.

Dig It: Bringing in loam and spreading it around the side of the building.

Floor Works: Continue to place carpet tiles in training room and other offices.

Barber: Not on site.

Capital: Finished grout in lobby and boot wash area.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	241
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-25-2021	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	20 – 37 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 2 journeyman, 0 apprentice, 0 insulator (mechanical)	2
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Floor Works	0 installers (carpet)	0
Barber Drywall	0 foreman, 0 apprentice, 1 carpenter, 0 taper (exterior framing)	1
	Total Workforce	9

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Installing exterior cameras.	2
	Total Misc. Workforce	4

Construction Activity:

American Electrical: Installing electrical connections inside sally port for controls and fire alarm devices.

Lapan: Installing plumbing fixtures in lobby bathrooms, placing sinks and toilets.

CJM: Installing misc. flooring.

Dandis: Spot priming interior walls in corridor and locker rooms, men's and women's

Floor Works: Not on site.

Barber: Misc. taping.

Capital: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	242
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-26-2021	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	30 – 37 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 2 journeyman, 0 apprentice, 0 insulator (mechanical)	2
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Floor Works	0 installers (carpet)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	8

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Continues to install control wires in detention area	2
Carver Police Dept.	Chief Duphily, Mike Shaw	2
JAILS	Started to install tracks on cell door areas.	1
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Working in Communications Room electrical connections and placing racks.

Lapan: Installing plumbing fixtures in locker room bathrooms.

CJM: Installing SVT flooring in corridor and break room areas.

Dandis: Continue spot priming areas and painting cell doors.

Floor Works: Not on site.

Barber: Not on site.

Capital: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	243
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-27-2021	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	31 – 35 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Floor Works	0 installers (carpet)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	6

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Working in comm. room and detention area controls.	2
Carver Police Dept.	Sgt. Bryan Berriault, Mike Shaw	1
JAILS	Continuing to install cell doors and tracks in cell locations.	1
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Installing lighting fixtures inside outbuilding storage areas.

Lapan: Not on site.

CJM: Not on site.

Dandis: Touching up outbuilding prepping in main building for main/final painting.

Floor Works: Not on site.

Barber: Not on site.

Capital: Installing last floor tile in dispatch bathroom.

Clerk's remarks: Tower is filling/touching up walls before final paint.

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	244
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-28-2021	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Snow	
Days Remaining:	Temperature Cycle at 7 AM:	9 – 33 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 2 journeyman, 0 apprentice, 0 insulator (mechanical)	2
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
New England Floors	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Floor Works	0 installers (carpet)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	10

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Placing access control wiring inside of communications room.	4
Carver Police Dept.	Sgt. Bryan Berriault, Mike Shaw	2
National Lumber	Joe	1
	Total Misc. Workforce	9

Construction Activity:

American Electrical: Installing connections in the comm room misc items in sally port.

Lapan: Installing mop sink, jail cell, and fixtures.

T&C: Installing slide drawers, chair railing in side entry.

Dandis: Prepping sally port for ceiling paint.

JAILS: Finishing up cell doors and locks in detention areas.

Capital: Grouting remaining flooring in dispatch bathroom.

Clerk's remarks:

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	245
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 1-29-2021	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	7 – 17 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	2 carpenters (millwork)	2
New England Floors	0 installer (specialties)	0
G&H	1 foreman, 0 apprentice, 1 journeyman, 0 insulator, 0 controls (HVAC)	2
Capital	0 tiler (ceramic)	0
Division 10	2 installers (specialties)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	Total Workforce	13

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Pulling coax cable, installing access control in the communications room.	5
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Punching down comm wiring to racks. Continue control wiring.

Lapan: Installing mop sink utilities in janitor's closet.

Division 10: Installing men's locker room partitions.

T&C: Installing trim in the lobby, rolling in slide drawers.

Dandis: Applying finish coat of paint in evidence rooms.

CJM: Installing remaining flooring in dispatch, cove base in evidence room.

G&H: On-site starting up HVAC units in dispatch and fitness room.

Clerk's remarks: none

Site Visitors/Meetings: see above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat