# Carver Police Station Carver, MA

MONTHLY PROGRESS REPORT July 2020



Architect:



Jacunski Humes Architects, LLC

**General Contractor:** 



Tower Construction Corp.

**Owner's Project Manager:** 



*prepared by:* Daedalus Projects, Inc.



**PROJECT** Carver Police Station PROJECT MANAGER Joe Sullivan

### **CONTRACTOR** Tower Construction

### **ON SITE REPRESENTATIVE** Alyssa Chatani

# **MONTHLY PROGRESS REPORT - JULY 2020**

## **GENERAL COMMENTARY OF MONTHLY PROGRESS**

During the month of July, sitework continued with Dig-It excavating for the 30,000 gallon water storage tank to be installed. They began to set up a shoring system for the safety of the upcoming installation. American Electrical continued installing electrical conduit within the CMU walls, coordinating with the masons. LaPan began in-wall plumbing rough and setting carriers for toilets and sinks. G&H was on site briefly to install roof curbs. Commercial Masonry continued installing CMU masonry walls at the Sally Port and cell areas, with Briggs inspecting their mortar and grout periodically. All results have been favorable and approved. Barber Drywall continued the exterior insulated panels, exterior soffit framing, plywood installation and also began layout of the interior metal framing. Empire continued placing plywood on roof trusses and bracing. They also began installing the sub fascia on the exterior of the building. Belcour began roofing with installing shingles on each elevation and felt at the cupola. Tower installed plywood backing in the Communications Room. Engineering Welding and Fabricating began welding and installing the angle on top of steel beam in Sally Port. They also returned to install the final bolts at the Sally Port and field measured for the Ships Ladder. Szewczak Associates visited the site to inspect the steel work and found no issues. The Town's Building Inspector will visit the site again for a progress walk-through in the beginning of August once weather tight.

## **SCHEDULE COMMENTARY**

Tower Construction provided a master schedule with a substantial completion date of March 26, 2021.

## HOT ITEMS

Integrated Technology – proposal was signed with New Era and an upcoming meeting will be held with American Electrical to coordinate scope and schedule.

Cupola – the new cupola color will be copper and is reflected in the new rendering of the site.

Cistern – water storage tank is scheduled for an August 5<sup>th</sup> installation.

## DIVISION 04 – MASONRY Section 04 20 00 Unit Masonry

Week of June 29

• Continued installation of CMU block at wall areas and back of cells 2 and 3.

Week of July 6

- Continued installation of CMU block at interior walls of the shower area.
- Continued installation of CMU block at ADA shower and hallway.
- Continued installation of CMU block along back of wall of electrical and mechanical room.
- Continued installation of CMU block along back of wall of electrical room and place rebar.
- Continued installation of CMU block along interview room and hallway, placing rebar in cells.

Week of July 13

- o Grouting inside CMU walls at Electrical Room, Mechanical Room, and Cells.
- Continued installation of CMU block at wall areas and cells.



# **MONTHLY PROGRESS REPORT**

- Continued installation of CMU block at wall areas and topped out walls.
- Continued installation of CMU block at wall areas, grouted at middle walls by electrical room and front wall.

### Week of July 20

- Continued installation of CMU block at front wall of cells.
- Continued installation of CMU block at booking area.
- o Continued installation of CMU block around toilet connection in Cells 115 and 117.

### Week of July 27

- Continued installation of CMU block in booking area.
- Continued installation of CMU block around booking doors and grouting top of walls.
- Continued finishing up cell masonry.

## **DIVISION 07 – ROOFING & SIDING**

## Section 074000 Roofing and Siding

### Week of June 29

• Continued placing plywood on roof trusses and bracing.

### Week of July 6

- Continued placing plywood on roof and bracing off trusses on gables.
- Continued placing plywood on truss peaks and installing 5/8" plywood.
- Continued placing top of trusses at the main roof and plywood the roof area below main trusses.
- Continued framing of cupola and setting side walls on roof, plywood continues.
- Continued plywood at roof area and framing in cupola roof section.

### Week of July 13

- Continued placing plywood on roof trusses and bracing.
- Continued placing plywood on roof trusses and gable, finished 2x8 on exterior.
- Continued placing plywood on roof trusses and front gable ends, continued framing.
- Began installing winter guard and roofing protection on east side of roof.

### Week of July 20

- Continued nailing down roof plywood at Sally Port.
- Continued nailing down roof plywood and finishing trusses.
- o Continued trusses in Sally Port and worked on cat walk inside. Finished front gable ends.
- Continued trusses and sub fascia at Training Room.
- Continued trusses and sub fascia at Sally Port.
- Continued installing shingles on east exterior roof.
- Continued valleys in main roof front area.
- Continued shingles at west exterior roof.

### Week of July 27

- Continued framing and trusses above entry way.
- Continued framing and trusses above entry way. Continued plywood on Sally Port trusses.
- Continued installing windows and Sally Port blocking. Continued Tyvek at cupola.

# **MONTHLY PROGRESS REPORT**



- Continued framing final section of entry way. Continued Tyvek on cupola. Continued setting windows at cupola.
- Finished roof cricket as south side.
- Continued roofing at front elevation valleys.
- o Continued shingles at front of building and valley installation on west exterior.
- Continued shingles at west elevation.
- o Continued installing felt at cupola roof. Continued shingles at south side.

### <u>DIVISION 09 – FINISHES</u> Section 09 12 00 Gypsum Board Assemblies

### Week of June 29

• Continued exterior insulated panels.

### Week of July 6

- o Continued exterior insulated panels on the west elevation.
- Continued exterior insulated panels on the exterior dispatch wall and exterior steel studs.
- Continued exterior insulated panels on the exterior dispatch wall.
- Continued exterior insulated panels on the rear of building.

### Week of July 13

- Framing inspection and finished insulated panels on south elevation.
- Began framing exterior soffits and plywood side entry.
- Began interior track layout.
- Continued exterior soffits.

### Week of July 20

- Continued placing insulated wall panels at Sally Port.
- o Continued plywood at Sally Port and framing exterior soffits.
- Continued top track and sheetrock on trusses.
- Continued exterior soffit framing and laying out interior framing.
- Continued attaching exterior stud soffits to table at ends at north side entry.

Week of July 27

- o Continued interior track and studs, continued exterior soffit framing.
- Continued interior framing and setting door frames.

### **DIVISION 21 – FIRE SUPPRESSION** Section 21 00 00 Fire Protection

Week of June 29

• Not on site.

Week of July 6

• On site to accept the wet well delivery.

Week of July 13, 20, 27

• Not on site.



# **MONTHLY PROGRESS REPORT**

### DIVISION 22 – PLUMBING Section 22 00 00 Plumbing

Week of June 29

• Not on site.

Week of July 6

• Continued in-wall plumbing in shower area.

## Week of July 13

o Not on site.

Week of July 20

- Layout of plumbing in bathroom walls.
- Continued plumbing vents to main roof section connection.

Week of July 27

- Continued plumbing vents and Sally Port drainage.
- Continued plumbing at locker room bathrooms and setting carriers for toilets.
- Continued plumbing vents and vent piping.
- Continued plumbing stacks through the roof.

# **DIVISION 26 – ELECTRICAL**

## Section 26 00 00 Electrical

Week of June 29

• Continued installing conduit at the masonry wall.

Week of July 6

- Continued installing conduit at the masonry wall in the hallway area.
- Installed electrical conduit in CMU.

### Week of July 13

• Continued installing conduit at the masonry wall.

### Week of July 20

• Continued installing temp lights and conduit in CMU.

Week of July 27

• Continued temp lighting and finishing up conduit in CMU.

## DIVISION 31 – EARTHWORK Section 31 20 00 Earth Moving

Week of June 29 and July 6, 13, 20, 27

• Not on site.

Week of July 27

• Moved light pole bases and digging for the cistern.



- Laid out site for water storage tank and moving materials around site for cleanup.
- o Began installing shoring system.

### SAFETY COMPLIANCE

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. Tower Construction had a discussion with subcontractors on site on following safety protocol. They are each filling out a daily COVID-19 safety sheet. CHA is filling out daily health certifications as well.

















60 $700$ $8000$ $8000$ $8000$ $7000$ $7000$ $701000$ $701000$ $701000$ $701000$ $701000$ $701000$ $7010000$ $700000$ $7000000000000000000000000000000000000$	59	-	095113	Acoustical Grid	7 days	Tue 11/10/20	Wed 11/18/20	58	60,61,62,63,64	Central		
A         Solog         Associating Extension         Party         Party	60	-	230000	Above Cieiling Mech	7 days	Thu 11/19/20	Fri 11/27/20	59	67	G&H		
Normal State         Associate for Protection         Pain Mark         Pain Ma	61	-	220000	Above Ceiling Plumbing	7 days	Thu 11/19/20	Fri 11/27/20	59	67	LaPan		
Norm         Norm </td <td>62</td> <td>-</td> <td>260000</td> <td>Above Ceiling Electroial</td> <td>7 days</td> <td>Thu 11/19/20</td> <td>Fri 11/27/20</td> <td>59</td> <td>67</td> <td>AEC</td> <td></td> <td></td>	62	-	260000	Above Ceiling Electroial	7 days	Thu 11/19/20	Fri 11/27/20	59	67	AEC		
1 $1$ <td>63</td> <td>-</td> <td>210000</td> <td>Above Ceiling Fire Protection</td> <td>7 days</td> <td>Thu 11/19/20</td> <td>Fri 11/27/20</td> <td>59</td> <td>67</td> <td>TBD</td> <td></td> <td>_</td>	63	-	210000	Above Ceiling Fire Protection	7 days	Thu 11/19/20	Fri 11/27/20	59	67	TBD		_
No         Normal         Normal <td>64</td> <td>-</td> <td>111900</td> <td>Detention Systems</td> <td>7 days</td> <td>Thu 11/19/20</td> <td>Fri 11/27/20</td> <td>59</td> <td>65,66</td> <td>Jails Inc</td> <td></td> <td></td>	64	-	111900	Detention Systems	7 days	Thu 11/19/20	Fri 11/27/20	59	65,66	Jails Inc		
Image: Probability of the state of	65	-	094000	Resinous Flooring	7 days	Mon 11/30/20	Tue 12/8/20	64		NEDF		_
1         0	66	-	099000	Paint 1st Coat	10 days	Mon 11/30/20	Fri 12/11/20	64	68,69,70,71	Dandis		-
Normal and the second secon	67	-	095113	Ceiling Tiles	8 days	Mon 11/30/20	Wed 12/9/20	60,61,62,63	72,81FS+10 days	Central	- 1	_
1 $1$ <td>68</td> <td>-</td> <td>096500</td> <td>Resilieint Flooring</td> <td>15 days</td> <td>Mon 12/14/20</td> <td>Fri 1/1/21</td> <td>66</td> <td>72,73,74,75,76,7</td> <td>CIM Services</td> <td></td> <td>_</td>	68	-	096500	Resilieint Flooring	15 days	Mon 12/14/20	Fri 1/1/21	66	72,73,74,75,76,7	CIM Services		_
Normal State         Normal State<	69	-	096810	Carpet	8 days	Mon 12/14/20	Wed 12/23/20	66	72,73,74,75,76,7	Floorworks		_
No.         No. <td>70</td> <td>-</td> <td>093000</td> <td>Tile</td> <td>15 days</td> <td>Mon 12/14/20</td> <td>Fri 1/1/21</td> <td>66</td> <td>72,73,74,75,76,7</td> <td>Capital Flooring</td> <td></td> <td>_</td>	70	-	093000	Tile	15 days	Mon 12/14/20	Fri 1/1/21	66	72,73,74,75,76,7	Capital Flooring		_
12 $133$ laders $4$ or $6$ m $1/2$ $10$ m $1/2$ $6$ $0$ $0$ $0$ $10$ m $1/2$ $10$ m $1/2$ $0$ $0$ $0$ $10$ m $1/2$ $10$ m	21	-	097200	Wallcoverings	5 days	Mon 12/14/20	Fri 12/18/20	66	72,73,74,75,76,7	TBD		
No.         No. <td>72</td> <td>-</td> <td>087100</td> <td>Doors and Hardware</td> <td>15 days</td> <td>Mon 1/4/21</td> <td>Fri 1/22/21</td> <td>67,68,69,70,71</td> <td></td> <td>NBP and Tower</td> <td></td> <td></td>	72	-	087100	Doors and Hardware	15 days	Mon 1/4/21	Fri 1/22/21	67,68,69,70,71		NBP and Tower		
Normal Control         Normal	73	-	111916	Lockers	4 days	Mon 1/4/21	Thu 1/7/21	68,69,70,71		Tiffin		
Normal Control         Normal	74	-	105516	Postal Equipment	2 days	Mon 1/4/21	Tue 1/5/21	68,69,70,71		TBD		_
Normal Sector         Normal S	75	-	123216	Millwork	8 days	Mor 1/4/21	Wei 1/13/21	68,69,70,71	80,82	T&C Milwork		
Image: Second condition         Applie	76	-	123216	Casework	10 days	Mon 1/4/21	Fri 1/15/21	68,69,70,71	80,82	T&C Milwork		
No.         No. <td>π</td> <td>-</td> <td>102800</td> <td>Toilet Accessories</td> <td>5 days</td> <td>Mon 1/4/21</td> <td>Fri 1/8/21</td> <td>68,69,70,71</td> <td></td> <td>Tower</td> <td></td> <td></td>	π	-	102800	Toilet Accessories	5 days	Mon 1/4/21	Fri 1/8/21	68,69,70,71		Tower		
Normal         Normal<	78	-	102113	Toilet Partitions	2 days	Mon 1/4/21	Tue 1/5/21	68,69,70,71		Tower		
Action         Description         Description <thdescription< th=""> <thdescription< th=""> <thd< td=""><td>79.</td><td>-</td><td>102213</td><td>Wire Mesh Partition</td><td>1 day</td><td>Mon 1/4/21</td><td>Mon 1/4/21</td><td>68,69,70,71</td><td></td><td>Tower</td><td></td><td></td></thd<></thdescription<></thdescription<>	79.	-	102213	Wire Mesh Partition	1 day	Mon 1/4/21	Mon 1/4/21	68,69,70,71		Tower		
Res         Oppose         Part Rivel Cyst         Res         Part Rivel Cyst         Part Rivel	80	-	101423	Signage	5 days	Mon 1/18/21	Fri 1/22/21	75,76		Cassandra		
Al         Tables         Weinders Treatment         3 days         Mer-2/J/21         Wird 2/J/21         8.2         Temer         Al           44         =2         23000         Reish Mechanizat         12 days         Mer-2/J/21         Fig.2/J/21         8.2         56         G&A         5           45         =2         21000         Reish Mechanizat         5 days         Mer-2/J/21         Fig.2/J/21         82         84         G&A         5	81	-	115213	Projection Screen	2 days	Thu 12/24/20	Fri 12/25/20	67FS+10 days		Tower		
M         mail         2 J3000         First-Methanical         J10 anys         Main 2/J/21         First-J2/J21         B2         B8         G&H           65         mail         2 J3000         First-Specifikar         5 days         Main 2/J/21         First-Specifikar         B3         B4         TAD	82	-	099000	Paint Final Coat	10 days	Mon 1/18/21	Fri 1/29/21	75,76	83,84,85,86,87,8	EDandis		
65         =         210000         Finish Sprinkler         5 clays         Man 2/1/21         Fin 2/5/21         82         83         TBD	83	-		Window Treatment	3 days	Mon 2/1/21	Wed 2/3/21	82		Tower	_	
	84	-	230000	Finish Mechanical	10 days	Mon 2/1/21	Fri 2/12/21	82	88	G&H		
	85	-	210000	Finish Sprinkler	5 days	Mon 2/1/21	Fri 2/5/21	82	88	TBD		
86 💐 220000 Finish Plumbing 10 days Mon 2/1/21 Fri 2/12/21 82 88 LaPan	86	-	220000	Finish Plumbing	10 days	Mon 2/1/21	Fri 2/12/21	82	88	LaPan		
87 🛤 260000 Finish Electrical 10 days Man 2/1/21 Fri 2/12/21 82 88 AEC	87	-	260000	Finish Electrical	10 days	Mon 2/1/21	Fri 2/12/21	82	88	AEC		
88 💐 017700 Punchlist 10 days Man 2/15/21 Fri 2/26/21 82,84,85,86,87 89,90 All Trades	88	-	017700	Punchlist	10 days	Mon 2/15/21	Fri 2/26/21	82,84,85,86,87	89,90	All Trades		

ID Task Spec Section Task Name Mode 1 ==	
2 V = 011000 Permitting	Nory Nor 1/1/20 1,2,1/20 1,2/20 1,2/20 1,2/20 1,2/20 1,2/20 1,2/20 1,2/20 1,2/20 1,2
3 🗸 🤜 011010 Notice to Proceed	1 dry Mor 3/2/20 Mor 3/2/20 2 495 40x5.313, Tower
4 🛋 013300 Submittal Procedures	04 dry Mer XU20 F1502/0 2 Terre 6.5k
5 V 🖘 015000 Temporary Facilities	
6 V C 015010 Mobilization 7 C 017123 Field Engineering	Mary Tur, 2520       Mon 30/10       #55-5ary       Taver & Subs         5 day       Tur, 252/10       Mon 30/10       #55-5ary       Taver & Subs
8 V S D15000 Temporary Ferce	
9 🗸 🖷 312500 Erosion Measures & SWP	5 day Mor 3/1/20 2.8 10 Dig H
10 🗸 🔩 024113 Selective Site Demolition	
11 V = 312314 Escavation Foundation	
12 V S 038004 Concrete Foundation	37 days     Tau 3/7/00     FM 4/34/20
14 🗸 🧠 Concrete and Formwo	
Imact on Duration)	
15 V 🧠 072100 Foundation Insulation	
16     ✓     =     312314     Beckfill Foundation       17     ✓     =     312314     Excavate Underslab Utilit	3 dep         Mee 4/27/8         14         37         Delt           5 dep         Te 4/07/8         Vers 5/47/8         16         10
18 V = 22000 Underslab Plumbing	
19 🗸 👊 260000 Underslab Electrical	4 day New Yu 200 Tu 5/14/20 18 22 AC
20 🗸 🛸 210000 Underslab Fire Protection	
21 🗸 🧠 230000 Underslab Mechanical	
22 ✓ = 312314 Backfill Underslab Utilitie 23 ✓ = 032004 Concrete Reinforcing & S	Sáng         Hý1S/20         IS 2020         IS 2020 <this 2020<="" th=""> <this 2020<="" th=""> <this 2<="" th=""></this></this></this>
24 V C032004 Concrete Heindreing & S	
25 S1204 Structural Steel	
26 Soloto Pad Out Steel Beams	6 days Wee 6/12/20 X953 days 3/655 days
27 👟 033004 Infil Piers after Columns	
28 S 081113 Door Frames Delivered 29 S 042000 Masonry	2 day Man (15/2) Ta (15/2) 3 MP CONTRACT CONTRAC
29 C 042000 Masonry 30 C 260000 Rough Electric	18.day       Wee (10/20       Fr/10/20       2755-2dyk       Cannercial
31 = 220000 Rough Plumbing	
32 S 092100 Metal Stud Framing	15 Grys Man (1/1/2) 25 33,35 Barter
35 S 092100 Exterior Wall Sheathing	
34          074600         Air Shield on Sheathing           35         <         061000         Rough Carpentry	
35	Song         Man 7/402         Fr/1/1020         S2         Empire           1 Gas         The (FX)20         N/545 Gas         37         Harding & Empire
37 S 061000 Roof Sheathing	
38 = 061000 Wood Framing	10 eys Mar 7121/0 Fri774/70 17 19 195 ses Empt
39 👒 066000 Roof Line Trim	10 cps Mar 720/0 F 1770/20 M97 5 abs 40.41.46.47 Empt
40 🔍 085400 Windows	5 Gap Mar 1/1/20 Fn 8/7/20 39 41.44.85.44 (mpt
41 = 073113 Roof 42 = 061000 Gazebo	10 day Mar N/20 F N/1/20 99 42 becar
43 C 089119 Lauvers	
44 🗨 066000 PVC.Trim	
45 🔩 074646 Siding	
46 🧠 084113 Aluminum Systems	
47         5         083613         Overhead Doors           46         5         079000         Sealants	S day         Mark N/20         F1/R/10         39         49         Net Securitie           10 day         Mark N/10/D         F1/R/11/D         40         Definion
49 Constant Weathertight	
50 S0 230000 Interior Mechanical	20 drys Tach/11/20 Mort37/20 49 54.56 644
51 🔍 210000 Interior Fire Protection	20 age Te (11,2) Mon 9/70 4 4,56 110
52 S 260000 Interior Electric	Delays         Tas (11/2)         Mon 107/20         49         54,56         AC           Diays         Tas (11/2)         Mon 107/20         49         54,56         Laboration
53 S 220000 Interior Plumbing 54 O78400 Firestopping	20 ey         Tax 9(1/2)         49         54,56         LaPart           5 day         Tax 9(1/2)         50,51,52,53         50         Al Totes
55 - 055000 Misc. Metals	
56 🗨 072100 Insulation	15 ory Tability 0 Mon 9/24/20 83.51.253 57 Quality instance
57 S 092100 Gypsum Assemblies	13 days Te (2),2) Nor 11/2/20 5/ 5/ 5/ bet
58         <	S fees         Tue 11/1/20         More 11/1/20         S fees         Deads           7 fees         Tue 11/1/1/20         S fees         Objection         Objection
59 C 095113 Acoustical Grid 60 C 230000 Above Cieiling Mech	7 dep 1ve 11/10/10 Wei 11/18/0 8 60.55.52.83.64 Geens
61 C 22000 Above Ceiling Plumbing	
62 🔫 260000 Above Ceiling Electroial	7 days The 11/10/20 Fri 11/20/20 59 67 AC
63 🔍 210000 Above Ceiling Fire Protec	
64 S 111900 Detention Systems 65 S 094000 Resinous Flooring	
65 C 094000 Resincus Flooring 66 C 099000 Paint 1st Cost	7 deys Mars 11/2020 Tet 12/2/20 64 NDF
67 Ceiling Tiles	Aligne         Main Market         Aligne         Main Market         Aligne         Main           8 days         Main Market         Statistical         Statis         Statis         Statistical
68 🖏 096500 Resilieint Flooring	15 cays Mer 1/1/1/2/ 16 1/1/1/1 66 72,737,75,75,75,75,75,75,75,75,75,75,75,75,75
69 🔍 096810 Carpet	
70 093000 Tile 71 097200 Walkoverings	15 Gyr Mei 1/1/4/20 F1/1/1/1 6 72,73/47,75/A7.TB0
71         •         097200         Walkoverings           72         •         087100         Doors and Hardware	5 Gay Mon 1/1/1/20 F 11/1/2/20 6 6 7,27,37,37,7100
73 4 111916 Lockers	1500p Mol 441 Fill 21 Mol 441 Fill 21 Mol 440 Fill 21 Fill 21 Mol 440 Fill 21
74 🔩 105516 Postal Equipment	
75 <b>123216</b> Millwork	
76 a 123216 Casework 77 a 102800 Toilet Accessories	
77 Toilet Accessories 78 Toilet Accessories 78 Toilet Partitions	S day         Mail 1/421         Fr 1/8/21         S 68/30/1         Tawer           2 day         Mail 1/421         Tr 1/8/21         S 68/30/1         Tower
79 S 102213 Wire Mesh Partition	
80 🖏 101423 Signage	
51 S 115213 Projection Screen	2 dep Tru 1/2/10/ En 12/19/20 6/5510 dep.
82 South Contemporation State	
83 S 120520 Window Treatment	
84         S         230000         Finish Mechanical           85         S         210000         Finish Sprinkler	Mar 2/U21         FA/13/21         R2         S3         GBH           5 day         Mar 2/U21         FA/15/21         S2         S8         TD
85 S 21000 Hinsh Sprinkler	3 cuy Mer ///11 H/12/1 M 78 ID 10 cys Mer ///12 H/12/12/1 82 88 UP/
87 S 260000 Finish Electrical	
58 🔍 017700 Punchlist	Weavy Mer 2/15/1 Fr.12/19/21 \$2,34,56,8,37 \$25,90 AlTrates
Project: Carver Police Update 0 Trik Date: Mon 6/8/20	Meetze + Symmy - Inste Take Mester Inste Take Mester Inste Symmy - Nava Take - Dationarity - Mana Take - Mana Symmy - Start ( Rith orly ) Bener Take - Mana Pages - Mana Pages - Mana Pages -
	Page 1
Carver Police March 30, 2020	


Mode	Spec Section	Task Name	Duration S	art Finish	Predecess	ors Successors	
Mode 5	019113	Final Cleaning		on 3/1/21 Fri 3/5/21	88		
-	011000	Inspections	5 days N	on 3/1/21 Fri 3/5/21	88	91	
-	011000	Occupancy	1 day N	on 3/8/21 Mon 3/8/	1 90		
*		Outbuilding Schedule to be finalized with					
		Exectution of ASI Change No. 001 and Approval on Alternate 1					
<b>2</b>	210000	Release Tank from Approved Submital	1 day V	ed 5/27/20 Wed 5/27	20	94	
-	210000	Delivery of Underground Fire Protection Tanks	35 days T	u 5/28/20 Wed 7/15	20 93	96,95FS-5 da	
-	330000	Shoring	5 days T	u 7/9/20 Wed 7/15	/20 94FS-5 da	ns	
-	210000	Installation of Tanks	10 days T	u 7/16/20 Wed 7/29	20 94	97	
-	210000	Installation of Piping	5 days T	nu 7/30/20 Wed 8/5/	0 96	98	
-	330000	Backfilling & Removing Shoring	5 days T	u 8/6/20 Wed 8/12	20 97	99	
-		Drainage		u 8/13/20 Wed 8/19		100	
	030000	Foundation		u 8/20/20 Wed 9/2/		101	
	220000	Underslab Utilities		u 9/3/20 Wed 9/9/		102	
		Slab On Grade		u 9/10/20 Wed 9/23		103	
-	061000	Framing	20 days T	u 9/24/20 Wed 10/2	1/20 102	104	
		Trusses & Sheathing	10 days T	u 10/22/20 Wed 11/4	20 103	105	
-		Roof		u 11/5/20 Thu 11/12		106	
		Siding & Trim		i 11/13/20 Thu 11/26		108,107	
		Fire Protection & Pump		11/27/20 Thu 1/14/			
						109	
		Rough Trades		i 11/27/20 Thu 12/10		109	
-		Gypsum Assemblies		i 12/11/20 Thu 12/24		110	
	102213	Wire Mesh Partition		i 12/25/20 Thu 12/31		111	
	096500	Flooring		i 1/1/21 Thu 1/7/2		112	Catal Room
-	099000	Painting	10 days F	1/8/21 Thu 1/21/	21 111		
-							
-	312000	Cuts & Fills	25 days T	ue 3/3/20 Mon 4/6/	10 3		
-	330000	Site Drainage	30 days T	ue 3/3/20 Mon 4/13	20 3	116	
V =	3 30000	Site Sewer	2 days T	ue 4/14/20 Wed 4/15	20 115	117	
-	330000	Site Water	5 days T	u 4/16/20 Wed 4/22	20 116	118	
-	330000	Site Electrical	20 days T	u 4/23/20 Wed 5/20	20 117	119	
-	312324	Gravel	10 days T	u 5/21/20 Wed 6/3/	0 118	120	
-	321216	Binder	5 days T	u 6/4/20 Wed 6/10	20 119	121FS+50 da	
-	321613	Curbing	5 days T	u 8/20/20 Wed 8/26	20 120FS+50	days 122	
-	323913	Bollards	5 days T	u 8/27/20 Wed 9/2/	0 121	123	
-				u 9/3/20 Wed 9/23		124	
		Fencing		u 9/24/20 Wed 10/7		125	
		Fine Grading		u 10/8/20 Wed 10/2		126	
		Loam		u 10/29/20 Wed 11/4		127	
		Top Course Asphalt		u 11/5/20 Wed 11/4		125	
	101453			u 11/5/20 Wed 11/1 u 11/12/20 Fri 11/13/		128	
	323915	Signage				129	
				on 11/16/20 Tue 11/17			

...... Water 🔶 Serrey 🔽 PaperSerrey 🔄 Index State 🔅 Instant Messer O Instant Serrey 🔄 Maraf San Maraf Serrey 💽 Nard Serrey 💽 National J Encend State of Sectors O Sectors 🔶 National Sectors Sectors O Sectors O

Page 2

Project: Carver Police Update 0 Date: Mon 6/8/20

Carver Police March 30, 2020



#### Tower Construction Change Proposal Log

	- 1				Open Change	Proposals		05.26.20	
		$\cap V$	VER					00.20.20	
					Rejected Char				
	CO	NSTRUC	TION CORP			nge Proposals	American the		
CP#	CO#	Date	Description	CP Amount	Amount Approved	Amount Pending	Amount Not Approved	Subcontractor	Sub Amount
1		03.12.20	Fire Protection File Sub Award	\$ 91,092.02			\$ 91,092.02		
1 Rev 1	4	03.12.20	Fire Protection File Sub Award	\$ 49,369.00	\$ 49,369.00		ψ 31,032.02	Delta Mechanical	\$49,369.00
2		04.07.20	ASI No. 001 - Fire Pump Modifications	\$ 284,304.41	\$ 49,309.00		\$ 284,304.41	Deita Mechanica	\$49,309.00
2 Rev 1	2	04.07.20	ASI No. 001 - Fire Pump Modifications	\$ 273,320.55	\$273,320.55			EWF	\$4,500.00
ZREVI	~	04.12.20	ASI NO. 001 - FILE Fullip Modulications	\$ 213,320.33	\$273,320.55			Debito Caulking	\$150.00
								Barber Drywall	\$7.500.00
					ł			Bode Material	-\$1.295.00
								Delta Mechanical	\$51,176.47
								American	\$27,072.72
								LaPan	\$3,281.00
								Dig It	\$120,890.40
								Outback	ψ120,030.40
								Engineering	\$1,950.00
3	2	03.12.20	ASI No. 002 BDA Review	\$ (31,286.05)	\$(31,268,05)			Americal Electrical	-\$30,657.9
4	-	03.12.20	ASI No. 002 BDA Review ASI No. 003 - Main Circuit Breaker	\$ 3,067.04	φ(31,200.05)		\$ 3,067.04	Americal Electrical	\$2,733.5
4 Rev 1	2	04.07.20	ASI No. 003 - Main Circuit Breaker	\$ -	\$-	l	. 0,001.04	American Electrical	\$0.00
5		04.07.20	Alternate No. 001 - Out Building Construction	\$ 344,000.00	1	1	\$ 344,000.00		<i>\$</i> 0.00
5 Rev 1	3	04.12.20	Alternate No. 001 - Out Building Construction	\$ 344,000.00	\$344,000.00		,	All Trades	
6		03.18.20	Septic System	\$ 44,269.79			\$ 44,269.79		\$39,935.00
7		04.07.20	Unforeseen Old Foundation Removal	\$ 5,397.34	1			Dig-It Construction	\$4,810.46
7 Rev 1	2	04.12.20	Unforeseen Old Foundation Removal	\$ 5,285.68	\$ 5,285.68			Dig-It Construction	\$4,935.28
8		04.07.20	ASI No. 006 - Genset AP	\$ 451.61			\$ 451.61	American Electrical	\$402.50
8 Rev 1	2	04.12.20	ASI No. 006 - Genset AP	\$ 431.08	\$ 431.08			Americal Electrical	\$402.50
9		04.08.20	Unsuitable Materials	\$ 36,581.71			\$ 36,581.71		\$32,604.02
9 Rev 1		04.12.20	Unsuitable Materials	\$ 36,254.87			\$ 36,254.87	Dig-It Construction	\$33,851.42
9 Rev 2	2	04.14.20	Unsuitable Materials		\$ 19,995.75	<b>A</b>		Dig-It Construction	\$18,670.17
10		04.22.20	ASI No. 008 DS-C Fixture	\$ 1,473.34		\$ 1,473.34		American Electrical	\$905.00
44		04 00 00	ASI No. 000 Security Devicions	¢ 4 540 74			\$ 1.510.74	LaPan American Electrical	\$470.67
11 11 Rev 1		04.22.20 05.13.20	ASI No. 009 Security Revisions ASI No. 009 Security Revisions	\$ 1,510.74 \$ -		- \$	\$ 1,510.74	American Electrical	\$1,410.59 \$0.00
12		05.13.20	ASI No. 004 Mechanical Equipment Relocation	<del>3</del> - \$-		<del>\$</del> -		American Electrical	φ0.00
12		03.13.20	ASI NO: 004 Mechanical Equipment Relocation	φ -		Ψ		G&H Mechanical	
								Dig-It	
13		05.13.20	ASI No. 007 Locker Electrical	\$ 677.88		\$ 677.88		American	\$632.94
14			ASI No. 010 Wall Type Revision					Barber	
15		05.13.20	ASI No. 011 Fire Alarm Revisions	\$-		\$-		American Electrical	\$0.00
16		05.13.20	ASI No. 012 Door Leaf Type DL-A	\$-		\$-		Hareld Glass	\$0.00
17		05.13.20	Delete UPS From Project Scope	\$ (30,207.60)		\$ (30,207.60)		American Electrical	-\$29,834.67
18		06.16.20	ASI No. 13 Fire Alarm Scope of Work Revisions	\$4,173.60		\$4,173.60		American Electrical	\$3,896.7
			Tatal		<b>*</b>	<b>*</b> (00.000.70)			
			Totals		\$661,134.01	\$ (23,882.78)			
					<b>•</b> • • • = = = • • • • •				
	1		CP 1 R1	\$ 49,369.00	\$ 6,957,500.00				
	2			\$ 267,765.01					
	2		CP 2R1, 3, 4R1, 7R1, 8R1, 9R2 CP 5R1	\$ 344,000.00					
	3		CP SKI	\$ 344,000.00	\$ 7,618,634.01				
					<u> </u>				
					<u> </u>				
					<u> </u>				
-				ł	ł	<u> </u>	<u> </u>	1	
				1	1			1	1
				1	<u> </u>			1	
				1	<u> </u>			1	
-				ł	ł		<u> </u>	1	
					<u> </u>				
				ł	<del> </del>		<u> </u>	1	
				ł	<del> </del>		<u> </u>	1	
				1	1	1		1	1

PROJECT:	Now Eacility for the	e Carver Police Department, 3 Center Street, Carver, N		DRA		200			CTAT	PROJECT No.:	
G.C.:	Tower Construction	-	lassachusetts							PROJECT NO.:	
G.C.: TEAM:		•					• .		-	. PROJECT No.:	
		Garcia-Galuska-DeSousa (GGD); Linden Landscape Ar	chitects (LLA); S	zewczak Asso	ciates (SA); P	aul Hawley A	ssociates		6.0	. PROJECT NO.:	2252
	(PHA); CAMA (CAM	A); Building Engineering Resources (BER)	-				ī			1	
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION         = Reviewed & Returned         = Under JHA Review         = Under Consultant Review         = Under Owner Review         = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION (	O-OWNER SUB	MISSIONS									
											Į
DIVISION	I - GENERAL RE	QUIREMENTS									
040000 004 5			04/04/00			04/04/20	04/45/22	04/45/00			
010000-001-1		Underslab Coordination Drawings	04/01/20	-	-	04/01/20	04/15/20	04/15/20	BER	AN	
011000-001-1		Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
011000-003-1	011000-03	Above Slab Coordination Drawings	05/06/20	-	-	05/06/20	05/28/20	05/28/20	BER	A	
	2 - EXISTING CO									1	1
DIVISION			-								
	-										
DIVISION 3	3 - CONCRETE										
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2		Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	]
032004-001-2	032004-02	Rebar Shop Drawing	-	-	-	-	-	04/03/20	SA/LLA	AC	Updated marks dated 2020-04-03
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20			04/03/20	04/03/20	04/03/20	SA	R	Re-design voided via negotiations
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	ļ
033004-002-1		Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	ļ
033004-002-2		Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3		Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-006-1	033004-09s	Concrete Slab on Grade Layout	05/06/20			05/06/20	05/14/20	05/14/20	SA/JHA	AC	<u> </u>

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, N	/lassachusetts						STATE	PROJECT No.:	
G.C.:	<b>Tower Construction</b>	Corporation							JHA	PROJECT No.:	1830
TEAM:	JH Architects (JHA):	Garcia-Galuska-DeSousa (GGD); Linden Landscape A	rchitects (LLA): Sz	ewczak Asso	ciates (SA): P	aul Hawley As	ssociates		G.C.	PROJECT No.:	2252
		A); Building Engineering Resources (BER)	, μ		ζ μ						
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 4	4 - MASONRY										
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION	5 - METALS										
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	_	-	01/15/20	01/29/20	01/29/20	SA	AC	
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	_	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2		Structural Steel Drawings	03/21/20		_	03/21/20	04/02/20	04/02/20	SA SA	A/AC	
051204-002-2	051204-02 KeV 1	Ships Ladder	05/21/20	_	_	03/21/20	04/02/20	06/10/20	JHA	AC	
033133-001-1	031204-035	Ships Laudei	03/27/20	-	-	-	-	00/10/20	ЛА	AC	
DIVISION 6	6 - WOOD & PLA	STICS									
061000-001-1	061000-01s	Lumber	03/26/20	_	_	03/31/20	04/03/20	04/03/20	SA/JHA	AC/RR	
061000-001-2		Lumber	03/26/20 04/08/20	-	-		0 1/ 03/ 20	04/03/20 04/08/20	JHA	-	Not accepted for review
061000-002-1	061000-013 KCV 1	LVLs	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-003-1		Air Infiltration Barrier and Tape	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-004-1	061000-03s	Construction Subfloor Adhesive	04/10/20	-	-	04/10/20	-	04/21/20	JHA	AC	
061000-005-1		Exterior Sheathing	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-006-1	•••••••••••••••••••••••••••••••••••••••	Hunter Panels	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-007-1	061000-06s	Self-Adhered Flashing	04/10/20	-	-	-	-	04/15/20	SA/JHA		
061000-007-2		Self-Adhered Flashing	04/21/20	-	-	-	-	04/21/20	JHA	A	
061000-008-1	061000-07s	TJI	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC/R	
061000-009-1		Framing Lumber Materials	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA SA	AC	
061754-001-1	•••••••••••••••••••••••••••••••••••••••	Truss Shop Drawing	01/27/20	_	-	01/28/20	02/11/20	02/11/20	SA SA	RR	
061754-001-1		Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
061754-001-2	•••	Truss Seals	05/18/20	_		05/18/20	05/24/20	05/24/20	SA SA	AC	
	•••••••••••••••••••••••••••••••••••••••			-		••••••••••••••••••••••••••••••••••••		05/12/20	•••••		
061754-002-1 064000-001-1	061754-02s 06400-01s	Outbuilding Truss SD Fiberglass Column	04/29/20 06/10/20	-		04/29/20	05/08/20	05/12/20	SA JHA	AC A	

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, M			WING				STATE	PROJECT No.:	
G.C.:	, Tower Construction	• • • •						1		A PROJECT No.:	
TEAM:		Garcia-Galuska-DeSousa (GGD); Linden Landscape Ar	chitects (LLA); S	zewczak Asso	ciates (SA); Pa	aul Hawley A	ssociates		G.C	. PROJECT No.:	2252
		A); Building Engineering Resources (BER)			<i>、</i>	•					
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
064400-001-1	064400-01s	Moldings and Decorative Millwork	05/06/20	-	-	-	-	05/15/20	JHA	AC	
066000-001-1	06600-01s	PVC Trim	05/06/20	-	-	-	-	05/13/20	JHA	A	
DIVISION 7	7 - THERMAL &	MOISTURE PROTECTION									
										1	:
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	А	]
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
074600-001-1	074600-01s	NuCedar	04/10/20	-	-	-	-	04/16/20	JHA	AC/RR	
074600-002-1	074600-02	Siding Color Samples	05/07/20	05/20/20	05/20/20	-	-	05/27/20	JHA	AC	Samples Received 5/15/20
074646-001-1	074646-01s	Fiber Cement Siding	04/10/20	-	-	-	-	04/16/20	JHA	AC	
075323-001-1	075323-01s	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
075323-002-1	075323-02s	Metal Roofing	06/23/20	-	-	-	-	07/01/20	JHA	AC	
075323-003-1	075323-03s	Metal Roof Color Samples	07/07/20	-	-	-	-		JHA		
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1		Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	•••••••••••••••••••••••••••••••••••••••	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
	3 - OPENINGS										
081113-001-1	081113-01	Door and Frame Schedule	04/13/20	-	-	-	-	04/16/20	JHA	AC	
081113-001-2		Door and Frame Schedule	05/01/20	-	-	-	-		JHA		Contingent on Frames Resubmission
081113-002-1	081113-02	Door Frames	04/13/20	-	-	-	-	04/16/20	JHA	RR	Į
081113-002-2	•	Doors Frames	05/01/20	-	-	-	-	05/13/20	JHA	R	Į
081113-003-1	081113-03	Steel Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC/RR/R	ļ
081113-003-2	•••••••••••••••••••••••••••••••••••••••	Steel Doors	05/01/20	-	-	-	-	05/13/20	JHA	A/R	Į
081400-001-1	081400-01	Wood Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC	Į
083326-001-1	083616-03s	Shop Drawing and Product Data for Door 125C	04/10/20	-	-	-	-	04/16/20	JHA	AC	<u> </u>

PROJECT:	New Facility for the (	Carver Police Department, 3 Center Street, Carver, Ma	assachusetts						STATE	PROJECT No.:	
G.C.:	Tower Construction	Corporation							JHA	PROJECT No.:	1830
TEAM:	JH Architects (JHA); (	Garcia-Galuska-DeSousa (GGD); Linden Landscape Arc	hitects (LLA); Sz	ewczak Asso	ciates (SA); P	aul Hawley A	ssociates		G.C.	PROJECT No.:	2252
	• •	); Building Engineering Resources (BER)									
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	<b>DATE RTN'D</b> - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	]
083613-002-1	083616-02s	Product Data Overhead Doors 112B and 118B	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-003-1	083616-04s	Motors	04/10/20	-	-	-	-	04/16/20	JHA	RR	
084113-001-1	088000-01s	Door & Frame Product Data	05/18/20	-	-	-	-	05/27/20	JHA	AC	]
084113-002-1	084113-01s	Aluminum Entrances & Storefronts	05/28/20	-	-	-	-	06/12/20	JHA	AC/RR	]
084113-003-1	084113-02s	Color Samples	06/04/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
085400-002-1	085400-01s	Fiberglass Windows Shop Drawings	04/01/20	-	-	-	-	04/02/20	JHA	AC	
087100-001-1	087100-01	Door Hardware Schedule	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	]
087100-001-2	087100-01sRev1	Door Hardware Schedule	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-002-1	087100-02	Door Hardware	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-002-2	087100-02s	Door Hardware PD	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-003-1	088000-02s	Hardware PD	05/18/20	-	-	05/18/20	05/26/20	05/27/20	PHA	R	
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
088000-001-1	088000-03s	Float Glass PD	05/18/20	-	-	-	-	05/27/20	JHA	AC	
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	]
089119-002-1	089119-02s	Louver Color Samples	04/21/20	-	-	-	-	05/27/20	JHA	R	Siding Samples Rec'd 5/15
089119-002-2	089119-02s Rev1	Louver Color Samples	06/03/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
DIVISION	9 - FINISHES										
092100-001-1		Gypsum Board	03/30/20	-	-	-	-	03/31/20	JHA	AC/R	Only Impact Gypsum was Rejected
092100-002-1		National Gypsum	04/04/20	-	-	-	-	04/06/20	JHA	R	······································
092100-003-1	. 092100-03s	Cold-Formed Steel Exterior Framing	04/20/20	-	-	04/20/20	04/28/20	04/29/20	SA/JHA	RR	
092100-003-2		Cold-Formed Steel Exterior Framing	06/05/20	-	-	06/05/20	06/09/20	06/10/20	SA/JHA	AC	
093000-001-1		Tile Products	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	AC	
093000-002-1	093000-02s	Grout & Sealant	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	T
093000-003-1	. 093000-03s	Setting Materials	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	]
093000-004-1	. 093000-04s	Stainless Steel Metal Trim	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	]
093000-005-1	. 093000-05s	CWT-04	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	]
093000-006-1	. 093000-06s	Tile Products	07/09/20	-	-	07/09/20			CAMA		
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-	03/30/20	JHA	A	Samples Received 3/12/20

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, Ma			WING				STATE	PROJECT No.:	
G.C.:	Tower Construction									PROJECT No.:	
TEAM:		Garcia-Galuska-DeSousa (GGD); Linden Landscape Arch	nitects (LLA): S	zewczak Asso	ciates (SA): P	aul Hawley A	ssociates		G.C.	PROJECT No.:	2252
		A); Building Engineering Resources (BER)									
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	<b>DATE RTN'D</b> - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
095113-001-1	095113-01 095113-02 095113-03 095113-04 095113-05	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
097200-001-1	097200-01s	RWC-01 Impact Wall Resistant Solution	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-002-1	097200-02s	VWC-01 Denovo Ledge 04	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-003-1	097200-03s	VWC-02 Denovo Milestone 05	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-004-1	097200-04s	Samples	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
DIVISION 1	LO - SPECIALTIE:	S									
404400 004 4			07/00/20			07/00/20	07/47/20				
101100-001-1	101100-01	Visual Displays	07/08/20	-	-	07/09/20	07/17/20	07/24/22		A.C.	
102113-001-1	102113-01	Toilet Compartments	07/15/20	-	-	07/15/20	07/17/20	07/21/20	JHA/CAMA	AC	
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	l
102800-001-1	102800-01s	Toilet and Bath Accessories	05/20/20	-	-	-	-	05/27/20	JHA	AC/R	
104416-001-1	104416-01s	Fire Extinguishers	05/20/20	- 02/16/20	- 02/25/20	- 02/15/20	-	05/27/20	JHA	A AC	
105113-001-1 105500-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20	03/25/20	03/15/20	03/20/20	03/31/20	JHA	AC	
	105500-01s	High Security Key Box	04/22/20	-	-	-	-	04/23/20	JHA	AC	<u> </u>
105516-001-1	105516-01	Postal Specialties	07/15/20	-	-	-	-	07/15/20	JHA	AC	
107516-001-1	107516-01s	Flag Poles	05/28/20	-	-	-	-	06/10/20	JHA	A	
DIVISION 1	11 - EQUIPMENT	•									
115000-001-1	115000-01s	Canopy Hood	04/27/20	_	_	_		04/27/20	JHA	AC	
				-	-	-	-				
115000-002-1	115000-01s	Canopy Hood	04/28/20		I		.I <sup>-</sup>	04/28/20	JHA	AC	J

PROJECT:	New Facility for the C	arver Police Department, 3 Center Street, Carve	er, Massachusetts						STA
G.C.:	Tower Construction C	Corporation							١٢
TEAM:		arcia-Galuska-DeSousa (GGD); Linden Landscap ); Building Engineering Resources (BER)	e Architects (LLA); Sz	ewczak Asso	ciates (SA); F	Paul Hawley A	ssociates		G.
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION= Reviewed & Returned= Under JHA Review= Under Consultant Review= Under Owner Review= Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER
115213-001-1	115213-01	Projection Screen	07/08/20	-	-	-	-	07/09/20	JHA
111900-001-1	111900-01s	Detention Equipment	04/01/20	-	-	-	-	04/02/20	JHA
DIVISION 1	2 - FURNISHING	S							
123216-001-1	123216-01s	Cocowork Shop Drawings	02/24/20					04/02/20	
129313-001-1	129313-01s	Casework Shop Drawings Bike Rack	03/24/20 04/28/20	-	-	- 04/28/20	- 04/29/20	04/02/20	JHA LLA
DIVISION 1	3 - SPECIAL CON	ISTRUCTION							
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA
	4 - CONVEYING								
DIVISION 2	1 - FIRE SUPPRE	ESSION							
210000-001-1	210000-015	Fire Protection	01/17/20	-	-	01/17/20	-	-	BER
210000-002-1	210000-01s	Underground Fire Service	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER
210000-003-1	210000-02s	Wet Sprinkler Piping	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER
210000-004-1	210000-03s	Dry Pipe Sprinkler	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER
210000-005-1	210000-04s	Valves	04/29/20	-	-	04/29/20	_	-	-
210000-005-2	210000-04 Rev1s	Valves	05/06/20	-	-	05/07/20	05/13/20	05/13/20	BER

ATE	PROJECT No.:	
	PROJECT No.:	1830
	PROJECT No.:	
J.C.	FROJECT NO.:	
	×	
	ACTION / REMARK	
	Ň	
	RE	COMMENTS
	/ N	COMMENTS
	lo I	
	CI	
	A	
	А	
	AC	
•••••		
	RR	
	A	
_		
	AC	VOIDED BY GTC on 4/8/20
	AC	
	- A	
	- - A A A	
	- A	VOIDED BY GTC on 4/8/20
	- - A A A	
	- - A A A	VOIDED BY GTC on 4/8/20

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, Ma	ssachusetts						STATI	E PROJECT No.:	
G.C.:	Tower Construction	Corporation							JHA	A PROJECT No.:	1830
TEAM:	JH Architects (JHA); (	Garcia-Galuska-DeSousa (GGD); Linden Landscape Arcl	hitects (LLA); S	zewczak Asso	ciates (SA); P	aul Hawley A	ssociates		G.C	. PROJECT No.:	2252
	• •	A); Building Engineering Resources (BER)									
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	<b>DATE RTN'D</b> - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
210000-006-1	210000-05s	Hangers and Supports	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	А	
210000-007-1	210000-06s	FDC	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-008-1	210000-07s	Sprinkler Heads	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-009-1	210000-08s	Sprinkler Cabinet	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-010-1	210000-09s	Signaling Devices	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-010-2	210000-09 Rev1s	Signaling Devices	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-011-1	210000-10s	Water Pressure Gauges	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-011-2	210000-10 Rev1s	Water Pressure Gauges	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-012-1	210000-11s	Sleeves and Penetrations	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-013-1	210000-12s	Fire Hydrants	04/29/20	05/13/20	05/14/20	04/29/20	05/13/20	05/14/20	BER	AC	
210000-014-1	210000-13s	Hydraulic Calcs & Drawings	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	RR	
210000-014-2	210000-13 Rev1	Hydraulic Calcs & Drawings	07/20/20	-	-	07/21/20			BER		
210000-015-1	210000-14s	FP Drawings	05/06/20	-	-	05/07/20	-	-	BER	RR	Engineer Comments in 210000-014-1
210000-016-1	210000-15s	Fire Pump	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	AC	
210000-017-1	210000-16s	Underground Water Storage Tank	05/13/20	-	-	05/13/20	05/27/20	05/27/20	BER	AC	
210000-018-1	210000-17s	Sprinkler Coordination Drawings	06/08/20	-	-	06/08/20	06/22/20	06/22/20	BER	A	
DIVISION 2	2 2 - PLUMBING										
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	А	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	Α	
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Insers, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1 220000-012-1	220000-11s 220000-12s	Sanitary Waste & Vent Press & Temp Control Devices	02/21/20 02/21/20	-	-	02/24/20 02/24/20	03/02/20	03/02/20 03/02/20	BER BER	AA	
220000-012-1	•••••••••••••••••••••••••••••••••••••••			-	-				BER	AA	
220000-013-1	220000-13s	Insulation	02/21/20	L		02/24/20	03/02/20	03/02/20	DEK	Α	J

PROJECT:	New Facility for the	e Carver Police Department, 3 Center Street, Carver, Mas	sachusetts						STATE	PROJECT No.:	
i.C.:	Tower Construction	n Corporation							JHA	PROJECT No.:	1830
EAM:	JH Architects (JHA);	; Garcia-Galuska-DeSousa (GGD); Linden Landscape Arch	itects (LLA); Sz	ewczak Asso	ciates (SA); F	aul Hawley A	ssociates		G.C.	PROJECT No.:	2252
	(PHA); CAMA (CAM	A); Building Engineering Resources (BER)				-					
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult		REVIEWER	ACTION / REMARK	COMMENTS
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	Α	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-030-2	220000-30s Rev1	Plumbing Fixtures - Combination Lav-Toilets	07/02/20	-	-	07/02/20	07/17/20	07/21/20	BER/JHA	AC	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
IVISION 2	23 - HVAC										
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, Ma	ssachusetts						STATE	PROJECT No.:	
G.C.:	<b>Tower Construction</b>	Corporation							JHA	PROJECT No.:	1830
TEAM:	JH Architects (JHA);	Garcia-Galuska-DeSousa (GGD); Linden Landscape Arch	itects (LLA); Sz	ewczak Asso	ciates (SA); P	aul Hawley A	ssociates		G.C.	PROJECT No.:	2252
	(PHA); CAMA (CAMA	A); Building Engineering Resources (BER)									
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-008-1	230000-08s	Outbuilding HVAC Equipment	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	<u>A</u>	
DIVISION 2	26 - ELECTRICAL										
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	
260000-001-3	260000-01s Rev 2	Fire Alarm System	05/15/20	-	-	05/15/20	05/18/20	-	BER	-	VOIDED by 260000-001-4
260000-001-4	260000-01s Rev 3	Fire Alarm System	05/20/20	-	-	05/26/20	05/27/20	05/27/20	BER	A/AC	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Indiv Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-009-02	2 260000-09s Rev 1	Lighting Fixture	04/13/20	-	-	04/13/20	04/14/20	04/14/20	BER/JHA	A/AC	
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
260000-013-2	260000-13 Rev 1	Uninterruptible Power System	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-014-1	260000-14s	Grounding System	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-015-1	260000-15s	Phasing & Color Coding	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-016-1		Wiring Materials	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-017-1		Wiring Devices	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	

PROJECT:	New Facility for the	Carver Police Department, 3 Center Street, Carver, Ma	ssachusetts						STATE	PROJECT No.:	
G.C.:	Tower Construction	• • • • • • • •							JHA	PROJECT No.:	1830
TEAM:	JH Architects (JHA);	Garcia-Galuska-DeSousa (GGD); Linden Landscape Arc	hitects (LLA); Sz	ewczak Asso	ciates (SA); P	aul Hawley A	ssociates		G.C	. PROJECT No.:	2252
		A); Building Engineering Resources (BER)									
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION         = Reviewed & Returned         = Under JHA Review         = Under Consultant Review         = Under Owner Review         = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	<b>DATE RTN'D</b> - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-018-1	260000-18s	Access Panels	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-019-1	260000-19s	Outlet, Junction, Pull Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-020-1	260000-20s	Trough	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-021-1	260000-21s	Floor Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-022-1	260000-22s	Motor Control	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-023-1	260000-23s	Integrated Technology Infrastructure Support	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-024-1	260000-24s	Equipment Racks	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-025-1	260000-25s	Surge Protected Power Strip	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	А	
260000-026-1	260000-26s	Cable Supports	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	А	
260000-027-1	260000-27s	Bonding & Grounding Jumper Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-028-1	260000-28s	Unshielded Twisted Pair Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-029-1	260000-29s	Broadband RF Cabling System	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-030-1	260000-30s	Underground Enclosures	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-031-1	260000-31s	Lighting Factory Drawings	04/30/20	-	-	04/30/20	05/01/20	05/01/20	BER	AC	
260000-032-1	260000-32s	Lighting - Factory Drawings Vode	05/13/20	-	-	05/13/20	05/14/20	05/14/20	BER	AC	
DIVISION 2	27 - COMMUNIC	CATIONS									
DIVISION	31 - EARTHWOR	К									
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1 312500-002-2	312500-02s 312500-02s Rev 1	SWPPP SWPPP	02/17/20 03/02/20	-	-	02/17/20 03/02/20	02/25/20 03/09/20	02/25/20 03/09/20	GGD GGD	RR AC	
512500-002-2	512500 023 NEV 1	50011	03/02/20	_		03/02/20	03/03/20	03/03/20			
DIVISION	32 - EXTERIOR	I M P R O V E M E N T S									
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	Α	

PROJECT:	New Facility for the C	arver Police Department, 3 Center Street, Carver, N	lassachusetts						STATE	E PROJECT No.:	
G.C.:	Tower Construction C	Corporation							JHA	A PROJECT No.:	1830
TEAM:	• •	JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associa (PHA); CAMA (CAMA); Building Engineering Resources (BER)							G.C	. PROJECT No.:	2252
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION = Reviewed & Returned = Under JHA Review = Under Consultant Review = Under Owner Review = Awaiting G.C. Response	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
321313-002-1	321313-02s	Site Tactile Warning Tiles	04/29/20	04/30/20	04/30/20	04/29/20	04/30/20	04/30/20	LLA	AC	
321613-001-1	321613-01s	Precast Concrete Curb	04/21/20	-	-	04/21/20	04/22/20	04/22/20	LLA	A	
323113-001-1	323113-01s	Shop Drawings	07/01/20	-	-	07/01/20	07/03/20	07/06/20	LLA	A	
323913-001-1	323913-01s	Steel Bollards and Bollard Covers	04/29/20	-	-	04/29/20	04/30/20	04/30/20	LLA	AC	
DIVISION 3	33 - UTILITIES										
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	А	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1



PROJECT: Carver	r Police Station	PROJECT #:	Report Number:	101
Contract Time:	Date: 7-02-2020			
Days Elapsed:	Day: Thursday			
Extensions:	Weather: Cloudy			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 63 – 84 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	4 iron workers, 0 operator (structural steel)	4
Outback Surveying	0 surveyors	0
Empire	1 foreman, 7 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 5 bricklayers, 0 tender (masonry)	6
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 2 carpenters (exterior framing)	3
	Total Workforce	23

Miscellaneous Others			
СНА	Alyssa Chatani		1
Town of Carver	Bill H.		1
		Total Misc. Workforce	2

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at wall areas and back of cells 2 and 3.

G&H: Not on site.

Barber: Continued exterior insulated panels.

Delta: Not on site.

American Electrical: Continued installing conduit at the masonry wall.

Empire: Continued placing plywood on roof trusses and bracing.

Lapan: Not on site.

Engineering Welding and Fabricating: Began welding and installing the angle on top of steel beam in Sally Port.

John Oliveira & Sons: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Nu	mber: 102
	1			
Contract Time:	Date: 7-06-2020			
Days Elapsed:	Day: Monday			
Extensions:	Weather: Cloudy			
Days Remaining:	Temperature Cycle at 7 AM	<b>M:</b> 64 – 81 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 1 apprentice, 6 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 0 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 carpenter, 1 apprentice (exterior framing)	3
	Total Workforce	18

Miscellaneous Others		
СНА	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Tower Construction	Patrick Fitzgerald	1
	Total Misc. Work	force 3

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at interior walls of the shower area.

G&H: Not on site.

Barber: Continued exterior insulated panels on the west elevation.

Delta: Not on site.

American Electrical: Continued installing conduit at the masonry wal in the hallway area.

Empire: Continued placing plywood on roof and bracing off trusses on gables.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: CMU, Portland cement mix

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

25 of 44



<b>PROJECT:</b> Carver	Police Station	PROJECT #:	Report Nu	mber: 103
	1			1
Contract Time:	Date: 7-07-2020			
Days Elapsed:	Day: Tuesday			
Extensions:	Weather: Cloudy/Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>VI:</b> 63 – 78 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 0 journeyman, 0 apprentice (mechanical)	1
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 1 apprentice, 6 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 3 bricklayers, 0 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 carpenter, 1 apprentice (exterior framing)	3
	Total Workforce	18

Miscellaneous Others		
СНА	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Briggs	1 rep. for masonry inspection	1
	Total Misc. Workforce	3

#### **Construction Activity:**

Dig It: Not on site.

**Commercial Masonry:** Continued installation of CMU block at ADA shower and hallway.

G&H: Not on site.

Barber: Continued exterior insulated panels on the exterior dispatch wall and exterior steel studs.

Delta: Not on site.

American Electrical: Continued installing conduit at the masonry wall in the hallway area.

Empire: Continued placing plywood on truss peaks and installing 5/8" plywood.

Lapan: Continued in-wall plumbing in shower area.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: Briggs on site for masonry inspection.

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Nu	mber: 104
	1			l
Contract Time:	Date: 7-08-2020			
Days Elapsed:	Day: Wednesday			
Extensions:	Weather: Cloudy/Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>M:</b> 68 – 82 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 1 apprentice, 6 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 3 bricklayers, 0 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 carpenter, 1 apprentice (exterior framing)	3
	Total Workforce	16

Miscellaneous Others			
СНА	Alyssa Chatani, Joe Sullivan		2
Town of Carver	Bill Harriman, Dave S., Chief Duphily		3
Empire	Rafael, George		2
		Total Misc. Workforce	7

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block along back of wall of electrical and mechanical room.

G&H: Not on site.

Barber: Continued exterior insulated panels on the exterior dispatch wall.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued placing top of trusses at the main roof and plywood the roof area below main trusses.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: Briggs on site for masonry inspection.

Site Visitors/Meetings: See above. Weekly meeting.

Deliveries: Steel studs

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

27 of 44



PROJECT: Carver	Police Station	PROJECT #:	Report Nu	<b>mber</b> : 105
	1			l
Contract Time:	Date: 7-09-2020			
Days Elapsed:	Day: Thursday			
Extensions:	Weather: Cloudy/Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>M:</b> 66 – 84 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	1 sprinkler fitters (fire protection)	1
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 1 apprentice, 6 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 0 tender (masonry)	3
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 carpenter, 1 apprentice (exterior framing)	3
	Total Workforce	16

Miscellaneous Others			
CHA	Alyssa Chatani		1
Town of Carver	Bill Harriman		1
Hilti	1 rep.		1
Azek	1 rep.		1
		Total Misc. Workforce	4

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block along back of wall of electrical room and place rebar.

G&H: Not on site.

Barber: Continued exterior insulated panels on the rear of building.

Delta: On site to accept the wet well delivery.

American Electrical: Not on site.

Empire: Continued framing of cupola and setting side walls on roof, plywood continues.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: Wet well



PROJECT: Ca	rver Police Station	PROJECT #:	Report Num	nber: 106
Contract Time:	Date: 7-10-2020			
Days Elapsed:	Day: Friday			
Extensions:	Weather: Cloudy/Sunny			
Days Remaining:	Temperature Cycle at 7 A	<b>M:</b> 72 – 86 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 1 apprentice, 6 carpenters (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 0 tender (masonry)	3
G&H	0 foreman (HVAC)	0
Barber Drywall	0 foreman, 0 carpenter, 0 apprentice (exterior framing)	0
	Total Workforce	13

Miscellaneous Others			
СНА	Alyssa Chatani		1
Town of Carver	Bill Harriman		1
Hilti	1 rep.		1
		Total Misc. Workforce	3

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block along interview room and hallway, placing rebar in cells.

G&H: Not on site.

Barber: Not on site.

Delta: Not on site.

American Electrical: Installed electrical conduit in CMU.

Empire: Continued plywood at roof area and framing in cupola roof section.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: Shingles/roofing materials. Door frames, Lumber

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

29 of 44



PROJECT: Carver	Police Station	PROJECT #:	Report Number:	107
	1	1		
Contract Time:	Date: 7-13-2020			
Days Elapsed:	Day: Monday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 69 – 85 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 8 carpenters, 1 apprentice (framing)	10
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 0 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 2 carpenters (exterior framing)	3
	Total Workforce	20

Miscellaneous Others			
СНА	Alyssa Chatani		1
USIC	1 rep.		1
Hilti	1 rep.		1
Town of Carver	Bill H.		1
Briggs	1 rep. framing inspection		1
		Total Misc. Workforce	5

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at wall areas and cells.

G&H: Not on site.

Barber: Framing inspection and finished insulated panels on south elevation.

Delta: Not on site.

American Electrical: Continued installing conduit at the masonry wall.

Empire: Continued placing plywood on roof trusses and bracing.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

John Oliveira & Sons: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Numb	ber: 108
	1			
Contract Time:	Date: 7-14-2020			
Days Elapsed:	Day: Tuesday			
Extensions:	Weather: Parly Cloudy			
Days Remaining:	Temperature Cycle at 7 AM	<b>M:</b> 66 – 78 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 0 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	0 foreman, 0 carpenters (exterior framing)	0
	Total Workforce	12

Miscellaneous Others		
CHA	Alyssa Chatani	1
AEC	Bob	1
Briggs	1 rep. testing masonry grouting	1
	Total Misc. Workforce	3

#### **Construction Activity:**

Dig It: Not on site.

**Commercial Masonry:** Continued installation of CMU block at wall areas and cells. Grouting inside CMU walls at Electrical Room, Mechanical Room, and Cells.

G&H: Not on site.

Barber: Not on site.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued placing plywood on roof trusses and bracing.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. Briggs testing.

**Deliveries:** Densglass



PROJECT: Carver	Police Station	PROJECT #:	Report Nun	n <b>ber</b> : 108
	1			
Contract Time:	Date: 7-15-2020			
Days Elapsed:	Day: Wednesday			
Extensions:	Weather: Parly Cloudy			
Days Remaining:	Temperature Cycle at 7 AM	<b>VI:</b> 66 – 78 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Outback Surveying	0 surveyors	0
Empire	1 foreman, 6 carpenters, 1 apprentice (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 0 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 2 carpenters (exterior framing)	3
	Total Workforce	17

Miscellaneous Others			
СНА	Alyssa Chatani, Joe Sullivan		2
Town of Carver	Bill, Dave, Chief		3
Tower	Patrick		1
	Total N	lisc. Workforce	6

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at wall areas and cells.

G&H: Not on site.

Barber: Began framing exterior soffits and plywood side entry.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued placing plywood on roof trusses and bracing and outriggers.

Lapan: Not on site.

Engineering Welding and Fabricating: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. Weekly meeting.

Deliveries: Plywood, trim



PROJECT: Carver	Police Station	PROJECT #:	Report Number:	110
	1			
Contract Time:	Date: 7-16-2020			
Days Elapsed:	Day: Thursday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>//:</b> 54 – 72 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	2 roofers	2
Empire	1 foreman, 8 carpenters, 1 apprentice (framing)	10
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 0 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	0 foreman, 2 carpenters (exterior framing)	2
	Total Workforce	20

Miscellaneous Others		
СНА	Alyssa Chatani	1
Town of Carver	Bill H.	1
Briggs	1 rep. picking up samples	1
	Total Misc. Workforce	3

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at wall areas and topped out walls.

G&H: Not on site.

Barber: Began interior track layout.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued placing plywood on roof trusses and gable, finished 2x8 on exterior.

Lapan: Not on site.

Belcour: Began installing winter guard and roofing protection on east side of roof.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Num	n <b>ber</b> : 111
	1			
Contract Time:	Date: 7-17-2020			
Days Elapsed:	Day: Friday			
Extensions:	Weather: Cloudy			
Days Remaining:	Temperature Cycle at 7 A	<b>M:</b> 66 – 71 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 6 carpenters, 1 apprentice (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 3 bricklayers, 0 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 2 carpenters (exterior framing)	3
	Total Workforce	16

Miscellaneous Others			
CHA	Alyssa Chatani		1
Town of Carver	Dave S.		1
		Total Misc. Workforce	2

#### **Construction Activity:**

Dig It: Not on site.

**Commercial Masonry:** Continued installation of CMU block at wall areas, grouted at middle walls by electrical room and front wall.

G&H: Not on site.

Barber: Continued exterior soffits.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued placing plywood on roof trusses and front gable ends, continued framing.

Lapan: Not on site.

Belcour: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Number:	112
	1			
Contract Time:	Date: 7-20-2020			
Days Elapsed:	Day: Monday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	1: 72 – 92 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice (mechanical)	0
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 6 carpenters, 1 apprentice (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 0 tender (masonry)	3
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 1 carpenter (exterior framing)	3
	Total Workforce	15

Miscellaneous Others			
СНА	Alyssa Chatani		1
Town of Carver	Bill H.		1
		Total Misc. Workforce	2

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at front wall of cells.

G&H: Not on site.

Barber: Continued placing insulated wall panels at Sally Port.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued nailing down roof plywood at Sally Port.

Lapan: Not on site.

Belcour: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Numb	<b>er</b> : 113
Contract Time:	Date: 7-21-2020			
Days Elapsed:	Day: Tuesday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 67 – 90 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 0 journeyman, 0 apprentice (mechanical)	1
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 6 carpenters, 1 apprentice (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 0 carpenter (exterior framing)	2
	Total Workforce	20

Miscellaneous Others			
СНА	Alyssa Chatani		1
Town of Carver	Bill H.		1
JHA	Brian H.		1
Dig It	Kerry + mechanic		2
		Total Misc. Workforce	5

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at booking area.

G&H: Not on site.

Barber: Continued placing insulated wall panels at Sally Port.

Delta: Not on site.

American Electrical: Continued installing temp lights and conduit.

Empire: Continued nailing down roof plywood and finishing trusses.

Lapan: Layout of plumbing in bathroom walls.

Belcour: Continued installing shingles on east exterior roof.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Nu	<b>mber</b> : 114
	1			1
Contract Time:	Date: 7-22-2020			
Days Elapsed:	Day: Wednesday			
Extensions:	Weather: Sunny/Cloudy			
Days Remaining:	Temperature Cycle at 7 A	M: 67 – 85 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 0 journeyman, 0 apprentice (mechanical)	1
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 6 carpenters, 1 apprentice (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	23

Miscellaneous Others			
CHA	Alyssa Chatani		1
Town of Carver	Bill H. Dave S.		2
Tower Construction	Patrick Fitzgerald		1
E911	Scott Gray		1
G&H	2 reps.		2
	Total Mi	sc. Workforce	7

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at booking area.

G&H: Not on site.

Barber: Continued plywood at Sally Port and framing exterior soffits. Continued top track and sheetrock on trusses.

Delta: Not on site.

American Electrical: Continued installing temp lights and conduit in CMU.

Empire: Continued trusses in Sally Port and worked on cat walk inside. Finished front gable ends.

Lapan: Continued layout of plumbing in bathroom walls.

Belcour: Continued installing shingles on east exterior roof.

Clerk's remarks: none

Site Visitors/Meetings: See above. Weekly meeting. G&H laying out roof curbs.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Number:	115
	1			
Contract Time:	Date: 7-23-2020			
Days Elapsed:	Day: Thursday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AN	<b>1:</b> 71 – 90 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	23

Miscellaneous Others			
СНА	John Feeley		1
Town of Carver	Bill H.		1
Hilti	1 rep.		1
B&B	2 working on lightning protection rough-in		2
		Total Misc. Workforce	5

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block at booking area.

G&H: Not on site.

Barber: Continued exterior soffit framing and laying out interior framing.

Delta: Not on site.

American Electrical: Continued conduit in CMU.

Empire: Continued trusses and sub fascia at Training Room.

Lapan: Continued layout of plumbing in bathroom walls.

Belcour: Continued valleys in main roof front area.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Numb	<b>ber</b> : 116
Contract Time:	Date: 7-24-2020			
Days Elapsed:	Day: Friday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 67 – 79 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	22

Miscellaneous Others		
CHA	John Feeley, Joe Sullivan	2
Town of Carver	Bill H., Chief Duphily	2
	Total Misc. Workforce	4

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block around toilet connection in Cells 115 and 117.

G&H: Not on site.

Barber: Continued attaching exterior stud soffits to table at ends at north side entry.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued trusses and sub fascia at Sally Port.

Lapan: Continued plumbing vents to main roof section connection.

Belcour: Continued shingles at west exterior roof.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Number	er: 117
Contract Time:	Date: 7-27-2020			
Days Elapsed:	Day: Monday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 73 – 96 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 2 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	22

Miscellaneous Others			
СНА	Alyssa Chatani		1
Briggs	Framing Inspection		1
		Total Misc. Workforce	2

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block in booking area.

G&H: Not on site.

Barber: Continued interior track and studs, continued exterior soffit framing.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued framing and trusses above entry way.

Lapan: Continued plumbing vents and Sally Port drainage.

Belcour: Continued roofing at front elevation valleys.

Clerk's remarks: none

Site Visitors/Meetings: See above. Tower working on plywood backing in Communications room.

**Deliveries:** Generator



PROJECT: Carver	Police Station	PROJECT #:	Report Nun	nber: 118
Contract Time:	Date: 7-28-2020			
Days Elapsed:	Day: Tuesday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>//:</b> 74 – 97 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 2 tender (masonry)	5
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	24

Miscellaneous Others		
СНА	Alyssa Chatani	1
SWE	Structral Engineer Inspection	1
Town of Carver	ill, Dave R., Chief + guest	
	Total Misc. Workforce	6

#### **Construction Activity:**

Dig It: Not on site.

Commercial Masonry: Continued installation of CMU block around booking doors and grouting top of walls.

G&H: Not on site.

Barber: Continued interior framing and setting door frames.

Delta: Not on site.

American Electrical: Continued temp lighting and finishing up conduit in CMU.

Empire: Continued framing and trusses above entry way. Continued plywood on Sally Port trusses.

Lapan: Continued plumbing at locker room bathrooms and setting carriers for toilets.

Belcour: Continued shingles at front of building and valley installation on west exterior.

Clerk's remarks: none

Site Visitors/Meetings: See above. Structural inspection.

Deliveries: none



PROJECT: Carver	Police Station	PROJECT #:	Report Nu	mber: 119
	1			1
Contract Time:	Date: 7-29-2020			
Days Elapsed:	Day: Wednesday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>//:</b> 69 – 88 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 0 foreman (sitework)	2
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	1 foreman (HVAC)	1
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	24

Miscellaneous Others			
CHA	Alyssa Chatani		1
B&B	1 – lightning protection		1
Tower Construction	Patrick Fitzgerald		1
Town of Carver	Bill, Dave S., Chief		3
Dig It	Kerry		7
		Total Misc. Workforce	7

#### **Construction Activity:**

**Dig It:** Moved light pole bases and digging for the cistern.

Commercial Masonry: Continued finishing up cell masonry.

**G&H:** Began installing roof curbs.

Barber: Continued interior framing and setting door frames.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued installing windows and Sally Port blocking. Continued Tyvek at cupola.

Lapan: Continued plumbing vents and vent piping.

Belcour: Continued shingles at front of building.

Clerk's remarks: none

Site Visitors/Meetings: See above. Weekly meeting.

Deliveries: Misc. electrical conduit and wire. Sheet rock.



PROJECT:	Carver Police Station	PROJECT #:	Report Nu	mber: 120
Contract Time	: Date: 7-30-2020			
Days Elapsed:	Day: Thursday			
Extensions:	Weather: Sunny			
Days Remainir	ng: Temperature Cycle at 7 A	M: 70 – 89 deg.		
Site Condition	: Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 2 laborer, 1 foreman (sitework)	3
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice, 4 siders (framing)	10
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	28

Miscellaneous Others		
СНА	Alyssa Chatani	1
Town of Carver	Bill H.	1
B&B	2 – lightning protection	2
	Total Misc. Wor	kforce 4

#### **Construction Activity:**

Dig It: Laid out site for water storage tank and moving materials around site for cleanup.

Commercial Masonry: Continued finishing up cell masonry.

G&H: Not on site.

Barber: Continued interior framing and setting door frames.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continued framing final section of entry way. Continued Tyvek on cupola. Continued setting windows at cupola.

Lapan: Continued plumbing vents and vent piping.

Belcour: Continued shingles at west elevation.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none



PROJECT: Carve	er Police Station	PROJECT #:	Report Numb	<b>ber</b> : 121
Contract Time:	Date: 7-31-2020			
Days Elapsed:	Day: Friday			
Extensions:	Weather: Sunny			
Days Remaining:	Temperature Cycle at 7 AM	<b>1:</b> 66 – 82 deg.		
Site Condition:	Dry			

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 2 laborer, 1 foreman (sitework)	3
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	4 iron workers, 0 operator (structural steel)	4
Belcour	3 roofers	3
Empire	1 foreman, 4 carpenters, 1 apprentice, (framing)	6
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 4 carpenter (exterior framing)	6
	Total Workforce	e 29

Miscellaneous Others			
СНА	Alyssa Chatani		1
Hilti	1 rep.		1
American Shoring	1 rep.		1
		Total Misc. Workforce	3

#### **Construction Activity:**

Dig It: Began installing shoring system.

Commercial Masonry: Continued finishing up cell masonry.

G&H: Not on site.

Barber: Continued interior framing.

Delta: Not on site.

American Electrical: Not on site.

Empire: Finished roof cricket as south side.

Lapan: Continued plumbing stacks through the roof.

Belcour: Continued installing felt at cupola roof. Continued shingles at south side.

Clerk's remarks: Engineering Welding measured ship ladder and installed bolts in Sally Port.

Site Visitors/Meetings: See above.

Deliveries: Stucco, shoring, plumbing piping, sand