

Carver Police Station Carver, MA

MONTHLY PROGRESS REPORT August 2020



Architect:



Jacunski Humes Architects, LLC

General Contractor:



Tower Construction Corp.

Owner's Project Manager:



prepared by:
Daedalus Projects, Inc.

PROJECT
Carver Police Station**PROJECT MANAGER**
Joe Sullivan**CONTRACTOR**
Tower Construction**ON SITE REPRESENTATIVE**
Alyssa Chatani

MONTHLY PROGRESS REPORT - AUGUST 2020

GENERAL COMMENTARY OF MONTHLY PROGRESS

During the month of August, sitework continued with Dig-It installing the 30,000 gallon water storage tank with Mass Tank and Delta Mechanical. They also installed the fiberglass tight tank. They continued installation of site drainage structures and light pole bases as well. American Electrical continued installing exterior lights and receptacles, temporary lighting within the building, and continued grounding wire at the outbuilding. They also installed electrical boxes at the main entry, lobby, and within dispatch. LaPan continued in-wall plumbing rough. They also began underground piping from the Sally Port to the tight tank. They began piping insulation after all in-wall piping was approved. G&H installed goosenecks through the roof and began layout of the overhead ductwork. They began installing air handler units in the attic with associated ductwork. Commercial Masonry finalized their interior masonry and received the cultured stone for the masonry veneer at the exterior of the building. Barber Drywall continued the exterior soffits and plywood at the gables. They continued interior framing of stud walls and framing interior soffits. They set door frames and began sheet rocking the ceiling. Empire continued placing plywood on roof trusses and bracing. They continued installing the sub fascia on the exterior of the building. They also began installing shakes and cement board siding. They finished the PVC install at the corners of the building. Belcour finished the shingles at the slanted roof and finished the flat roof at the Sally Port. They also tied in shingles at the entry and installed felt at the gables. Tower continued the foundation coating and blocking throughout the building. S&S also returned to site to begin the foundation footings and walls at the outbuilding. Briggs was on site to inspect the wood framing throughout the building and corrective work has been completed. The Town's Building Inspector visited for a progress walk-through in the beginning of August and found no issues. A Tyvek representative came to the site and reviewed all Tyvek details at the windows. Donnegan Systems and Tenesco both visited the site to review high density storage as well as WB Mason to coordinate furniture.

SCHEDULE COMMENTARY

Tower Construction provided a master schedule with an occupancy date of March 8, 2021.

HOT ITEMS

Communications Room 114 – JHA, CHA, Tower, and E911 coordinated the racks and set up the room.
Water Storage Tank – 30,000-gallon tank was installed safely with a shoring system.

DIVISION 04 – MASONRY

Section 04 20 00 Unit Masonry

Week of August 3

- Continued CMU on corner columns of sally port around steel columns.
- Finished exterior mockup and wall cleanup/sanding.

Week of August 10

- Not on site.

Week of August 17

- Continue wire lath for exterior masonry and finishing up the columns in the sally port.
- Continue sally port masonry at columns /plumbing.

Week of August 24

- Installing precast cap.
- Installing cultured stone at west elevation.

DIVISION 07 – ROOFING & SIDING**Section 074000 Roofing and Siding****Week of August 3**

- Continued shingles at south side.
- Continue installing shingles on west exterior roof.
- Began TPO roof at sally port.

Week of August 10

- Buttoning up the roof and installing felt. Continue side walls on the sally port roof.
- Working on shingles by sally port roof at the East exterior.

Week of August 17

- Place rubber roofing at main entry roof.
- Continue front entry shingle tie in.

Week of August 24

- Installing shingles at soffit eyebrows on south side.

DIVISION 09 – FINISHES**Section 09 12 00 Gypsum Board Assemblies****Week of August 3**

- Continued exterior soffits.
- Continue exterior soffits and sheet rocking ceilings on the interior.
- Continuing framing exterior soffits on north elevation.

Week of August 10

- Placed plywood on gable end and continue training room soffit.
- Framing at corridor 110 masonry wall. Layout and framing Southwest of building: interview rooms, dispatch, break room.
- Interior framing of break room 111, dispatch 107, lobby 106.
- Finish Exterior soffit on west elevation.
- Installed sheet rock in mechanical room. High hat in sally port.

Week of August 17

- Working on exterior soffit at south elevation and installing plywood at soffits at west elevation.
- Placing exterior soffit hanging at south elevation.
- Setting door frames. Exterior soffits at south elevation and canopy.
- Exterior soffits door frames & interior framing.

Week of August 24

- Exterior soffits. Plywood at overhangs.
- Fire taping ceiling. Continue soffit framing.
- Continue soffit framing in training room.

DIVISION 21 – FIRE SUPPRESSION

Section 21 00 00 Fire Protection

Week of August 3

- Continue main sprinkler in the main hallway.
- Layout for sprinkler pipe in the attic.
- Set the tank and strapping.

Week of August 10

- Installed the main piping to tank and starting installing sprinkler pipe in attic.
- Continue sprinkler pipe in attic.

Week of August 17

- Continue sprinkler pipe in attic.

Week of August 24

- Underground main sprinkler from outbuilding to main building.

DIVISION 22 – PLUMBING

Section 22 00 00 Plumbing

Week of August 3

- Continue rough in on bathrooms and water line layout, hallway and men's room.
- Plumbing in wall rough and urinal carriers.
- Continue in wall rough hallway and locker room area.
- Continue overhead pipe in the hallways and hangers.
- Continue pipe and hangers in hallway and bathroom and dispatch area.

Week of August 10

- Continue plumbing piping in main corridors. Water pipe in bathrooms.
- Continue in-wall rough at men's bathroom 155.

Week of August 17

- Installing water piping in ceiling detention area.
- Installing copper water lines in sally port and overhead.
- Continue water piping in corridors and installing water connections.
- Installing copper water line in shower and sink locations.
- Finished at all bathrooms and test copper water piping.

Week of August 24

- Rough in and start drainage to tight tank.
- Pipe for tight tank drainage from sally port.
- Finished pipe for tight tank drainage from sally port.
- Continue piping insulation.
- Continue water piping insulation.

DIVISION 26 – ELECTRICAL**Section 26 00 00 Electrical**

Week of August 3

- Installation of outside lights and exterior receptacles.

Week of August 10

- Installing temp lighting.

Week of August 17

- Not on site.

Week of August 24

- Continue grounding wire at outbuilding.
- Installing electrical boxes in lobby entry.
- Installing electrical boxes in lobby and dispatch.

DIVISION 31 – EARTHWORK**Section 31 20 00 Earth Moving**

Week of August 3

- Continue installing shoring system.
- Finalizing trench box and sub grade at corner.
- Set dead man and prep for crane.

Week of August 10

- Removed shoring from tank area and back filled new tank.
- Excavating for wet well placement. Installing wet well.
- Installing shoring system for tank.
- Continue grading site and installing shoring system for the tank.

Week of August 17

- Installing fiberglass tight tank and backfilling. Sub grading.
- Excavating and installed drain and catch basins.
- Continue installation of site drainage structures.
- Underground drainage for down spouts.

Week of August 24

- Installation of underground sprinkler main, excavate and backfill tight tank. Installed LPBs.
- Dug tight tank trench. Laid out LPBs.
- Excavating and layout of LPB. Sub-grading south side.
- Setting site LPBs at main entry.

SAFETY COMPLIANCE

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. Tower Construction had a discussion with subcontractors on site on following safety protocol. They are each filling out a daily COVID-19 safety sheet. CHA is filling out daily health certifications as well.














Interior Framing & Blocking Continues




Cultured Stone Installation



Outbuilding Foundation



30,000 Gallon Cistern



**Tower Construction
Change Proposal Log**

[illegible]

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 0 - OWNER SUBMISSIONS											
DIVISION 1 - GENERAL REQUIREMENTS											
010000-001-1	-	Underslab Coordination Drawings	04/01/20	-	-	04/01/20	04/15/20	04/15/20	BER	AN	
011000-001-1	011000-01s	Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
011000-003-1	011000-03	Above Slab Coordination Drawings	05/06/20	-	-	05/06/20	05/28/20	05/28/20	BER	A	
DIVISION 2 - EXISTING CONDITIONS											
DIVISION 3 - CONCRETE											
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2	032004-02	Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	
032004-001-2	032004-02	Rebar Shop Drawing	-	-	-	-	-	04/03/20	SA/LLA	AC	Updated marks dated 2020-04-03
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20			04/03/20	04/03/20	04/03/20	SA	R	Re-design voided via negotiations
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-1	033004-4s	Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-2	033004-4s Rev 1	Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3	033004-4s Rev 2	Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-006-1	033004-09s	Concrete Slab on Grade Layout	05/06/20	-	-	05/06/20	05/14/20	05/14/20	SA/JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 4 - MASONRY											
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION 5 - METALS											
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	-	-	01/15/20	01/29/20	01/29/20	SA	AC	
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	-	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2	051204-02 Rev 1	Structural Steel Drawings	03/21/20	-	-	03/21/20	04/02/20	04/02/20	SA	A/AC	
055133-001-1	051204-03s	Ships Ladder	05/27/20	-	-	-	-	06/10/20	JHA	AC	
DIVISION 6 - WOOD & PLASTICS											
061000-001-1	061000-01s	Lumber	03/26/20	-	-	03/31/20	04/03/20	04/03/20	SA/JHA	AC/RR	
061000-001-2	061000-01s Rev 1	Lumber	04/08/20	-	-	-	-	04/08/20	JHA	-	Not accepted for review
061000-002-1	061000-01s	LVLs	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-003-1	061000-02s	Air Infiltration Barrier and Tape	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-004-1	061000-03s	Construction Subfloor Adhesive	04/10/20	-	-	04/10/20	-	04/21/20	JHA	AC	
061000-005-1	061000-04s	Exterior Sheathing	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-006-1	061000-05s	Hunter Panels	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-007-1	061000-06s	Self-Adhered Flashing	04/10/20	-	-	-	-	04/15/20	SA/JHA	R	
061000-007-2	061000-06s Rev 1	Self-Adhered Flashing	04/21/20	-	-	-	-	04/21/20	JHA	A	
061000-008-1	061000-07s	TJI	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC/R	
061000-009-1	06100-08s	Framing Lumber Materials	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-010-1	061000-09	Soffit Vent	07/28/20	-	-	-	-	07/28/20	JHA	AC	
061754-001-1	061754-01s	Truss Shop Drawing	01/27/20	-	-	01/28/20	02/11/20	02/11/20	SA	RR	
061754-001-2	061754-01s Rev 1	Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
061754-001-3	061754-01s Rev 2	Truss Seals	05/18/20	-	-	05/18/20	05/28/20	05/28/20	SA	AC	
061754-002-1	061754-02s	Outbuilding Truss SD	04/29/20	-	-	04/29/20	05/08/20	05/12/20	SA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
064000-001-1	06400-01s	Fiberglass Column	06/10/20	-	-	-	-	06/12/20	JHA	A	
064400-001-1	064400-01s	Moldings and Decorative Millwork	05/06/20	-	-	-	-	05/15/20	JHA	AC	
066000-001-1	06600-01s	PVC Trim	05/06/20	-	-	-	-	05/13/20	JHA	A	
DIVISION 7 - THERMAL & MOISTURE PROTECTION											
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-003-1	072100-01	Building Insulation	07/23/20	-	-	-	-	07/28/20	JHA	A/R	
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
073113-003-1	073113-26	Roof Hatch	07/23/20	-	-	-	-	07/24/20	JHA	A	
074600-001-1	074600-01s	NuCedar	04/10/20	-	-	-	-	04/16/20	JHA	AC/RR	
074600-002-1	074600-02	Siding Color Samples	05/07/20	05/20/20	05/20/20	-	-	05/27/20	JHA	AC	Samples Received 5/15/20
074646-001-1	074646-01s	Fiber Cement Siding	04/10/20	-	-	-	-	04/16/20	JHA	AC	
075323-001-1	075323-01s	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
075323-002-1	075323-02s	Metal Roofing	06/23/20	-	-	-	-	07/01/20	JHA	AC	
075323-003-1	075323-03s	Metal Roof Color Samples	07/07/20	-	-	-	-	08/07/20	JHA	R	
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1	079200-04s	Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	079200-05s Rev1	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
DIVISION 8 - OPENINGS											
081113-001-1	081113-01	Door and Frame Schedule	04/13/20	-	-	-	-	04/16/20	JHA	AC	
081113-001-2	081113-03s Rev1	Door and Frame Schedule	05/01/20	-	-	-	-	-	JHA	-	Not Reviewed
081113-001-3	081113-03 Rev2	Steel Doors and Frames	08/03/20	-	-	-	-	08/05/20	JHA	R	
081113-002-1	081113-02	Door Frames	04/13/20	-	-	-	-	04/16/20	JHA	RR	
081113-002-2	081113-03s Rev1	Doors Frames	05/01/20	-	-	-	-	05/13/20	JHA	R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
081113-003-1	081113-03	Steel Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC/RR/R	
081113-003-2	081113-03s Rev1	Steel Doors	05/01/20	-	-	-	-	05/13/20	JHA	A/R	
081400-001-1	081400-01	Wood Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC	
083326-001-1	083616-03s	Shop Drawing and Product Data for Door 125C	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	
083613-002-1	083616-02s	Product Data Overhead Doors 112B and 118B	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-003-1	083616-04s	Motors	04/10/20	-	-	-	-	04/16/20	JHA	RR	
084113-001-1	088000-01s	Door & Frame Product Data	05/18/20	-	-	-	-	05/27/20	JHA	AC	
084113-002-1	084113-01s	Aluminum Entrances & Storefronts	05/28/20	-	-	-	-	06/12/20	JHA	AC/RR	
084113-003-1	084113-02s	Color Samples	06/04/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
085400-002-1	085400-01s	Fiberglass Windows Shop Drawings	04/01/20	-	-	-	-	04/02/20	JHA	AC	
087100-001-1	087100-01	Door Hardware Schedule	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-001-2	087100-01sRev1	Door Hardware Schedule	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-002-1	087100-02	Door Hardware	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-002-2	087100-02s	Door Hardware PD	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-003-1	088000-02s	Hardware PD	05/18/20	-	-	05/18/20	05/26/20	05/27/20	PHA	R	
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
088000-001-1	088000-03s	Float Glass PD	05/18/20	-	-	-	-	05/27/20	JHA	AC	
088000-002-1	088000-04	Glass Sample	08/19/20	-	-	-	-		JHA		Awaiting Physical Samples
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	
089119-002-1	089119-02s	Louver Color Samples	04/21/20	-	-	-	-	05/27/20	JHA	R	Siding Samples Rec'd 5/15
089119-002-2	089119-02s Rev1	Louver Color Samples	06/03/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
DIVISION 9 - FINISHES											
092100-001-1	092100-01s	Gypsum Board	03/30/20	-	-	-	-	03/31/20	JHA	AC/R	Only Impact Gypsum was Rejected
092100-002-1	092100-02s	National Gypsum	04/04/20	-	-	-	-	04/06/20	JHA	R	
092100-003-1	092100-03s	Cold-Formed Steel Exterior Framing	04/20/20	-	-	04/20/20	04/28/20	04/29/20	SA/JHA	RR	
092100-003-2	092100-03s rev1	Cold-Formed Steel Exterior Framing	06/05/20	-	-	06/05/20	06/09/20	06/10/20	SA/JHA	AC	
093000-001-1	093000-01s	Tile Products	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	AC	
093000-002-1	093000-02s	Grout & Sealant	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-003-1	093000-03s	Setting Materials	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-004-1	093000-04s	Stainless Steel Metal Trim	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
093000-005-1	093000-05s	CWT-04	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-006-1	093000-06s	Tile Products	07/09/20	-	-	07/09/20	07/23/20	07/23/20	CAMA	AC	
093000-007-1	093000-07	Tile Shop Drawings	08/19/20	-	-	08/19/20	08/31/20	08/31/20	CAMA	A	
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-	03/30/20	JHA	A	Samples Received 3/12/20
095113-001-1	095113-01 095113-02 095113-03 095113-04 095113-05	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096810-001-1	096810-01	Carpet Tile	07/30/20	-	-	07/30/20	07/30/20	07/30/20	CAMA	A	
097200-001-1	097200-01s	RWC-01 Impact Wall Resistant Solution	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-002-1	097200-02s	VWC-01 Denovo Ledge 04	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-003-1	097200-03s	VWC-02 Denovo Milestone 05	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-004-1	097200-04s	Samples	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
099000-002-1	099000-02	Interior Finish - Fire Rated Plywood	08/25/20	-	-	08/25/20			CAMA		
DIVISION 10 - SPECIALTIES											
101100-001-1	101100-01	Visual Displays	07/08/20	-	-	07/09/20	07/17/20	07/22/20	JHA/CAMA	AC	
102113-001-1	102113-01	Toilet Compartments	07/15/20	-	-	07/15/20	07/17/20	07/21/20	JHA/CAMA	AC	
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	
102800-001-1	102800-01s	Toilet and Bath Accessories	05/20/20	-	-	-	-	05/27/20	JHA	AC/R	
104416-001-1	104416-01s	Fire Extinguishers	05/20/20	-	-	-	-	05/27/20	JHA	A	
105113-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20	03/25/20	03/15/20	03/20/20	03/31/20	JHA	AC	
105500-001-1	105500-01s	High Security Key Box	04/22/20	-	-	-	-	04/23/20	JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D <div>- From - G.C.</div>	DATE SENT <div>- To - Owner</div>	DATE REC'D <div>- From - Owner</div>	DATE SENT <div>- To - Consult</div>	DATE REC'D <div>- From - Consult</div>	DATE RTN'D <div>- To - G.C.</div>	REVIEWER	ACTION / REMARK	COMMENTS
105516-001-1	105516-01	Postal Specialties	07/15/20	-	-	-	-	07/15/20	JHA	AC	
107516-001-1	107516-01s	Flag Poles	05/28/20	-	-	-	-	06/10/20	JHA	A	
DIVISION 11 - EQUIPMENT											
115000-001-1	115000-01s	Canopy Hood	04/27/20	-	-	-	-	04/27/20	JHA	AC	
115000-002-1	115000-01s	Canopy Hood	04/28/20	-	-	-	-	04/28/20	JHA	AC	
115213-001-1	115213-01	Projection Screen	07/08/20	-	-	-	-	07/09/20	JHA	A	
111900-001-1	111900-01s	Detention Equipment	04/01/20	-	-	-	-	04/02/20	JHA	AC	
DIVISION 12 - FURNISHINGS											
120620-001-1	120620-01	Window Treatments	08/26/20	-	-	08/26/20			JHA/CAMA		
123216-001-1	123216-01s	Casework Shop Drawings	03/24/20	-	-	-	-	04/02/20	JHA	RR	
123216-001-2	123216-01 Rev1	Casework Shop Drawings	08/18/20	-	-	-	-	08/26/20	JHA	AC/RR	RR on Dispatch #107 Only
129313-001-1	129313-01s	Bike Rack	04/28/20	-	-	04/28/20	04/29/20	04/29/20	LLA	A	
DIVISION 13 - SPECIAL CONSTRUCTION											
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA	AC	
DIVISION 14 - CONVEYING EQUIPMENT											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 21 - FIRE SUPPRESSION											
210000-001-1	210000-01S	Fire Protection	01/17/20	-	-	01/17/20	-	-	BER	-	VOIDED BY GTC on 4/8/20
210000-002-1	210000-01s	Underground Fire Service	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-003-1	210000-02s	Wet Sprinkler Piping	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-004-1	210000-03s	Dry Pipe Sprinkler	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-005-1	210000-04s	Valves	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-005-2	210000-04 Rev1s	Valves	05/06/20	-	-	05/07/20	05/13/20	05/13/20	BER	A	
210000-006-1	210000-05s	Hangers and Supports	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-007-1	210000-06s	FDC	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-008-1	210000-07s	Sprinkler Heads	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-009-1	210000-08s	Sprinkler Cabinet	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-010-1	210000-09s	Signaling Devices	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-010-2	210000-09 Rev1s	Signaling Devices	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-011-1	210000-10s	Water Pressure Gauges	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-011-2	210000-10 Rev1s	Water Pressure Gauges	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-012-1	210000-11s	Sleeves and Penetrations	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-013-1	210000-12s	Fire Hydrants	04/29/20	05/13/20	05/14/20	04/29/20	05/13/20	05/14/20	BER	AC	
210000-014-1	210000-13s	Hydraulic Calcs & Drawings	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	RR	
210000-014-2	210000-13 Rev1	Hydraulic Calcs & Drawings	07/20/20	-	-	07/21/20	08/03/20	08/03/20	BER	A	
210000-015-1	210000-14s	FP Drawings	05/06/20	-	-	05/07/20	-	-	BER	RR	Engineer Comments in 210000-014-1
210000-016-1	210000-15s	Fire Pump	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	AC	
210000-017-1	210000-16s	Underground Water Storage Tank	05/13/20	-	-	05/13/20	05/27/20	05/27/20	BER	AC	
210000-018-1	210000-17s	Sprinkler Coordination Drawings	06/08/20	-	-	06/08/20	06/22/20	06/22/20	BER	A	
DIVISION 22 - PLUMBING											
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Inserts, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1	220000-11s	Sanitary Waste & Vent	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-012-1	220000-12s	Press & Temp Control Devices	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-013-1	220000-13s	Insulation	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-030-2	220000-30s Rev1	Plumbing Fixtures - Combination Lav-Toilets	07/02/20	-	-	07/02/20	07/17/20	07/21/20	BER/JHA	AC	
220000-030-3	220000-34	DS-C Fixture	07/27/20	-	-	07/27/20	08/03/20	08/03/20	BER	A	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
DIVISION 23 - HVAC											
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-008-1	230000-08s	Outbuilding HVAC Equipment	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
DIVISION 26 - ELECTRICAL											
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	
260000-001-3	260000-01s Rev 2	Fire Alarm System	05/15/20	-	-	05/15/20	05/18/20	-	BER	-	VOIDED by 260000-001-4
260000-001-4	260000-01s Rev 3	Fire Alarm System	05/20/20	-	-	05/26/20	05/27/20	05/27/20	BER	A/AC	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Individ Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-009-02	260000-09s Rev 1	Lighting Fixture	04/13/20	-	-	04/13/20	04/14/20	04/14/20	BER/JHA	A/AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
260000-013-2	260000-13 Rev 1	Uninterruptible Power System	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-014-1	260000-14s	Grounding System	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-015-1	260000-15s	Phasing & Color Coding	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-016-1	260000-16s	Wiring Materials	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-017-1	260000-17s	Wiring Devices	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-018-1	260000-18s	Access Panels	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-019-1	260000-19s	Outlet, Junction, Pull Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-020-1	260000-20s	Trough	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-021-1	260000-21s	Floor Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-022-1	260000-22s	Motor Control	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-023-1	260000-23s	Integrated Technology Infrastructure Support	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-024-1	260000-24s	Equipment Racks	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-025-1	260000-25s	Surge Protected Power Strip	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-026-1	260000-26s	Cable Supports	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-027-1	260000-27s	Bonding & Grounding Jumper Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-028-1	260000-28s	Unshielded Twisted Pair Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-029-1	260000-29s	Broadband RF Cabling System	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-030-1	260000-30s	Underground Enclosures	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-031-1	260000-31s	Lighting Factory Drawings	04/30/20	-	-	04/30/20	05/01/20	05/01/20	BER	AC	
260000-032-1	260000-32s	Lighting - Factory Drawings Vode	05/13/20	-	-	05/13/20	05/14/20	05/14/20	BER	AC	
260000-033-1	260000-33	Power System Studies	08/03/20	-	-	08/03/20	08/06/20	08/07/20	BER	AC	
DIVISION 27 - COMMUNICATIONS											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 31 - EARTHWORK											
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1	312500-02s	SWPPP	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	RR	
312500-002-2	312500-02s Rev 1	SWPPP	03/02/20	-	-	03/02/20	03/09/20	03/09/20	GGD	AC	
DIVISION 32 - EXTERIOR IMPROVEMENTS											
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	A	
321313-002-1	321313-02s	Site Tactile Warning Tiles	04/29/20	04/30/20	04/30/20	04/29/20	04/30/20	04/30/20	LLA	AC	
321613-001-1	321613-01s	Precast Concrete Curb	04/21/20	-	-	04/21/20	04/22/20	04/22/20	LLA	A	
323113-001-1	323113-01s	Shop Drawings	07/01/20	-	-	07/01/20	07/03/20	07/06/20	LLA	A	
323913-001-1	323913-01s	Steel Bollards and Bollard Covers	04/29/20	-	-	04/29/20	04/30/20	04/30/20	LLA	AC	
DIVISION 33 - UTILITIES											
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	A	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	122
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-03-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	77 – 93 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 3 laborers – Kevin Thompson (site supervision)	4
Dig It	1 operator, 3 laborer, 1 foreman (sitework)	5
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	1 sprinkler fitters (fire protection)	1
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 6 carpenters, 1 apprentice, (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 2 tender (masonry)	4
G&H	0 foreman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 2 carpenter (exterior framing)	4
	Total Workforce	31

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Plumbing inspector	1
	Total Misc. Workforce	2

Construction Activity:

Dig It: Continue installing shoring system.

Commercial Masonry: Continued CMU on corner columns of sally port around steel columns.

G&H: Not on site.

Barber: Continued exterior soffits.

Delta: Layout of upcoming tank work.

American Electrical: Not on site.

Empire: Continue bracing in attic and building outside corners.

Lapan: Continue rough in on bathrooms and water line layout, hallway and men's room.

Belcour: Continued shingles at south side.

Clerk's remarks: Tower continued coating of foam at foundation. Plumbing inspection passed drain line in sally port.

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	123
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-04-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	72 – 86 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborers – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborer, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 6 carpenters, 1 apprentice, (framing)	8
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 0 bricklayers, 1 tender (masonry)	2
G&H	0 foreman, 2 journeyman (HVAC)	2
Barber Drywall	1 foreman, 1 apprentice, 2 carpenter (exterior framing)	4
	Total Workforce	27

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Harold Glass	1 rep.	1
Wood Working	Keith	1
Carpenters Union	Paul	1
	Total Misc. Workforce	5

Construction Activity:

Dig It: Continue installing shoring system.

Commercial Masonry: Finished exterior mockup and wall cleanup/sanding.

G&H: Installing goosenecks through the roof.

Barber: Continued exterior soffits.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continue building outside PVC corners and framing.

Lapan: Plumbing in wall rough and urinal carriers.

Belcour: Continue installing shingles on west exterior roof.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	124
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-05-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	70 – 90 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborers – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman (sitework)	3
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 0 bricklayers, 1 tender (masonry)	2
G&H	0 foreman, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill, Dave S.	2
Tower	Patrick	1
	Total Misc. Workforce	5

Construction Activity:

Dig It: Finalizing trench box and sub grade at corner.

Commercial Masonry: Cleaning up and finishing walls.

G&H: Not on site.

Barber: Continue exterior soffits and sheet rocking ceilings on the interior.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continue exterior fascia trim.

Lapan: Continue in wall rough hallway and locker room area.

Belcour: Not on site.

Clerk's remarks: Drain was snaked, video will be provided for record.

Site Visitors/Meetings: Weekly meeting attendees

Deliveries: pipes and hangers

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	125
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-06-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	64 – 83 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborers – Kevin Thompson (site supervision)	1
Dig It	1 operator, 0 laborer, 1 foreman (sitework)	2
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	3 roofers	3
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenter (exterior framing)	5
	Total Workforce	19

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill	1
United Rental	1 rep.	1
	Total Misc. Workforce	3

Construction Activity:

Dig It: Set dead man and prep for crane.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Continuing framing exterior soffits on north elevation.

Delta: Layout for sprinkler pipe in the attic.

American Electrical: Not on site.

Empire: Continue exterior trim work at rear entry.

Lapan: Continue overhead pipe in the hallways and hangers.

Belcour: Began TPO roof at sally port.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	126
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-07-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	63 – 78 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborers – Kevin Thompson & Patrick (site supervision)	2
Dig It	0 operator, 0 laborer, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	3 sprinkler fitters (fire protection)	3
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	0 foreman, 1 carpenters, 1 apprentice, (framing)	2
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 4 carpenter (exterior framing)	6
	Total Workforce	16

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill, Chief Weston, Dave S.	3
Mass Tank	Randy & Pat Roche	2
Drain Remedy	1 rep.	1
AEC	Dawn	1
	Total Misc. Workforce	8

Construction Activity:

Dig It: Set dead man and prep for crane.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Continuing exterior soffits and sheet rocking ceiling.

Delta: Set the tank and strapping.

American Electrical: Outside lights and exterior receptacles.

Empire: Continue misc. exterior trim work.

Lapan: Continue pipe and hangers in hallway and bathroom and dispatch area.

Belcour: Not on site.

Clerk's remarks: cistern set

Site Visitors/Meetings: See above.

Deliveries: pipe & hangers, 30k tank , winwater – piping, sheet rock, insulation

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	127
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-10-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	71 – 91 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborers – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborer, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 2 carpenters, 1 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 1 carpenter (exterior framing)	3
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill	1
Mass Tank	Randy	1
	Total Misc. Workforce	3

Construction Activity:

Dig It: Removed shoring from tank area and back filled new tank.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Placed plywood on gable end and continue training room soffit.

Delta: Installed the main piping to tank and starting installing sprinkler pipe in attic.

American Electrical: Outside lights and exterior receptacles.

Empire: Continue PVC exterior trim work.

Lapan: Continue plumbing piping in main corridors. Water pipe in bathrooms.

Belcour: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: PVC, lumber

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	128
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-11-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	73 – 91 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 2 carpenters – Kevin Thompson (site supervision)	3
Dig It	1 operator, 3 laborer, 1 foreman (sitework)	5
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 2 carpenters, 1 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	1 foreman, 1 apprentice, 2 journeyman (HVAC)	4
Barber Drywall	1 foreman, 1 apprentice, 7 carpenters (exterior framing)	9
	Total Workforce	30

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill, Dave S. Bob Francis	1
	Total Misc. Workforce	4

Construction Activity:

Dig It: Excavating for wet well placement. Installing wet well.

Commercial Masonry: Not on site.

G&H: Layout of OH ductwork. ATC sub: the steel machine on site.

Barber: Framing at corridor 110 masonry wall. Layout and framing Southwest of building: interview rooms, dispatch, break room.

Delta: Continue sprinkler pipe in attic.

American Electrical: Not on site.

Empire: Installing window trim and outside corners.

Lapan: Continue in-wall rough at men's bathroom 155.

Belcour: Not on site.

Clerk's remarks: Building inspector performed site walk; no issues noted. Tower had two carpenters installing plywood in the Electrical 126 and Communications 114 rooms.

Site Visitors/Meetings: See above.

Deliveries: Pipe, conex box, scissor lift

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	128
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-12-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	75 – 91 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborers, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 2 journeyman, 0 apprentice (mechanical)	3
Engineering Welding & Fabricating	0 iron workers, 0 operator (structural steel)	0
Belcour	0 roofers	0
Empire	1 foreman, 3 carpenters, 1 apprentice, (framing)	5
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 5 carpenters (exterior framing)	7
	Total Workforce	23

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill, Dave S., Chief,	3
E911	Scott Gray	1
Tower	Patrick	1
	Total Misc. Workforce	7

Construction Activity:

Dig It: Installing shoring system for tank.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Interior framing of break room 111, dispatch 107, lobby 106. Finish Exterior soffit on west elevation. Installed sheet rock in mechanical room. High hat in sally port.

Delta: Continue sprinkler in attic.

American Electrical: Installing temp lighting.

Empire: Cupola trim and sally port trim.

Lapan: Continue in wall plumbing rough.

Belcour: Not on site.

Clerk's remarks:

Site Visitors/Meetings: See above. Weekly meeting on site.

Deliveries: Pipe, conex box, scissor lift

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	129
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-13-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	70 – 79 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	1 operator, 3 laborers, 1 foreman (sitework)	5
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Quality Insulation	2 insulators	2
Belcour	3 roofers	3
Empire	0 foreman, 2 carpenters, 2 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 2 carpenters (exterior framing)	4
	Total Workforce	24

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill, Chief Duphily	2
WB Mason	Tim Grant	1
	Total Misc. Workforce	4

Construction Activity:

Dig It: Continue grading site and installing shoring system for the tank.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Continue exterior soffits on west elevation.

Delta: Continue sprinkler in the attic.

American Electrical: Not on site.

Empire: Continue trim on cupola and continue trim at soffits.

Lapan: Continue water piping.

Belcour: Buttoning up the roof and installing felt. Continue side walls on the sally port roof.

Quality Insulation: Began insulating walls at the west side of the building.

Clerk's remarks: Tower on site continuing the plywood in the electrical and mechanical rooms.

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	130
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-14-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	63 – 80 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Quality Insulation	2 insulators	2
Belcour	1 roofers	1
Empire	1 foreman, 2 carpenters, 2 apprentice, (framing)	5
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill, Dave R., Dave S., Joe (DPW)	4
Tyvek rep	Review Tyvek installation	1
American Shoring	Inspect shoring installation	1
	Total Misc. Workforce	7

Construction Activity:

Dig It: Not on site.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Continue exterior soffits. Interior framing at the southwest lobby area.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continue trim on cupola and continue trim at soffits.

Lapan: Continue water piping.

Belcour: Working on shingles by sally port roof at the East exterior.

Quality Insulation: Continue insulating walls.

Clerk's remarks: Tower on site working on the foundation coating.

Site Visitors/Meetings: See above.

Deliveries: flashing

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	131
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-17-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	62 – 71 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 4 laborers, 1 foreman (sitework)	6
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	1 roofer	1
Empire	1 foreman, 3 carpenters, 1 apprentice, (framing)	5
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 1 apprentice, 3 journeyman (HVAC)	4
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
	Total Workforce	24

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill	1
	Total Misc. Workforce	2

Construction Activity:

Dig It: Installing fiberglass tight tank and backfilling. Sub grading.

Commercial Masonry: Not on site.

G&H: Delivered HVAC equip for attic area. Installing air handler units in attic.

Barber: Working on exterior soffit at south elevation and installing plywood at soffits at west elevation.

Delta: Not on site.

American Electrical: Not on site.

Empire: Continue PVC trim at exterior soffits and corners. Trim along front of building.

Lapan: Installing water piping in ceiling detention area.

Belcour: Place rubber roofing at main entry roof.

Quality Insulation: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: Tight tank and piping delivery

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	132
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-18-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	62 – 71 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborers, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	0 roofers	0
Empire	1 foreman, 2 carpenters, 1 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 1 apprentice, 3 journeyman (HVAC)	4
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
	Total Workforce	22

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	1
Town of Carver	Bill, Chief Duphily, Det. Shaw, Dave S.	4
Donnegan Systems	Mark Wencis	1
E911	Scott Gray	1
JHA	Brian Humes	1
	Total Misc. Workforce	8

Construction Activity:

Dig It: Excavating and installed drain and catch basins.

Commercial Masonry: Not on site.

G&H: Place HVAC units in attic and doing layout.

Barber: Placing exterior soffit hanging at south elevation.

Delta: Continue sprinkler piping in attic.

American Electrical: Not on site.

Empire: Continue to place PVC trim on soffits and eaves of the building.

Lapan: Installing copper water lines in sally port and overhead.

Belcour: Not on site.

Quality Insulation: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. JHA & E911 walk to coordinate Communications Room 114. High density storage mtg.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	133
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-19-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	57 – 78 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborers, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	0 roofers	0
Empire	1 foreman, 2 carpenters, 1 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
Total Workforce		17

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill, Chief Duphily, Det. Shaw, Sgt. Berriault	4
Tenesco	John	1
WB Mason & Tenesco	Tim Grant	1
Tower	Patrick F.	1
Total Misc. Workforce		9

Construction Activity:

Dig It: Continue installation of site drainage structures.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Setting door frames. Exterior soffits at south elevation and canopy.

Delta: Continue sprinkler piping in attic.

American Electrical: Not on site.

Empire: Continue trim on west and east elevation.

Lapan: Continue water piping in corridors and installing water connections.

Belcour: Not on site.

Quality Insulation: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. Weekly meeting on site. Site walk with Tenesco & WB Mason.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	134
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-20-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	55 – 79 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborers, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 0 journeyman, 0 apprentice (mechanical)	1
Belcour	0 roofers	0
Empire	1 foreman, 3 carpenters, 1 apprentice, (framing)	5
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 1 bricklayers, 1 tender (masonry)	3
G&H	0 foreman, 1 apprentice, 3 journeyman (HVAC)	4
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
	Total Workforce	25

Miscellaneous Others		
CHA	Alyssa Chatani	1
Mass Tank	Randy	1
Town of Carver	Bill	1
Briggs	Inspector	1
	Total Misc. Workforce	4

Construction Activity:

Dig It: Underground drainage for down spouts.

Commercial Masonry: Continue wire lath for exterior masonry and finishing up the columns in the sally port.

G&H: Started ductwork in attic area to equipment.

Barber: Exterior soffits door frames & int framing.

Delta: Continue sprinkler pipe in attic.

American Electrical: Not on site.

Empire: Shakes on north elevation and continue trim at gable ends.

Lapan: Installing copper water line in shower and sink locations.

Belcour: Not on site.

Quality Insulation: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. Briggs inspecting wood framing. Randy reviewing port at cistern.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	135
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-21-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	58 – 85 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	1 roofer	1
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 0 bricklayers, 1 tender (masonry)	2
G&H	0 foreman, 1 apprentice, 3 journeyman (HVAC)	4
Barber Drywall	1 foreman, 1 apprentice, 3 carpenters (exterior framing)	5
Total Workforce		21

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill	1
Total Misc. Workforce		2

Construction Activity:

Dig It: Not on site.

Commercial Masonry: Continue sally port masonry at columns /plumbing.

G&H: Continue ductwork in attic.

Barber: Continue exterior soffits.

Delta: Continue sprinkler pipe in attic.

American Electrical: Not on site.

Empire: Continue shakes and north and west.

Lapan: Finished at all bathrooms and test copper water piping.

Belcour: Continue front entry shingle tie in.

Quality Insulation: Not on site.

Clerk's remarks: none

Site Visitors/Meetings: See above. Tower in site working on temp doors and windows.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	136
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-24-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunny/Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	68 – 86 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborers, 1 foreman (sitework)	4
S&S Concrete Forms	0 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	0 roofer	0
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 0 carpenters (exterior framing)	2
Total Workforce		14

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill	1
Outback	Surveying	2
Total Misc. Workforce		4

Construction Activity:

Dig It: Installation of underground sprinkler main, excavate and backfill tight tank. Installed LPBs.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Exterior soffits. Plywood at overhangs.

Delta: Underground main sprinkler from outbuilding to main building. Continue sprinkler pipe in attic.

American Electrical: Not on site.

Empire: Continue PVC trim at soffits.

Lapan: Rough in and start drainage to tight tank.

Belcour: Not on site.

Quality Insulation: Not on site.

Clerk's remarks: Plumbing in wall inspection - approved

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	137
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-25-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	71 – 89 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 1 laborers, 1 foreman (sitework)	2
S&S Concrete Forms	2 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	2
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	2 roofers	2
Empire	1 foreman, 2 carpenters, 1 apprentice, (framing)	4
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 2 carpenters (exterior framing)	4
Total Workforce		19

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Total Misc. Workforce		2

Construction Activity:

Dig It: Dug tight tank trench. Laid out LPBs.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Fire taping ceiling. Continue soffit framing.

Delta: Continue sprinkler in the attic.

American Electrical: Not on site.

Empire: Installing trim. Started lap siding and attic vents/louvers.

Lapan: Pipe for tight tank drainage from sally port.

Belcour: Installing shingles at soffit eyebrows on south side.

S&S: Formed up footings and place rebar.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	138
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-26-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	60 – 74 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 1 laborers, 1 foreman (sitework)	2
S&S Concrete Forms	2 carpenter, 0 laborers, 0 ironworker, 0 operator (formwork)	2
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	1 foreman, 1 journeyman, 0 apprentice (mechanical)	2
Belcour	0 roofers	0
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman (HVAC)	0
Barber Drywall	1 foreman, 1 apprentice, 1 carpenters (exterior framing)	3
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief, Dave S.	3
Tower	Patrick F.	1
Briggs rep	Rebar & Concrete testing	1
	Total Misc. Workforce	6

Construction Activity:

Dig It: Excavating and layout of LPB. Sub-grading south side.

Commercial Masonry: Not on site.

G&H: Not on site.

Barber: Continue fire taping ceiling. Continue soffit framing in training room.

Delta: Continue sprinkler in the attic.

American Electrical: Continue grounding wire at outbuilding.

Empire: Continue PVC trim soffits. Installing shingles on gable ends.

Lapan: Finished pipe for tight tank drainage from sally port.

Belcour: Installing shingles at soffit eyebrows on south side.

S&S: Poured concrete footing at outbuilding 15 CY.

Clerk's remarks: none

Site Visitors/Meetings: See above. Weekly meeting on site. Tower on site concrete coating at foundation.

Deliveries: Ductwork

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	139
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-27-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	58 – 71 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 1 laborers, 1 foreman (sitework)	2
S&S Concrete Forms	4 carpenters, 0 laborers, 0 ironworker, 0 operator (formwork)	4
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 0 journeyman, 0 apprentice, 1 insulator (mechanical)	1
Belcour	0 roofers	0
Empire	0 foreman, 0 carpenters, 0 apprentice, (framing)	0
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 tender (masonry)	0
G&H	0 foreman, 1 apprentice, 2 journeyman (HVAC)	3
Barber Drywall	1 foreman, 1 apprentice, 1 carpenters (exterior framing)	3
Total Workforce		16

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Briggs	Rebar and concrete testing	1
Total Misc. Workforce		3

Construction Activity:

Dig It: Setting site LPBs at main entry.

Commercial Masonry: Not on site.

G&H: Continue setting ductwork.

Barber: Continue soffit framing in training room.

Delta: Not on site.

American Electrical: Installing electrical boxes in lobby entry.

Empire: Continue PVC trim soffits. Installing shingles on gable ends.

Lapan: Continue piping insulation.

Belcour: Not on site.

S&S: Poured foundation walls. Set forms.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	140
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-28-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	61 – 80 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborers, 0 foreman (sitework)	0
S&S Concrete Forms	0 carpenters, 0 laborers, 0 ironworker, 0 operator (formwork)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice, 1 insulator (mechanical)	1
Belcour	0 roofers	0
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 2 bricklayers, 1 tender (masonry)	4
G&H	0 foreman, 1 apprentice, 1 journeyman (HVAC)	2
Barber Drywall	1 foreman, 1 apprentice, 1 carpenters (exterior framing)	3
Total Workforce		16

Miscellaneous Others		
CHA	Alyssa Chatani	1
MA Public Safety	Brian Logan	1
UISC	1 rep.	1
Total Misc. Workforce		3

Construction Activity:

Dig It: Not on site.

Commercial Masonry: Installing precast cap.

G&H: Continue main ductwork.

Barber: Continue soffit framing in training room.

Delta: Not on site.

American Electrical: Installing electrical boxes in lobby and dispatch.

Empire: Continue PVC trim and shingles.

Lapan: Continue water piping insulation.

Belcour: Not on site.

S&S: Poured foundation walls. Set forms.

Clerk's remarks: none

Site Visitors/Meetings: See above. Tower working on wall flashing and blocking.

Deliveries: Cultured stone

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	141
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 8-31-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Overcast	
Days Remaining:	Temperature Cycle at 7 AM:	49 – 74 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 1 laborer, 1 foreman (sitework)	2
S&S Concrete Forms	2 carpenters, 0 laborers, 0 ironworker, 0 operator (formwork)	2
Delta	3 sprinkler fitters (fire protection)	3
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers	0
Empire	1 foreman, 1 carpenters, 1 apprentice, (framing)	3
John Oliveira & Sons	0 concrete formers	0
Commercial Masonry	1 foreman, 4 bricklayers, 2 laborers (masonry)	7
G&H	0 foreman, 1 apprentice, 1 journeyman (HVAC)	2
Barber Drywall	1 foreman, 1 apprentice, 1 carpenters (exterior framing)	3
	Total Workforce	24

Miscellaneous Others		
CHA	Alyssa Chatani	1
Briggs	1 rep for concrete inspection	1
AEC	Robert Sullivan	1
Eversource	1 rep	1
	Total Misc. Workforce	4

Construction Activity:

Dig It: Laid out generator pad and curbing.

Commercial Masonry: Installing cultured stone at west elevation.

G&H: Continue main ductwork.

Barber: Continue interior soffit framing.

Delta: Continue main sprinkler in the main hallway.

American Electrical: Continue main level rough in.

Empire: Continue siding and trim on the west exterior.

Lapan: Not on site.

Belcour: Not on site.

S&S: Stripping forms from foundation walls.

Clerk's remarks: none

Site Visitors/Meetings: See above.

Deliveries: Ductwork, sprinkler pipe

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat