

# Carver Police Station Carver, MA

## MONTHLY PROGRESS REPORT February 2021

---



---

**Architect:**



Jacunski Humes Architects, LLC

**General Contractor:**



Tower Construction Corp.

**Owner's Project Manager:**



*prepared by:*  
Daedalus Projects, Inc.

---

**PROJECT**

Carver Police Station

**PROJECT MANAGER**

Joe Sullivan

**CONTRACTOR**

Tower Construction

**ON SITE REPRESENTATIVE**

Alyssa Chatani

---

**MONTHLY PROGRESS REPORT – FEBRUARY 2021****GENERAL COMMENTARY OF MONTHLY PROGRESS**

During the month of February, Dig It installed exterior signs in parking lots and roadway. T&C Woodworking installed the chair railing and trim in the lobby area, and placed drawer slides in the lobby and dispatch. They also installed countertops in the evidence storage and armory rooms. Dandis Painting continued final paint in the main building and sealed all concrete floors. Debrino completed all interior caulking including countertops and sinks. Central Ceilings completed installation of all ceiling tiles. CJM Services installed cove base and flooring in the day room, and cove base and rubber flooring in the fitness room. Capital completed backsplash tile in the training room kitchenette and the day room. American Electrical continued work in the communications room, installing switches, and terminating wiring. They continued power to outlets, installed face plates, and completed labeling. They worked to complete the fire pump wiring and completed all testing of power and data. They also finalized lighting controls and window shade controls. G&H continued placement of thermostats and started HVAC units. They also tested and commissioned the HVAC equipment. Delta installed the fire pump controls and sensors, and tested the fire suppression system. Lapan finalized the piping connections to all sinks, set final sinks in countertops, and finalized fixtures in bathrooms and jail cells. Cassandra Sign placed the dedication plaque in the vestibule and signs above the records and dispatch rooms. New Era continued access control wiring, pulling coax cables, mounting interior cameras, and mounting TVs. Russ Bassett installed dispatch consoles in the dispatch room. Ockers placed Wi-Fi switches and access points. Dupont Storage Systems delivered and installed the high density storage units and WB Mason delivered and installed the office furniture. Fitzmeyer and Tocci visited the site for a commissioning walk-through and issued a field report. All other activities are outlined below.

**HOT ITEMS**

Final mechanical, electrical, and plumbing inspections passed this month.  
The office furniture and dispatch consoles were delivered and installed.

**SCHEDULE COMMENTARY**

Tower Construction provided a master schedule with a substantial completion date of March 1, 2021. Pending the testing and balancing of the building and final paving, Certificate of Occupancy will be achieved early April. The official move in date is scheduled for Tuesday, April 13, 2021.

**SAFETY COMPLIANCE**

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. Tower Construction had a discussion with subcontractors on site on following safety protocol. They are each filling out a daily COVID-19 safety sheet. CHA is filling out daily health certifications as well.

**DIVISION 06 – 06 - WOOD, PLASTICS, AND COMPOSITES****Section 06 10 53 Misc. Rough Carpentry, 06 40 23 Interior Architectural Woodwork**

Week of February 1

- Installing chair railing and trim in lobby area.
- Placing drawer slide in records room/trim.

Week of February 8

- Installing trim and slide drawer in lobby and dispatch.

Week of February 15

- Countertops in evidence storage and the armory.

Week of February 22

- Checking all doors and drawers and installing shelving in all locations.

**DIVISION 09 – FINISHES****Section 09 12 00 Gypsum Board Assemblies, 09 30 00 Tiling, 09 91 00 Painting**

Week of February 1

- Prepping the dispatch room, priming and coating for final paint.
- Applying final coat of paint in dispatch room, spot priming in locker rooms.
- Finish painting all rooms in office areas.
- Continues to paint final paint at accent walls.
- Continues final paint at locker room, evidence and office spaces.

Week of February 8

- Continue to place final paint in office rooms.
- Continue final painting of interior walls.
- Continue final painting in office rooms.

Week of February 15

- Continue finish painting in the corridor and men's locker room
- Continue to touch up painting in bathrooms and the lobby area.
- Working on sallyport ceiling paint and covering concrete floor with tarp.
- Continue to paint the sallyport.
- Touching up paint in the main building and continue sallyport painting.
- Painting the sally port ceiling.

Week of February 22

- Installing backsplash tile in the training room.
- Installing day room backsplash tile.
- Working on final painting and sallyport doors and frames and sanding floor for sealer.
- Sealing the outbuilding floors, sanding sallyport flooring and electrical room and mechanical room.
- Sealing sallyport floors and continue touch up paint.
- Continue to paint detention area.

**DIVISION 21 – FIRE SUPPRESSION****Section 21 00 00 Fire Protection**

Week of February 1

- Not on site.

Week of February 8

- Installing fire pump controls and sensors.
- Working on a level indicator in the fire pump room.
- Installing vent on suppressive tanks and the level indicators.
- Pretest of the fire suppression system and test fire pump and jockey pump.

Week of February 15

- Finishing up connections in the fire pump room and valve box.

Week of February 22

- Working on Jockey pump and waterline.
- Final fire suppression test passed.

**DIVISION 22 – PLUMBING****Section 22 00 00 Plumbing**

Week of February 1

- Not on site.

Week of February 8

- Bringing piping into sinks in the bathrooms.
- Adjust piping insulation in sallyport and mechanical room.

Week of February 15

- Installing plumbing piping in the mechanical room and outbuilding water to tank water line.
- Setting sinks in the sallyport and installing cell toilets.
- Connecting plumbing at cell toilets and dispatch break room bathroom.
- Installing missing sinks in the countertops.

Week of February 22

- Installing remaining fixtures and sinks in the bathrooms.
- Finalized all fixtures in bathrooms.
- Final inspection of plumbing passed.

**DIVISION 23 – HVAC****Section 23 00 00 HVAC****Week of February 1**

- Placing thermostats in remaining rooms.
- Installing remaining thermostats and starting up HVAC units.
- Testing HVAC units in communications room, dispatch room and chief office area.
- Continues with soft start of HVAC units.

**Week of February 8**

- Testing thermostats and equipment.
- On site with commissioning agent checking start up on units.

**Week of February 15**

- Not on site.

**Week of February 22**

- Final inspection of mechanical passed.

**DIVISION 26 – ELECTRICAL****Section 26 00 00 Electrical****Week of February 1**

- Continues to punch down wiring into comm. rack. Continue installing switches at the outbuilding.
- Continue to terminate wiring in communications room.
- Continues to punch down communication wiring and continue outlets for power.
- Installing electrical power outlets and terminations of communication wiring.
- Placing floor box wiring in dispatch and installing handicap buttons in the entryway.

**Week of February 8**

- Installing communications wiring in the office rooms and devices in the outbuilding.
- Continues to work with Delta in the fire pump room and continue communications wiring in offices.
- Continue outlets and finish plates in all office areas.
- Installing fire pump wiring power and communication wiring terminations.
- Completed communication terminations in offices.

**Week of February 15**

- Continued to connect various outlets and communication punch down in office areas.
- Placing electrical outlets and communication punch down in the TV boxes in offices in training room.
- Continue to install electrical connections for outlets and communication testing and lighting controls.
- Continuing devices and labeling.


**Week of February 22**

- Continue to check data points labeling and testing connections.
- Placing exterior outlets in the outbuilding and installing shade controls in the training room.
- Continued to finish panel schedules and labeling.
- Working on lighting controls and cover plates at the remaining devices at the exterior and interior.





Backsplash Tile Completed in the Day Room



Backsplash Tile in the Training Room Kitchenette





Radio Tower Installation



Privacy Screen on Fence Installed



Conference Room Furniture Installed



Office Furniture Installed





Jail Cells



Booking Room

# Carver Police Department

2.10.21

## 3 WEEK LOOK AHEAD SCHEDULE

	February																											
DATE	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	COMMENTS						
Resiliant Flooring / base			x	x																			CJM					
Carpet tiles				x																			Floorworks					
Tile / Grout Backsplash												x	x										Capital Flooring					
Millwork countertops / trim											x	x											T & C woodworking					
plumbing fixtures / sinks					x	x						x	x										LaPan					
Interior finish paint		x	x	x	x	x			x	x	x	x											Dandis Painting					
Interior Electrical / lighting		x	x	x	x	x			x	x	x	x	x										AEC					
Detention area bench									x														Jails Inc.					
Dentention Glass/Mirrors					x	x																	Herald Glass					
Door hardware / accessories				x																			Tower					
Wire Mesh paritions		x	x																				Bode Equipment					
Fire Suppression pump		x		x		x																	Delta					
Electrical - Fire pump				x																			AEC					
HVAC Installation / T-stats		x	x	x	x																		G & H					
Overhead door finish				x																			Next Gen.					
Construction Cleaning						x	x	x																				
Commissing (HVAC)					x	x																	Commissing Agent					
Fire Suppression pretesting				x		x																	Delta					
Fire Alarm Testing																							AEC					
Access control testing																							New Era					
Water testing / Temps						x			x														LaPan					
Audio / Visual testing																							New Era					

# Carver Police Department

2.24.21

## 3 WEEK LOOK AHEAD SCHEDULE

	February							March														
DATE	21	22	23	24	25	26	27	28	1	2	3	4	5	6	7	8	9	10	11	12	13	COMMENTS
Plumbing fixtures / sinks		x	x																			LaPan
Counterps / Backsplash				x																		T & C woodworking
Tile / Grout Backsplash			x	x	x																	Capital Flooring
Interior Communication wiring		x	x	x	x	x																AEC
Concrete floor sealing			x	x	x	x			x													Dandis Painting
Finish doorframe touch-up						x			x													Dandis Painting
Fire Suppression Pump / wiring					x	x																Delta
Final sealants / Caulking						x																Debrino
Glass/Mirrors			x																			Herald Glass
Wire Mesh partitions									x													Bode Equipment
Outbuilding lights						x			x													AEC
Exterior sitework					x	x																Dig-it
Interior Signage				x																		Cassanda
Construction Cleaning					x	x	x															Tower
Fire Alarm Inspection Final			x																			Passed
HVAC Inspection Final			x																			Passed
Plumbing Inspection Final						x																LaPan
Fire Suppression Testing Final						x																Delta
Building Inspection Final																						Tower



## Change Order Log and Accounting

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00  
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #1 Rev 1	<b>Fire Protection Revisions</b> Cost of hiring Delta Mechanical Contractors, LLC as the fire protection filed sub bidder for \$399,369.00 (ASI #001)	\$49,369.00 Part of Change Order #001	Owner Scope Revision			\$49,369.00						
CP #2 Rev 1	<b>Fire Protection Revisions</b> Costs associated with the fire protection redesign (ASI #001)	\$273,320.55 Part of Change Order #002	Owner Scope Revision			\$273,320.55						
CP #3	<b>BDA Removal</b> Removal of the BDA system per owner request (ASI #002)	(\$31,268.05) Part of Change Order #002	Owner Scope Revision			(\$31,268.05)						
CP #4 R1	<b>Main Circuit Breaker Revision</b> Revision to the specification of the main circuit breaker (ASI #003)	\$0.00 Part of Change Order #002	BER Drawings									\$0.00
CP #5 R1	<b>Updated to Structure for Outbuilding - Alt. 1</b> Update to Alternate 1 to include the revised scope associated with ASI #001	\$344,000.00 Part of Change Order #003	Owner Scope Revision			\$344,000.00						
CP #6	<b>Septic System</b> Pricing provided for Tower construction to perform the septic system installation for the Town.		Owner Scope Revision	\$44,269.79								
CP #7 Rev 1	<b>Unforeseen Old Foundation Removal</b> Removal of old foundation found during excavations	\$5,285.68 Part of Change Order #002	Unforeseen Condition		\$5,285.68							
CP #8 Rev 1	<b>Generator Annunciator</b> Revision to the generator annunciator requirements (ASI #006)	\$431.08 Part of Change Order #002	BER Drawings									\$431.08
CP #9 Rev 2	<b>Unsuitable Materials</b> Removal of unsuitable materials found during excavations	\$19,995.75 Part of Change Order #002	Unforeseen Condition		\$19,995.75							
CP #10	<b>Detention Shower Fixture</b> Revisions to the controls of the detention area shower (ASI #008)	\$1,473.34 Part of Change Order #004	BER Drawings									\$1,473.34
CP #11 Rev 1	<b>Security Revisions</b> Security Revisions in various areas (ASI #009)	\$0.00 Part of Change Order #004	BER Drawings									\$0.00
CP #12	<b>Mechanical Unit Relocation</b> Relocation of exterior mechanical units (ASI #004)	\$0.00 Part of Change Order #004	BER Drawings									\$0.00
CP #13	<b>Locker Electrical Revision</b> Revisions to the wardrobe locker electrical systems (ASI #007)	\$677.88 Part of Change Order #004	BER Drawings									\$677.88
CP #14	<b>Drywall and Furring Deletion</b> Credit for deletion of gypsum and furring as part of ASI #010	(\$964.92) Part of Change Order #004	JHA Drawings							(\$964.92)		
CP #15	<b>Fire Alarm Revision</b> Relocation of fire alarm components per owner's request (ASI #011)		Owner Scope Revision	\$0.00								
CP #16	<b>Aluminum Door Revision</b> Revision to the bottom stile of aluminum doors (ASI #012)	\$0.00 Part of Change Order #004	JHA Drawings							\$0.00		
CP #17	<b>Delete UPS from Project Scope</b> Owner request to delete UPS from project scope		Owner Scope Revision	(\$30,207.60)								
CP #18 Rev 1	<b>ASI No. 13-R1 Fire Alarm Revision</b> Fire alarm revisions per owner's request (ASI #013-R1)	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #19 Rev 1	<b>ASI No. 17 Framing Revision</b> Revision to the gable end framing at the training classroom	\$2,931.11 Part of Change Order #005	SA Drawings								\$2,931.11	
CP #20 Rev 2	<b>ASI No 16 Library Curbing Replacements</b> Owner request to change the curbing type at the library	\$11,161.35 Part of Change Order #005	Owner Scope Revision			\$11,161.35						
CP #21	<b>ASI No 15 Electrical Additions</b> Owner addition of TV in the lobby and phone in the Day Room.	\$2,975.19 Part of Change Order #005	Owner Scope Revision			\$2,975.19						

## Change Order Log and Accounting

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00  
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #22	<b>ASI 21 CPT-01 Attic Stock</b> Owner request for additional attic stock.	\$2,076.15 Part of Change Order #005	Owner Scope Revision			\$2,076.15						
CP #23	<b>ASI No. 18 Cupola Roofing</b> Owner upgrade to cupola roofing.	\$3,264.00 Part of Change Order #005	Owner Scope Revision			\$3,264.00						
CP #24 Rev 1	<b>ASI #026 - Rear Gate</b> Owner request for trenching to site gate.	\$2,101.78 Part of Change Order #006	Owner Scope Revision			\$2,101.78						
CP #25	<b>ASI No. 14 Aluminum Storefront Colors</b> Clarification of aluminum storefront colors.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #26	<b>ASI No. 19 PD Memorial</b> Owner request for placement of PD memorial.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #27	<b>ASI #020 - E911 Power</b> Costs associated with revisions to the E911 power requirements.	\$0.00 Part of Change Order #006	BER Drawings									\$0.00
CP #28	<b>ASI #022 - Col. Enclosure Dimension Adjust.</b> Adjustment to column enclosure dimension for high density storage clearances.	\$0.00 Part of Change Order #005	JHA Drawings							\$0.00		
CP #29	<b>ASI #023 &amp; #023R1 - Dispatch Casework</b> Costs associated with revisions to the Dispatch casework per owner's requests.	\$0.00 Part of Change Order #006	Owner Scope Revision			\$0.00						
CP #30 Rev 1	<b>ASI #024 - Fire Pump B02 Revision</b> Costs associated with revisions to the room #B02.	\$2,467.06 Part of Change Order #006	BER Drawings									\$2,467.06
CP #31	<b>ASI #025 - Dispatch Flooring Colors</b> Owner requested adjustment to the flooring colors within Dispatch.	\$0.00 Part of Change Order #005	Owner Scope Revision			\$0.00						
CP #32	<b>ASI #027 - TV Box Mounting Heights</b> Clarification of the mounting heights of the TV back boxes.	\$0.00 Part of Change Order #006	JHA Drawings			\$0.00				\$0.00		
CP #33	<b>ASI #028 - Revised Electrical Power</b> Added a power and data receptacle for Owner's anticipated printer location.	\$1,823.64 Part of Change Order #006	Owner Scope Revision			\$1,823.64						
CP #34	<b>ASI #029 - Comms. #114 Coordination</b> Clarifications and revisions made as part of the multi-trade coordination of the Comms. #114 layout.	\$0.00 Part of Change Order #006	JHA & BER Drawings							\$0.00		\$0.00
CP #35	<b>ASI #030 - Dispatch Revisions</b> Added a power receptacle for Owner's anticipated paper shredder location.	\$508.72 Part of Change Order #006	Owner Scope Revision			\$508.72						
CP #36	<b>ASI #031 &amp; #032 - Exterior Painting</b> Clarifications and color revisions to the exterior painting scope.	\$0.00 Part of Change Order #006	JHA Drawings							\$0.00		
CP #37 - Rev 1	<b>ASI #033 - Additional Lockers</b> Cost associated with additional lockers per ASI #033	\$28,459.60 Part of Change Order #006	Owner Scope Revision			\$28,459.60						
CP #38	<b>ASI #034 - Condensor Relocation</b> Cost associated with the condensor relocation per ASI #034, dated 10/7/20.	\$2,886.59 Part of Change Order #006	BER Drawings									\$2,886.59
CP #39	<b>Cupola Lighting</b> Cost associated with providing and installing interior cupola lighting and controls.		JHA Scope Revision	\$0.00								
CP #40	<b>Lighting protection at Outbuilding</b> Cost associated with adding lightning protection to the Outbuilding.	\$2,998.80 Part of Change Order #006	BER Drawings			\$2,998.80						
CP #41	<b>Additional painting at metal goosenecks</b> Pricing proposal to paint exterior metal ductwork above the roof.		JHA Scope Revision	\$3,925.22								
CP #42	<b>ASI #021 CPT-01 Attic Stock - Refund</b> Refund by Milliken for the additional attic stock as result of the carpet order. Attic stock being provided with no charge.	(\$2,076.15) Part of Change Order #006	Owner Scope Revision			(\$2,076.15)						

## Change Order Log and Accounting

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

Original Contract Sum: \$6,957,500.00  
Revised Contract Sum: \$7,708,827.71

		Accepted Costs	Initiated By Condition	Unapproved Costs	Unforeseen Costs	Owner Costs	Tower Costs	G-G-D Costs	Linden Costs	JHA Costs	Szewczak Costs	BER Costs
CP #43	<b>ASI #035 Power for OH Door Outbuilding</b> Adding power, three button control wiring and safety to Outbuilding overhead door.	<b>\$4,201.96</b> Part of Change Order #006	BER Drawings									<b>\$4,201.96</b>
CP #44 Rev1	<b>ASI #038 - Road Sign</b> Costs associated with the road sign	<b>\$5,355.00</b> Part of Change Order #007	Owner Scope Revision			<b>\$5,355.00</b>						
CP #45	<b>ASI #037 - Guardrail &amp; Lighting at Entry</b> Costs associated with revisions to the guardrail at the road and provisions of additional building lighting	<b>\$7,990.61</b> Part of Change Order #007	Owner Scope Revision			<b>\$7,990.61</b>						
CP #46	<b>HVAC Grilles in Corridor</b> Costs associated with re-ordering and fabrication of grilles in corridor to fit the grid openings.	<b>\$1,071.00</b> Part of Change Order #007	BER Drawings									<b>\$1,071.00</b>
CP #47	<b>RFI #052 - Fire Protection Manway Cover</b> Costs associated with furnishing and installing a vehicular rated access port to the fire protection tank.	<b>\$2,865.02</b> Part of Change Order #007	BER Drawings									<b>\$2,865.02</b>
CP #48	<b>Additional Flooring Scope for Evid. Stor. #129</b> Costs associated with grout filling the balance of the remaining slab recesses after the HD Storage rails were installed.	<b>\$976.75</b> Part of Change Order #007	JHA Drawings							<b>\$976.75</b>		
CP #49	<b>Added Mirror in Physical Training #B01</b> Owner request to provide an additional wall mirror within the physical training room.		Owner Scope Revision	<b>\$2,805.00</b>								
CP #50	<b>Controls for Shades in Training Class #100</b> Owner request to individually control sections of shades within the room	<b>\$1,200.00</b> Part of Change Order #007	Owner Scope Revision			<b>\$1,200.00</b>						
CP #51	<b>ASI #040 - Fence Changes at Impound</b> Owner request to extend fencing adjacent the impound lot to the extents of the property.	<b>\$2,580.60</b> Part of Change Order #007	Owner Scope Revision			<b>\$2,580.60</b>						
CP #52	<b>Replace Patch Panel</b> Owner request to replace patch panel		Owner Scope Revision	<b>\$2,430.86</b>								
CP #53	<b>Radio Vendor Cable Tray Request</b> Costs associate with additional labor and materials for additional cable tray at two locations per request of radio vendor.	<b>\$1,188.62</b> Part of Change Order #007	Owner Scope Revision			<b>\$1,188.62</b>						
		<b>\$751,327.71</b> 10.80%		<b>\$23,223.27</b> 0.33%	<b>\$25,281.43</b> 0.36%	<b>\$707,029.41</b> 10.16%	<b>\$0.00</b> 0.00%	<b>\$0.00</b> 0.00%	<b>\$0.00</b> 0.00%	<b>\$11.83</b> 0.00%	<b>\$2,931.11</b> 0.04%	<b>\$16,073.93</b> 0.23%



# Architectural Supplemental Instructions (ASI) Log

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

		Release Date:	Related CP(s):
<b>ASI #001</b>	<b>Fire Protection and Related Revisions</b> Fire Pump and Cistern relocation to the outbuilding.	January 28, 2020	1, 2, 5
<b>ASI #002</b>	<b>BDA System</b> Deletion of the BDA System from the scope of work.	February 3, 2020	3
<b>ASI #003</b>	<b>Main Circuit Breaker</b> Revisions to the main circuit breaker requirements.	February 24, 2020	4
<b>ASI #004</b>	<b>Mechanical Location</b> Revisions to the locations of the exterior mechanical units ACCU-1, ACCU-2, SCU-1, and SCU-2 and associated landscaping revisions.	March 20, 2020	12
<b>ASI #005</b>	<b>Footing Subbase</b> Deletion of the sub-base requirements below footings due to geotech on-site review.	March 13, 2020	
<b>ASI #006</b>	<b>Genset AP</b> Notational scope clarification to the Genset AP riser.	March 16, 2020	8
<b>ASI #007</b>	<b>Locker Electrical</b> Revision to incorporate GFCI into the locker circuit after submittal indicated it not inherent to the pre-manufactured locker devices.	March 18, 2020	13
<b>ASI #008</b>	<b>Plumbing Fixture DS-C</b> Revisions to the DS-C fixture type and requirements.	April 15, 2020	10
<b>ASI #009</b>	<b>Security Revisions</b> Revisions to the security scope of drawing E-4.0.	April 15, 2020	11
<b>ASI #010</b>	<b>Wall Type Revision</b> Revisions to select wall types of drawing A-11.1.	April 15, 2020	14
<b>ASI #011</b>	<b>Fire Alarm Revisions</b> Owner request to swap FACP & FAA locations and remove key box at outbuilding storage.	April 23, 2020	15
<b>ASI #012</b>	<b>Door Leaf Type DL-A</b> Revision to the height of the bottom rail of door leaf type "DL-A"	April 28, 2020	16
<b>ASI #013</b>	<b>Fire Alarm</b> Relocation of FACP and addition of one (1) FAA per owner's request.	May 11, 2020	18
<b>ASI #013-R1</b>	<b>Fire Alarm</b> Supersedes ASI #013 for relocation of FACP per owner's request.	June 22, 2020	18 Rev 1
<b>ASI #014</b>	<b>Aluminum Storefront Colors</b> Clarification of storefront colors.	June 15, 2020	25
<b>ASI #015</b>	<b>Electrical Additions</b> Owner request to add a phone jack to the day room and television box to lobby.	July 1, 2020	21
<b>ASI #015-R1</b>	<b>Electrical Additions</b> Owner request to add a phone jack to the day room and television box to lobby. Revision made to location of television box and tack board location.	August 26, 2020	
<b>ASI #016</b>	<b>Library Curbing Replacements</b> Owner request to replace existing bit. conc. berm curbing at library with precast conc.	July 1, 2020	20 Rev 2
<b>ASI #017</b>	<b>Framing Revision</b> Revision to the gable end framing at the training classroom	July 15, 2020	19 Rev 1
<b>ASI #018</b>	<b>Cupola Roofing</b> Owner requested pricing for change of the cupola roofing to copper standing seam	July 15, 2020	23
<b>ASI #019</b>	<b>PD Memorial</b> Clarification on the location of the PD memorial.	July 16, 2020	26

# Architectural Supplemental Instructions (ASI) Log

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

		Release Date:	Related CP(s):
<b>ASI #020</b>	<b>E911 Power</b> Revisions to power supply of E911 per E911 request	July 16, 2020	
<b>ASI #021</b>	<b>CPT-01 Attic Stock</b> Owner request for pricing on additional attic stock	July 30, 2020	22
<b>ASI #022</b>	<b>Column Enclosure Dimensional Adjustment</b> Dimensional adjustment to accommodate manufacturer's tolerances for rotational storage units in Records #104.	August 12, 2020	28
<b>ASI #023</b>	<b>Dispatch Casework</b> Owner request for revisions to the Dispatch #107 casework	August 26, 2020	
<b>ASI #023R1</b>	<b>Dispatch Casework</b> Voiding of ASI #023 with updated remarks to shop #123216-001-2 - Casework Shop Drawings.	September 16, 2020	
<b>ASI #024</b>	<b>Fire Pump B02 Revision</b> Dimensional adjustment to Fire Pump #B02 for accommodation of electrical equipment	September 1, 2020	
<b>ASI #025</b>	<b>Dispatch Flooring Colors</b> Owner request for revisions to the Dispatch area flooring colors.	August 31, 2020	31
<b>ASI #026</b>	<b>Rear Parking Gate Conduit</b> Owner request for conduit provisions to rear parking gate for future operator.	September 9, 2020	24
<b>ASI #027</b>	<b>TV Box Mounting Heights</b> Clarification of TV back box mounting heights.	September 9, 2020	32
<b>ASI #028</b>	<b>Owner Requested Data and Power</b> Owner requested addition of data and power to room Gen. Office #132.	September 14, 2020	33
<b>ASI #029</b>	<b>Comms 114 Coordination</b> Clarification sketches following coordination of trades and owner on communications room layout.	September 15, 2020	34
<b>ASI #030</b>	<b>Owner Requested Power</b> Owner requested addition of power to room Dispatch #107.	September 17, 2020	35
<b>ASI #031</b>	<b>Exterior Trim Paint</b> Revisions, for clarification purposes, to the exterior trim paint and sheen.	September 21, 2020	36
<b>ASI #032</b>	<b>Beadboard Soffit Color</b> Revision to the color of the bead board soffits at the three entrance doors.	September 23, 2020	36
<b>ASI #033</b>	<b>Additional Lockers</b> Owner requested addition of 10 lockers to Men's Lockers #156.	October 7, 2020	37R1
<b>ASI #034</b>	<b>Condenser Relocation</b> Movement of the HVAC Condensers from ground-mounted to sally port flat roof mounted due to refrigerant line length constraints.	October 7, 2020	38
<b>ASI #034R1</b>	<b>Condenser Relocation - Revised</b> Supersedes ASI #034, movement of the HVAC Condensers due to refrigerant line length constraints.	November 10, 2020	
<b>ASI #035</b>	<b>Outbuilding Door B04B Operator Power</b> Revision to add power and controls to the overhead door #B04B.	October 26, 2020	43
<b>ASI #036</b>	<b>Exterior Ductwork Painting Pricing Request</b> Pricing request for painting gooseneck ductwork above roof.	November 6, 2020	41
<b>ASI #037</b>	<b>Site Revisions</b> Revision to layout of guardrail, road sign location, and site lighting.	November 12, 2020	45
<b>ASI #038</b>	<b>Road Sign</b> Road sign sketch released for pricing	November 19, 2020	44

## Architectural Supplemental Instructions (ASI) Log

New Facility for the Carver Police Department  
3 Center Street, Carver, Massachusetts  
JHA Project #: 1830

		Release Date:	Related CP(s):
<b>ASI #039</b>	<b>Podium Connectivity</b> Owner inquiry into the connectivity of lighting and window shades to network controls.	December 15, 2020	
<b>ASI #040</b>	<b>Impound Lot Fencing Revision</b> Owner's pricing request to reconfigure site boundary fencing adjacent impound lot.	January 11, 2021	51



SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 0 - OWNER SUBMISSIONS											
DIVISION 1 - GENERAL REQUIREMENTS											
010000-001-1	-	Underslab Coordination Drawings	04/01/20	-	-	04/01/20	04/15/20	04/15/20	BER	AN	
011000-001-1	011000-01s	Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
011000-003-1	011000-03	Above Slab Coordination Drawings	05/06/20	-	-	05/06/20	05/28/20	05/28/20	BER	A	
017700-001-1	017700-01	Septic As-Built's Stamped	09/03/20	-	-	09/03/20	09/15/20	09/15/20	GGD	A	
DIVISION 2 - EXISTING CONDITIONS											
DIVISION 3 - CONCRETE											
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2	032004-02	Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	
032004-001-2	032004-02	Rebar Shop Drawing	-	-	-	-	-	04/03/20	SA/LLA	AC	Updated marks dated 2020-04-03
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20			04/03/20	04/03/20	04/03/20	SA	R	Re-design voided via negotiations
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-1	033004-4s	Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-2	033004-4s Rev 1	Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3	033004-4s Rev 2	Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-006-1	033004-09s	Concrete Slab on Grade Layout	05/06/20	-	-	05/06/20	05/14/20	05/14/20	SA/JHA	AC	

# SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 4 - MASONRY											
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION 5 - METALS											
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	-	-	01/15/20	01/29/20	01/29/20	SA	AC	
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	-	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2	051204-02 Rev 1	Structural Steel Drawings	03/21/20	-	-	03/21/20	04/02/20	04/02/20	SA	A/AC	
055133-001-1	051204-03s	Ships Ladder	05/27/20	-	-	-	-	06/10/20	JHA	AC	
DIVISION 6 - WOOD & PLASTICS											
061000-001-1	061000-01s	Lumber	03/26/20	-	-	03/31/20	04/03/20	04/03/20	SA/JHA	AC/RR	
061000-001-2	061000-01s Rev 1	Lumber	04/08/20	-	-	-	-	04/08/20	JHA	-	Not accepted for review
061000-002-1	061000-01s	LVLs	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-003-1	061000-02s	Air Infiltration Barrier and Tape	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-004-1	061000-03s	Construction Subfloor Adhesive	04/10/20	-	-	04/10/20	-	04/21/20	JHA	AC	
061000-005-1	061000-04s	Exterior Sheathing	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-006-1	061000-05s	Hunter Panels	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-007-1	061000-06s	Self-Adhered Flashing	04/10/20	-	-	-	-	04/15/20	SA/JHA	R	
061000-007-2	061000-06s Rev 1	Self-Adhered Flashing	04/21/20	-	-	-	-	04/21/20	JHA	A	
061000-008-1	061000-07s	TJI	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC/R	
061000-009-1	06100-08s	Framing Lumber Materials	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-010-1	061000-09	Soffit Vent	07/28/20	-	-	-	-	07/28/20	JHA	AC	
061754-001-1	061754-01s	Truss Shop Drawing	01/27/20	-	-	01/28/20	02/11/20	02/11/20	SA	RR	
061754-001-2	061754-01s Rev 1	Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
061754-001-3	061754-01s Rev 2	Truss Seals	05/18/20	-	-	05/18/20	05/28/20	05/28/20	SA	AC	
061754-002-1	061754-02s	Outbuilding Truss SD	04/29/20	-	-	04/29/20	05/08/20	05/12/20	SA	AC	

# SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed &amp; Returned  <div></div> = Under JHA Review  <div></div> = Under Consultant Review  <div></div> = Under Owner Review  <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
064000-001-1	06400-01s	Fiberglass Column	06/10/20	-	-	-	-	06/12/20	JHA	A	
064400-001-1	064400-01s	Moldings and Decorative Millwork	05/06/20	-	-	-	-	05/15/20	JHA	AC	
064400-002-1	081400-02s	Ornamental Woodwork Stain Sample	11/10/20	-	-	-	-	11/10/20	JHA	-	PD & Town to review/approve
066000-001-1	06600-01s	PVC Trim	05/06/20	-	-	-	-	05/13/20	JHA	A	
DIVISION 7 - THERMAL & MOISTURE PROTECTION											
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-003-1	072100-01	Building Insulation	07/23/20	-	-	-	-	07/28/20	JHA	A/R	
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
073113-003-1	073113-26	Roof Hatch	07/23/20	-	-	-	-	07/24/20	JHA	A	
074600-001-1	074600-01s	NuCedar	04/10/20	-	-	-	-	04/16/20	JHA	AC/RR	
074600-002-1	074600-02	Siding Color Samples	05/07/20	05/20/20	05/20/20	-	-	05/27/20	JHA	AC	Samples Received 5/15/20
074646-001-1	074646-01s	Fiber Cement Siding	04/10/20	-	-	-	-	04/16/20	JHA	AC	
075323-001-1	075323-01s	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
075323-002-1	075323-02s	Metal Roofing	06/23/20	-	-	-	-	07/01/20	JHA	AC	
075323-003-1	075323-03s	Metal Roof Color Samples	07/07/20	-	-	-	-	08/07/20	JHA	R	
075323-004-1	075323-04	Substitution Request - Cupola Clips	10/07/20	-	-	-	-	10/07/20	JHA	AC	
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1	079200-04s	Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	079200-05s Rev1	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
DIVISION 8 - OPENINGS											
081113-001-1	081113-01	Door and Frame Schedule	04/13/20	-	-	-	-	04/16/20	JHA	AC	
081113-001-2	081113-03s Rev1	Door and Frame Schedule	05/01/20	-	-	-	-	-	JHA	-	Not Reviewed
081113-001-3	081113-03 Rev2	Steel Doors and Frames	08/03/20	-	-	-	-	08/05/20	JHA	R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
081113-002-1	081113-02	Door Frames	04/13/20	-	-	-	-	04/16/20	JHA	RR	
081113-002-2	081113-03s Rev1	Doors Frames	05/01/20	-	-	-	-	05/13/20	JHA	R	
081113-003-1	081113-03	Steel Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC/RR/R	
081113-003-2	081113-03s Rev1	Steel Doors	05/01/20	-	-	-	-	05/13/20	JHA	A/R	
081400-001-1	081400-01	Wood Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC	
083326-001-1	083616-03s	Shop Drawing and Product Data for Door 125C	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	
083613-002-1	083616-02s	Product Data Overhead Doors 112B and 118B	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-003-1	083616-04s	Motors	04/10/20	-	-	-	-	04/16/20	JHA	RR	
084113-001-1	088000-01s	Door & Frame Product Data	05/18/20	-	-	-	-	05/27/20	JHA	AC	
084113-002-1	084113-01s	Aluminum Entrances & Storefronts	05/28/20	-	-	-	-	06/12/20	JHA	AC/RR	
084113-003-1	084113-02s	Color Samples	06/04/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
085400-002-1	085400-01s	Fiberglass Windows Shop Drawings	04/01/20	-	-	-	-	04/02/20	JHA	AC	
087100-001-1	087100-01	Door Hardware Schedule	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-001-2	087100-01sRev1	Door Hardware Schedule	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-002-1	087100-02	Door Hardware	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-002-2	087100-02s	Door Hardware PD	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-003-1	088000-02s	Hardware PD	05/18/20	-	-	05/18/20	05/26/20	05/27/20	PHA	R	
087100-004-1	087100-01 Rev2	Aluminum Hardware Schedule	09/23/20	-	-	09/25/20	09/30/20	09/30/20	PHA	RR	
087100-004-2	087100-01 Rev3	Aluminum Hardware Schedule	10/05/20	-	-	10/05/20	10/07/20	10/07/20	PHA	AC	
087100-004-3	087100-01 Rev4	Hardware Schedule & PD	10/19/20	-	-	-	-	-	-	-	Accepted for record only
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
088000-001-1	088000-03s	Float Glass PD	05/18/20	-	-	-	-	05/27/20	JHA	AC	
088000-002-1	088000-04	Glass Sample	08/19/20	-	-	-	-	09/16/20	JHA	A	Glass Samples Rec'd 9/15
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	
089119-002-1	089119-02s	Louver Color Samples	04/21/20	-	-	-	-	05/27/20	JHA	R	Siding Samples Rec'd 5/15
089119-002-2	089119-02s Rev1	Louver Color Samples	06/03/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
DIVISION 9 - FINISHES											
092100-001-1	092100-01s	Gypsum Board	03/30/20	-	-	-	-	03/31/20	JHA	AC/R	Only Impact Gypsum was Rejected
092100-002-1	092100-02s	National Gypsum	04/04/20	-	-	-	-	04/06/20	JHA	R	
092100-003-1	092100-03s	Cold-Formed Steel Exterior Framing	04/20/20	-	-	04/20/20	04/28/20	04/29/20	SA/JHA	RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D <div>- From - G.C.</div>	DATE SENT <div>- To - Owner</div>	DATE REC'D <div>- From - Owner</div>	DATE SENT <div>- To - Consult</div>	DATE REC'D <div>- From - Consult</div>	DATE RTN'D <div>- To - G.C.</div>	REVIEWER	ACTION / REMARK	COMMENTS
092100-003-2	092100-03s rev1	Cold-Formed Steel Exterior Framing	06/05/20	-	-	06/05/20	06/09/20	06/10/20	SA/JHA	AC	
093000-001-1	093000-01s	Tile Products	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	AC	
093000-002-1	093000-02s	Grout & Sealant	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-003-1	093000-03s	Setting Materials	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-004-1	093000-04s	Stainless Steel Metal Trim	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-005-1	093000-05s	CWT-04	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-006-1	093000-06s	Tile Products	07/09/20	-	-	07/09/20	07/23/20	07/23/20	CAMA	AC	
093000-007-1	093000-07	Tile Shop Drawings	08/19/20	-	-	08/19/20	08/31/20	08/31/20	CAMA	A	
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-	03/30/20	JHA	A	Samples Received 3/12/20
095113-001-1	095113-01	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
	095113-02										
	095113-03										
	095113-04										
	095113-05										
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-006-1	096500-06	Resilient Flooring, Base, and Samples - Alt. No. 1	10/22/20	-	-	10/22/20	10/28/20	10/28/20	CAMA	AC	
096810-001-1	096810-01	Carpet Tile	07/30/20	-	-	07/30/20	07/30/20	07/30/20	CAMA	A	
097200-001-1	097200-01s	RWC-01 Impact Wall Resistant Solution	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-002-1	097200-02s	VWC-01 Denovo Ledge 04	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-003-1	097200-03s	VWC-02 Denovo Milestone 05	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-004-1	097200-04s	Samples	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-005-1	097200-05s	Corner Guards	12/18/20	-	-	12/21/20	12/28/20	12/28/20	CAMA	A	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
099000-002-1	099000-02	Interior Finish - Fire Rated Plywood	08/25/20	-	-	08/25/20	09/08/20	09/09/20	CAMA	A	
099000-003-1	099000-03	Paint Color Samples	09/14/20	-	-	09/14/20	09/28/20	09/29/20	CAMA	AC	
099000-004-1	099000-04	Epoxy Water Emulsion Primer Sealer	10/07/20	-	-	10/07/20	10/20/20	10/20/20	CAMA	A	



SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 10 - SPECIALTIES											
101100-001-1	101100-01	Visual Displays	07/08/20	-	-	07/09/20	07/17/20	07/22/20	JHA/CAMA	AC	
101419-001-1	101419-01	Plaque	10/20/20	-	-	-	-	10/21/20	JHA	AC	
101419-002-1	101419-01Rev1	Plaque	12/30/21	01/04/21	01/04/21	-	-	01/05/21	JHA	AC	
101423-001-1	101423-01	ADA Signs	10/20/20	-	-	-	-	10/29/20	JHA	AC/RR	
101453-001-1	101453-01	Traffic Signs	01/12/21	-	-	01/13/21			LLA		
102113-001-1	102113-01	Toilet Compartments	07/15/20	-	-	07/15/20	07/17/20	07/21/20	JHA/CAMA	AC	
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	
102213-001-2	102213-01Rev1	Wire Mesh Partitions	12/03/20	-	-	-	-	12/03/20	JHA	AC	
102800-001-1	102800-01s	Toilet and Bath Accessories	05/20/20	-	-	-	-	05/27/20	JHA	AC/R	
102800-001-2	102800-01Rev1	Paper Towel Dispenser & Waste Receptacle	09/03/20	-	-	-	-	09/03/20	JHA	A	
104416-001-1	104416-01s	Fire Extinguishers	05/20/20	-	-	-	-	05/27/20	JHA	A	
105113-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20	03/25/20	03/15/20	03/20/20	03/31/20	JHA	AC	
105113-001-2	105113-02	Metal Locker SD	10/20/20	-	-	10/20/20	10/21/20	11/02/20	JHA/BER	AC	
105500-001-1	105500-01s	High Security Key Box	04/22/20	-	-	-	-	04/23/20	JHA	AC	
105516-001-1	105516-01	Postal Specialties	07/15/20	-	-	-	-	07/15/20	JHA	AC	
107516-001-1	107516-01s	Flag Poles	05/28/20	-	-	-	-	06/10/20	JHA	A	
DIVISION 11 - EQUIPMENT											
115000-001-1	115000-01s	Canopy Hood	04/27/20	-	-	-	-	04/27/20	JHA	AC	
115000-002-1	115000-01s	Canopy Hood	04/28/20	-	-	-	-	04/28/20	JHA	AC	
115213-001-1	115213-01	Projection Screen	07/08/20	-	-	-	-	07/09/20	JHA	A	
111900-001-1	111900-01s	Detention Equipment	04/01/20	-	-	-	-	04/02/20	JHA	AC	
DIVISION 12 - FURNISHINGS											
120620-001-1	120620-01	Window Treatments	08/26/20	-	-	08/26/20	09/08/20	09/09/20	JHA/CAMA	AC	
123216-001-1	123216-01s	Casework Shop Drawings	03/24/20	-	-	-	-	04/02/20	JHA	RR	
123216-001-2	123216-01 Rev1	Casework Shop Drawings	08/18/20	-	-	-	-	08/26/20	JHA	AC/RR	RR on Dispatch #107 Only
129313-001-1	129313-01s	Bike Rack	04/28/20	-	-	04/28/20	04/29/20	04/29/20	LLA	A	



SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 13 - SPECIAL CONSTRUCTION											
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA	AC	
DIVISION 14 - CONVEYING EQUIPMENT											
DIVISION 21 - FIRE SUPPRESSION											
210000-001-1	210000-01S	Fire Protection	01/17/20	-	-	01/17/20	-	-	BER	-	VOIDED BY GTC on 4/8/20
210000-002-1	210000-01s	Underground Fire Service	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-003-1	210000-02s	Wet Sprinkler Piping	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-004-1	210000-03s	Dry Pipe Sprinkler	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-005-1	210000-04s	Valves	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-005-2	210000-04 Rev1s	Valves	05/06/20	-	-	05/07/20	05/13/20	05/13/20	BER	A	
210000-006-1	210000-05s	Hangers and Supports	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-007-1	210000-06s	FDC	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-008-1	210000-07s	Sprinkler Heads	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-009-1	210000-08s	Sprinkler Cabinet	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-010-1	210000-09s	Signaling Devices	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-010-2	210000-09 Rev1s	Signaling Devices	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-011-1	210000-10s	Water Pressure Gauges	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-011-2	210000-10 Rev1s	Water Pressure Gauges	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-012-1	210000-11s	Sleeves and Penetrations	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
210000-013-1	210000-12s	Fire Hydrants	04/29/20	05/13/20	05/14/20	04/29/20	05/13/20	05/14/20	BER	AC	
210000-014-1	210000-13s	Hydraulic Calcs & Drawings	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	RR	
210000-014-2	210000-13 Rev1	Hydraulic Calcs & Drawings	07/20/20	-	-	07/21/20	08/03/20	08/03/20	BER	A	
210000-015-1	210000-14s	FP Drawings	05/06/20	-	-	05/07/20	-	-	BER	RR	Engineer Comments in 210000-014-1
210000-016-1	210000-15s	Fire Pump	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	AC	
210000-017-1	210000-16s	Underground Water Storage Tank	05/13/20	-	-	05/13/20	05/27/20	05/27/20	BER	AC	
210000-018-1	210000-17s	Sprinkler Coordination Drawings	06/08/20	-	-	06/08/20	06/22/20	06/22/20	BER	A	
DIVISION 22 - PLUMBING											
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Iners, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1	220000-11s	Sanitary Waste & Vent	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-012-1	220000-12s	Press & Temp Control Devices	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-013-1	220000-13s	Insulation	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-030-2	220000-30s Rev1	Plumbing Fixtures - Combination Lav-Toilets	07/02/20	-	-	07/02/20	07/17/20	07/21/20	BER/JHA	AC	
220000-030-3	220000-34	DS-C Fixture	07/27/20	-	-	07/27/20	08/03/20	08/03/20	BER	A	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
DIVISION 23 - HVAC											
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-008-1	230000-08s	Outbuilding HVAC Equipment	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
DIVISION 26 - ELECTRICAL											
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-001-3	260000-01s Rev 2	Fire Alarm System	05/15/20	-	-	05/15/20	05/18/20	-	BER	-	VOIDED by 260000-001-4
260000-001-4	260000-01s Rev 3	Fire Alarm System	05/20/20	-	-	05/26/20	05/27/20	05/27/20	BER	A/AC	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Indiv Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-009-02	260000-09s Rev 1	Lighting Fixture	04/13/20	-	-	04/13/20	04/14/20	04/14/20	BER/JHA	A/AC	
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
260000-013-2	260000-13 Rev 1	Uninterruptible Power System	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-013-3	260000-13 Rev 2	Uninterruptible Power System	10/14/20	-	-	10/16/20	10/19/20	10/19/20	BER	AC	
260000-014-1	260000-14s	Grounding System	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-015-1	260000-15s	Phasing & Color Coding	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-016-1	260000-16s	Wiring Materials	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-017-1	260000-17s	Wiring Devices	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-018-1	260000-18s	Access Panels	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-019-1	260000-19s	Outlet, Junction, Pull Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-020-1	260000-20s	Trough	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-021-1	260000-21s	Floor Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-022-1	260000-22s	Motor Control	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-023-1	260000-23s	Integrated Technology Infrastructure Support	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-024-1	260000-24s	Equipment Racks	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-025-1	260000-25s	Surge Protected Power Strip	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
260000-026-1	260000-26s	Cable Supports	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-027-1	260000-27s	Bonding & Grounding Jumper Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-028-1	260000-28s	Unshielded Twisted Pair Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-029-1	260000-29s	Broadband RF Cabling System	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-030-1	260000-30s	Underground Enclosures	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-031-1	260000-31s	Lighting Factory Drawings	04/30/20	-	-	04/30/20	05/01/20	05/01/20	BER	AC	
260000-032-1	260000-32s	Lighting - Factory Drawings Vode	05/13/20	-	-	05/13/20	05/14/20	05/14/20	BER	AC	
260000-033-1	260000-33	Power System Studies	08/03/20	-	-	08/03/20	08/06/20	08/07/20	BER	AC	
260000-034-1	260000-34	Lighting - Cupola	10/15/20	-	-	10/16/20	10/20/20	10/21/20	BER	AC	
DIVISION 27 - COMMUNICATIONS											
DIVISION 31 - EARTHWORK											
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1	312500-02s	SWPPP	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	RR	
312500-002-2	312500-02s Rev 1	SWPPP	03/02/20	-	-	03/02/20	03/09/20	03/09/20	GGD	AC	
DIVISION 32 - EXTERIOR IMPROVEMENTS											
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	A	
321313-002-1	321313-02s	Site Tactile Warning Tiles	04/29/20	04/30/20	04/30/20	04/29/20	04/30/20	04/30/20	LLA	AC	
321613-001-1	321613-01s	Precast Concrete Curb	04/21/20	-	-	04/21/20	04/22/20	04/22/20	LLA	A	
323113-001-1	323113-01s	Shop Drawings	07/01/20	-	-	07/01/20	07/03/20	07/06/20	LLA	A	
323913-001-1	323913-01s	Steel Bollards and Bollard Covers	04/29/20	-	-	04/29/20	04/30/20	04/30/20	LLA	AC	
DIVISION 33 - UTILITIES											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed &amp; Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D <div>- From - G.C.</div>	DATE SENT <div>- To - Owner</div>	DATE REC'D <div>- From - Owner</div>	DATE SENT <div>- To - Consult</div>	DATE REC'D <div>- From - Consult</div>	DATE RTN'D <div>- To - G.C.</div>	REVIEWER	ACTION / REMARK	COMMENTS
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	A	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1





## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	246
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-01-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Monday	
<b>Extensions:</b>	<b>Weather:</b> Rain	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	16 – 50 deg.
<b>Site Condition:</b>	Wet	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 2 carpenter – Kevin Thompson (site supervision)	3
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painters (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 1 apprentice (electrical)	2
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Floor Works	1 installer (specialties)	1
G&H	1 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	1
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>8</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Mike Shaw (CPD)	2
New Era	Pulling coax cable, installing access control in the communications room.	4
	<b>Total Misc. Workforce</b>	<b>7</b>

### Construction Activity:

**American Electrical:** Continues to punch down wiring into comm. rack. Continue installing switches at the outbuilding.

**Lapan:** Not on site.

**Division 10:** Not on site.

**T&C:** Not on site.

**Dandis:** Prepping the dispatch room, priming and coating for final paint.

**Floor Works:** Installed walk off mats inside of rear and front entry way.

**G&H:** Placing thermostats in remaining rooms.

**Clerk's remarks:** Tower is placing bathroom accessories in locker rooms.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	247
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-02-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Tuesday	
<b>Extensions:</b>	<b>Weather:</b> Cloudy	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	21 – 31 deg.
<b>Site Condition:</b>	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 2 carpenter – Kevin Thompson (site supervision)	3
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	2 painters (painting)	2
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Floor Works	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>10</b>

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Continue access control work.	1
	<b>Total Misc. Workforce</b>	<b>3</b>

### Construction Activity:

**American Electrical:** Continue to terminate wiring in communications room.

**Lapan:** Not on site.

**Hareld:** Placing interior door glass and exterior door glass.

**T&C:** Not on site.

**Dandis:** Applying final coat of paint in dispatch room, spot priming in locker rooms.

**Floor Works:** Not on site.

**G&H:** Placing thermostats in remaining rooms.

**Clerk's remarks:** Tower is placing bathroom accessories.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	248
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-03-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Wednesday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	29 – 49 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	3 painters (painting)	3
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
Floor Works	0 installer (specialties)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 2 controls (HVAC)	2
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>11</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Sgt. Berriault, Mike Shaw	4
New Era	Installing power panel and communications panel in communications room.	2
Russ Bassett	Installing dispatch consoles in dispatch room.	5
	<b>Total Misc. Workforce</b>	<b>12</b>

**Construction Activity:**

**American Electrical:** Continues to punch down communication wiring and continue outlets for power.

**Lapan:** Not on site.

**Hareld:** Placing interior door glass and exterior door glass.

**T&C:** Installing chair railing and trim in lobby area.

**Dandis:** Finish painting all rooms in office areas.

**G&H:** Installing remaining thermostats and starting up HVAC units.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	249
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-04-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Thursday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	21 – 43 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	3 painters (painting)	3
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
Floor Works	0 installer (specialties)	0
G&H	1 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	1
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>10</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Continue wiring in communications room.	2
Russ Bassett	Completing dispatch consoles in dispatch room.	3
	<b>Total Misc. Workforce</b>	<b>9</b>

**Construction Activity:**

**American Electrical:** Installing electrical power outlets and terminations of communication wiring.

**Lapan:** Not on site.

**Hareld:** Not on site.

**T&C:** Placing drawer slide in records room/trim.

**Dandis:** Continues to paint final paint at accent walls.

**G&H:** Testing HVAC units in communications room, dispatch room and chief office area.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	250
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-05-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Friday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	18 – 37 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	0
Floor Works	0 installer (specialties)	0
G&H	1 foreman, 1 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	2
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>7</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Mike Shaw	2
New Era	Installing electric hinges, continue access control wiring in the comm. room.	2
Ockers	Placing Wi-Fi switches and access points in communications room.	2
	<b>Total Misc. Workforce</b>	<b>7</b>

**Construction Activity:**

**American Electrical:** Placing floor box wiring in dispatch and installing handicap buttons in the entryway.

**Lapan:** Not on site.

**Hareld:** Not on site.

**T&C:** Placing drawer slide in records room/trim.

**Dandis:** Continues final paint at locker room, evidence and office spaces.

**G&H:** Continues with soft start of HVAC units.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	251
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-08-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Monday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	23 – 38 deg.
<b>Site Condition:</b>	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	3 painters (painting)	3
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	4 installers (wire mesh)	4
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 2 controls (HVAC)	2
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>13</b>

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Installing cameras and door access panels.	2
Cyber Comm.	Working in communications room.	2
	<b>Total Misc. Workforce</b>	<b>6</b>

### Construction Activity:

**American Electrical:** Installing communications wiring in the office rooms and devices in the outbuilding.

**Lapan:** Not on site.

**Bode:** Installing wire mesh partitions inside the outbuilding.

**T&C:** Not on site.

**Dandis:** Continue to place final paint in office rooms.

**G&H:** Testing thermostats and equipment.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	252
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-09-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Tuesday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	24 – 62 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painters (painting)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 2 controls (HVAC)	2
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>10</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Installing cameras and door access panels.	3
	<b>Total Misc. Workforce</b>	<b>7</b>

**Construction Activity:**

**American Electrical:** Continues to work with Delta in the fire pump room and continue communications wiring in offices.

**Lapan:** Bringing piping into sinks in the bathrooms.

**Delta:** Installing fire pump controls and sensors.

**CJM:** Continue to install cove base and flooring in the day room.

**Dandis:** Not on site.

**G&H:** Testing thermostats and equipment.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	253
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-10-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Wednesday	
<b>Extensions:</b>	<b>Weather:</b> Sunny	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	36 – 50 deg.
<b>Site Condition:</b>	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painters (painting)	0
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulker (join sealant)	1
CJM Services	2 carpenters (resilient)	2
T&C	2 carpenters (millwork)	2
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	2 installers (specialties)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>14</b>

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Sgt. Berriault, Dave S.	4
New Era	Installing cameras and wiring on corridor ceilings.	3
JHA	Brian Humes	1
Mass Tank	1 rep.	1
Cyber Comm	Continue work in the communications room.	2
	<b>Total Misc. Workforce</b>	<b>10</b>

## Construction Activity:

**American Electrical:** Continue outlets and finish plates in all office areas.

**Lapan:** Adjust piping insulation in sallyport and mechanical room.

**Delta:** Working on a level indicator in the fire pump room.

**CJM:** Installing cove base and rubber flooring inside of the fitness room.

**Debrino:** Continue miscellaneous caulking.

**Division 10:** Placing mailbox unit inside of the patrol office mail room.

**T&C:** Installing trim and slide drawer in lobby and dispatch.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	254
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-11-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Thursday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	48 – 65 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulker (join sealant)	1
CJM Services	1 carpenter (resilient)	1
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	1 foreman, 1 apprentice, 0 journeyman, 0 insulator, 2 controls (HVAC)	4
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>14</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Working on communication wiring and TV placement.	3
Fitzmeyer & Tocci	Commissioning rep.	1
Cyber Comm	Continue work in communications room.	2
Dupont Storage Systems	Installing high density storage units.	3
	<b>Total Misc. Workforce</b>	<b>13</b>

### Construction Activity:

**American Electrical:** Installing fire pump wiring power and communication wiring terminations.

**Central Ceilings:** Completed all installation of ceiling grid tiles.

**Delta:** Installing vent on suppressive tanks and the level indicators.

**CJM:** Completed cove base and remaining flooring sections.

**Debrino:** Continues caulking in bathrooms.

**Dandis:** Continue final painting of interior walls.

**G&H:** On site with commissioning agent checking start up on units.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	255
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-12-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Friday	
<b>Extensions:</b>	<b>Weather:</b> Rain	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	20 – 66 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulker (join sealant)	1
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>8</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Working on cameras and communication wiring.	4
Dupont Storage Systems	Installing high density storage units.	3
	<b>Total Misc. Workforce</b>	<b>11</b>

**Construction Activity:**

**American Electrical:** Completed communication terminations in offices.

**Delta:** Pretest of the fire suppression system and test fire pump and jockey pump.

**CJM:** Not on site.

**Debrino:** Completed all interior caulking.

**Dandis:** Continue final painting in office rooms.

**G&H:** Not on site.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	256
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-15-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Monday	
<b>Extensions:</b>	<b>Weather:</b> Cloudy	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	14 – 30 deg.
<b>Site Condition:</b>	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	2 painters (painting)	2
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>3</b>

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
Dupont Storage Systems	Installing high density storage units.	4
B&M Office Installation	Delivery and installation of furniture.	8
National Lumber	Installing temporary door hardware at the lobby bathrooms.	3
	<b>Total Misc. Workforce</b>	<b>19</b>

### Construction Activity:

**American Electrical:** Not on site.

**Delta:** Not on site.

**CJM:** Not on site.

**Debrino:** Not on site.

**Dandis:** Continue finish painting in the corridor and men's locker room, continue to touch up painting in bathrooms in the lobby area.

**G&H:** Not on site.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	257
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-16-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Tuesday	
<b>Extensions:</b>	<b>Weather:</b> Sunny	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	26 – 37 deg.
<b>Site Condition:</b>	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>6</b>

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw, Bill Kelley	4
Cape Cod Vac	Install vacuum unit and test vacuum system.	2
B&M Office Installation	Continue installation of furniture.	6
New Era	Installing security system and communication lines.	4
	<b>Total Misc. Workforce</b>	<b>17</b>

### Construction Activity:

**American Electrical:** Continued to connect various outlets and communication punch down in office areas.

**Delta:** Not on site.

**Lapan:** Installing plumbing piping in the mechanical room and outbuilding water to tank water line.

**Debrino:** Not on site.

**Dandis:** Working on sallyport ceiling paint and covering concrete floor with tarp.

**G&H:** Not on site.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none



<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	258
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-17-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Wednesday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	26 – 34 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	2
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 0 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>6</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
B&M Office Installation	Continue installation of furniture.	7
Dupont Storage Systems	Continue to install storage units in evidence room.	2
	<b>Total Misc. Workforce</b>	<b>13</b>

**Construction Activity:**

**American Electrical:** Placing electrical outlets and communication punch down in the TV boxes in offices in training room.

**Dig It:** Installing exterior signs in parking lots and roadway.

**Lapan:** Setting sinks in the sallyport and installing cell toilets.

**Debrino:** Not on site.

**Dandis:** Continue to paint the sallyport.

**G&H:** Not on site.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	259
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-18-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Thursday	
<b>Extensions:</b>	<b>Weather:</b> Rain	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	30 – 52 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	2 painters (painting)	2
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>8</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
B&M Office Installation	Continue installation of furniture.	6
New Era	Installing access control at remaining doors.	2
	<b>Total Misc. Workforce</b>	<b>12</b>

**Construction Activity:**

**American Electrical:** Continue to install electrical connections for outlets and communication testing and lighting controls.

**Delta:** Finishing up connections in the fire pump room and valve box.

**Lapan:** Connecting plumbing at cell toilets and dispatch break room bathroom.

**Debrino:** Not on site.

**Dandis:** Touching up paint in the main building and continue sallyport painting.

**G&H:** Not on site.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	260
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-19-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Friday	
<b>Extensions:</b>	<b>Weather:</b> Snow	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	26 – 35 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	0 Superintendent, 0 laborer, 1 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters, 3 Creative Stone (millwork)	5
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>11</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw, Bill Kelley	4
B&M Office Installation	Continue installation of furniture.	5
New Era	Set up the server for CCTV and ran cable at interview rooms. Working in the rack.	4
WB Mason	Tim Grant	1
	<b>Total Misc. Workforce</b>	<b>15</b>

**Construction Activity:**

**American Electrical:** Continuing devices and labeling.

**Creative Stone:** Installed the quartz countertops in day room, the training room, and bathrooms.

**Lapan:** Installing missing sinks in the countertops.

**Debrino:** Not on site.

**Dandis:** Painting the sally port ceiling.

**T&C:** Countertops in evidence storage and the armory.

**Clerk's remarks:** Tower on site as site supervision and closure/moulding at the window shades.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	261
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-22-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Monday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	36 – 51 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tiler (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>8</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Installing door access and cameras.	4
	<b>Total Misc. Workforce</b>	<b>8</b>

**Construction Activity:**

**American Electrical:** Continue to check data points labeling and testing connections.

**Debrino:** Not on site.

**Dandis:** Working on final painting and sallyport doors and frames and sanding floor for sealer.

**Delta:** Working on Jockey pump and waterline.

**Clerk's remarks:** Tower is installing window trim and door accessories.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	262
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-23-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Tuesday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	38 – 52 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	4 glazers (storefront)	4
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
	<b>Total Workforce</b>	<b>9</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Continue installing cameras and communication wiring.	5
	<b>Total Misc. Workforce</b>	<b>9</b>

**Construction Activity:**

**American Electrical:** Placing exterior outlets in the outbuilding and installing shade controls in the training room.

**Debrino:** Not on site.

**Hareld:** Installing mirrors and replacing storefront glass

**Capital:** Installing backsplash tile in the training room.

**Lapan:** Installing remaining fixtures and sinks in the bathrooms.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	263
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-24-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Wednesday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	38 – 51 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	2 painters (painting)	2
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	1 tiler (ceramic)	1
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
Cassandra Sign	2 installers (signage)	2
<b>Total Workforce</b>		<b>6</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw, Dave S.	4
New Era	Installing remaining TVs and wiring.	3
Dupont Storage Systems	Finalizing evidence storage.	2
<b>Total Misc. Workforce</b>		<b>10</b>

**Construction Activity:**

**American Electrical:** Continued to finish panel schedules and labeling.

**Debrino:** Not on site.

**Dandis:** Sealing the outbuilding floors and sanding sallyport flooring and electrical room and mechanical room.

**Hareld:** Not on site.

**Capital:** Installing day room backsplash tile.

**Lapan:** Installing remaining fixtures and sinks in the bathrooms.

**Cassandra Sign:** Placed the plaque in the vestibule and signs above the records and dispatch.

**Clerk's remarks:** none

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	264
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-25-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Thursday	
<b>Extensions:</b>	<b>Weather:</b> Overcast	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	39 – 51 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenter – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	0 roofer (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulker (join sealant)	0
CJM Services	0 carpenter (resilient)	0
T&C	0 carpenters (millwork)	0
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tilers (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
Cassandra Sign	0 installers (signage)	0
<b>Total Workforce</b>		

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw	3
New Era	Finalizing cameras in cells and hallways.	4
Dupont Storage Systems	Completed storage units installation.	2
<b>Total Misc. Workforce</b>		<b>10</b>

**Construction Activity:**

**American Electrical:** Working on lighting controls and cover plates at the remaining devices at the exterior and interior.

**Debrino:** Not on site.

**Dandis:** Sealing sallyport floors and continue touch up paint.

**Hareld:** Not on site.

**Lapan:** Finalized all fixtures in bathrooms.

**Clerk's remarks:** Tower is placing lock set in lobby door.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none





## ON-SITE REPRESENTATIVE DAILY REPORT

<b>PROJECT:</b>	Carver Police Station	<b>PROJECT #:</b>		<b>Report Number:</b>	265
-----------------	-----------------------	-------------------	--	-----------------------	-----

<b>Contract Time:</b>	<b>Date:</b> 2-26-2021	
<b>Days Elapsed:</b>	<b>Day:</b> Friday	
<b>Extensions:</b>	<b>Weather:</b> Rain	
<b>Days Remaining:</b>	<b>Temperature Cycle at 7 AM:</b>	42 – 56 deg.
<b>Site Condition:</b>	Dry	

<b>Contractor</b>	<b>Workforce</b>	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenter – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 1 journeyman, 0 apprentice, 0 insulator (mechanical)	1
Belcour	2 roofers (roofing)	2
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulker (join sealant)	1
CJM Services	0 carpenter (resilient)	0
T&C	2 carpenters (millwork)	2
Bode	0 installers (wire mesh)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator, 0 controls (HVAC)	0
Capital	0 tilers (ceramic)	0
Division 10	0 installers (specialties)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenter, 0 taper (exterior framing)	0
Cassandra Sign	0 installers (signage)	0
	<b>Total Workforce</b>	<b>12</b>

<b>Miscellaneous Others</b>		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Mike Shaw, Chief Weston	3
New Era	Finalizing cameras in cells and hallways.	3
Dupont Storage Systems	Completed storage units installation.	2
	<b>Total Misc. Workforce</b>	<b>9</b>

### Construction Activity:

**American Electrical:** Completed all contract work.

**Debrino:** Continue sealing all sinks.

**Dandis:** Continue to paint detention area.

**Delta:** Final fire suppression test passed.

**T&C:** Checking all doors and drawers and installing shelving in all locations.

**Belcour:** Remove cricket from roof hatch.

**Lapan:** Final inspection of plumbing passed.

**Clerk's remarks:** Construction clean in progress.

**Site Visitors/Meetings:** see above

**Deliveries:** none

**Equipment Used:** none