

FIRE STATION BUILDING COMMITTEE

Tuesday, September 6, 2016

7:15 A.M.

99 Main Street

Meeting # 38

Posted in accordance with the provisions of M.G.L. Chapter 30A, §20b

Discussion and possible action to be taken on the following items:

- 7:15 am Approval of meeting minutes from August 2, 2016
- 7:20 am Update from General Contractor
- a. Request for Payment for August - **\$ 516,985.00**
- 7:30 am Update from Art/Design team
- a. Change Order 8 – Total of **\$104,727.00**
 - b. Update on project – Interior doors status
- 7:40 am Update from Owners Project Manager
- a. Exhaust removal bid opening results
Vote to award bid to Air Cleaning Specialists of N.E. - **\$ 43,340.00**
 - b. Issue with grade around training facility
- 8:00 am Chief Weston
- a. Training Center Containers
 - b. Concerns and/or thoughts on the project
- 8:15 am Miscellaneous
- a. Opening ceremony - George
 - b. Update on Total project expenses to date - **\$ 7,191,150.49**
This leaves **25.5%** of our Total Available money remaining
Building expenses to date – **\$ 5,051,577.00** with **30.1%** remaining
Non building expenses to date – **\$ 2,139,573.49** with **5.8%** remaining
 - c. New concerns or issues for next meeting
 - d. Next meeting date – Tuesday, October 4, 2016 at 7:15 am
- 8:20 am Adjourn