

Carver Police Station Carver, MA

MONTHLY PROGRESS REPORT November 2020



Architect:



Jacunski Humes Architects, LLC

General Contractor:



Tower Construction Corp.

Owner's Project Manager:



prepared by:
Daedalus Projects, Inc.

PROJECT

Carver Police Station

PROJECT MANAGER

Joe Sullivan

CONTRACTOR

Tower Construction

ON SITE REPRESENTATIVE

Alyssa Chatani

MONTHLY PROGRESS REPORT - NOVEMBER 2020**GENERAL COMMENTARY OF MONTHLY PROGRESS**

During the month of November, sitework continued with Dig It prepping sidewalks and pads for concrete. They continued installing pre-cast curbing around the site and bringing in fill. John Oliveira & Sons prepped the sidewalk areas and pads for concrete and poured all remaining site concrete. T&C Woodworking continued installing window trim, setting upper cabinetry, and wood jambs along windows in the training room. Barber Drywall finished sheetrocking the training room, storage room, and booking rooms. They continued with taping the training room, storage room and sally port. They sanded walls to prepare for paint. They also installed sheetrock at the fitness room and outbuilding and at the attic area in the main building. Dandis continued interior painting at cells, training room, and storage room, and exterior painting at the outbuilding and fiberglass columns. They sanded door frames to prep for paint and continued painting the exterior trim and canopies. Empire installed the fiberglass columns and finished the attic framing. Belcour installed gutters at the main building and outbuilding, including downspouts. Tower installed the knox box at the outbuilding, built the locker soffits in the men's locker room, and installed plywood at the walls in the outbuilding. They also installed door frames at the outbuilding. Debrino continued caulking interior doors and windows at the sally port and at the exterior columns. Hareld installed storefront doors, set glass inside of the entry areas, and caulked and sealed exterior storefront sections. Central Ceilings continued installing ceiling grid. Quality Insulation finished the outbuilding wall insulation and attic insulation. American Electrical continued pulling wire at both the main and outbuilding and installed electrical panels. They tied in the HVAC equipment and set breakers, continued A/V wiring, and installed overhead power for the garage doors in the Sally Port area. They also began installing and wiring light fixtures. G&H continued to install refrigerant lines and ductwork. They installed condensate drain lines and pressure tested the lines. They continued ductwork above ceilings and placed the condensing units on the exterior pad. Delta continued the vent to the main sprinkler tank, set sprinkler heads within grid and continued to work on the cistern. The Town's building inspector was on site for a walk-through and noted no issues. New Era was on site pulling access control wiring into the door frames. Salisbury Concrete poured the radio tower pad. Briggs was on site for concrete testing. All activities are outlined below.

SCHEDULE COMMENTARY

Tower Construction provided a master schedule with an occupancy date of March 8, 2021.

SAFETY COMPLIANCE

Ongoing safety walks are performed. No outstanding issues. Extra precautions are being taken due to COVID-19; a handwashing sink has been installed on site and all meetings are virtual. Tower Construction had a discussion with subcontractors on site on following safety protocol. They are each filling out a daily COVID-19 safety sheet. CHA is filling out daily health certifications as well.

HOT ITEMS

Temp heat was installed on 11/18 in order to continue finish work
Tracking permanent power for the week of 12/21

DIVISION 06 – 06 - WOOD, PLASTICS, AND COMPOSITES**Section 06 10 53 Misc. Rough Carpentry, 06 40 23 Interior Architectural Woodwork****Week of November 2**

- Installing window trim in chief's office and second in command.
- Finishing up chief's window casing.
- Continue to install window trim.

Week of November 9

- Install fiberglass columns on the front.
- Completed the main building columns around training room.
- Installing trim on office windows and locker rooms.
- Placing jambs inside of training room.
- Setting upper cabinets in day room/trim.
- Continue casework installation.
- Installing cabinets in dispatch break room.

Week of November 16

- Finishing the fiberglass corners, columns outside training room.
- Completed the attic framing wall sections.
- Setting cabinets in dispatch area to match plans.
- Placing wood jambs along windows in training room.
- Placing window trim on training room windows.
- Continue installing window trim.
- Installing cabinets in evidence rooms.

Week of November 23

- Continue cabinet touch ups.
- Continue window trim in the training room.
- Continue window trim in the training room.

DIVISION 07 – ROOFING & SIDING**Section 07 40 00 Roofing and Siding****Week of November 2**

- Installing gutters on the main building section.
- Installing gutters and downspouts to main and outbuilding.

Week of November 9, 16, and 23

- Not on site.

DIVISION 09 – FINISHES**Section 09 12 00 Gypsum Board Assemblies, 09 30 00 Tiling, 09 91 00 Painting****Week of November 2**

- Finishing wall board in training room and storage rooms.
- Installing sheetrock in booking rooms taping wallboard.
- Sanding out training room, taping walls in storage area and inside sally port.
- Sanding out file storage room and finishing training room.
- Completed exterior painting on main building.
- Continue priming walls.
- Finish exterior sections of outbuilding.
- Applying primer in training room soffit section and storage room.

Week of November 9

- Evaluating the remaining walls (punch list).

Week of November 16

- Installing sheetrock in fitness room and outbuilding.
- Continues to apply finish paint on exterior columns.
- Continues to paint the exterior fiberglass columns.
- Applying paint on fiberglass columns.

Week of November 23

- Continue sheet rock at outbuilding and continue attic access area in the main building.
- Install durock at wet wall area boot wash and lobby toilet room.
- Continue sanding down frames and prepping detention area for paint.
- Continue painting exterior trim and canopy.
- Continue interior painting at cell area.
- Starting the ceramic tile at the lobby bathrooms.

DIVISION 21 – FIRE SUPPRESSION**Section 21 00 00 Fire Protection****Week of November 2**

- Placing fill line and vent to main sprinkler tank.

Week of November 9

- Not on site.

Week of November 16

- Setting sprinkler head brackets in ceiling grid.
- Installing brackets on ceiling grids for suppression heads.

Week of November 23

- Bringing flex heads down into the grid.
- Continue work on the cistern, tying in associated piping to the fire dept connection and installing a vent.
- Continue tank work, installing piping to FDC.

DIVISION 22 – PLUMBING

Section 22 00 00 Plumbing

Week of November 2, 9, 16 and 23

- Not on site.

DIVISION 23 – HVAC

Section 23 00 00 HVAC

Week of November 2

- Continues to install refrigerant lines in the attic section.
- Testing refrigerant lines setting up exterior rough in.

Week of November 9

- Installing condensate drain lines and pressure test lines.
- Placing ductwork inside of sally port and outbuilding line sets.
- Setting condensate lines in corridor and dispatch area.
- Continues to connect line sets and condensate lines, installing ductwork from ceiling to registers to ceiling grid.

Week of November 16

- Placing the 2x2 stacked units on the pad.
- Installing the HVAC equipment behind sally port area and installing line sets.
- Continue to install line sets to exterior HVAC units and outbuilding test lines for leaks outside of the main building sally port area.

Week of November 23

- Not on site.

DIVISION 26 – ELECTRICAL

Section 26 00 00 Electrical

Week of November 2

- Pulling wire into electrical room and installing panels in electrical room.
- Placing panels inside of electrical room tied in HVAC equipment.
- Pulling wiring inside of outbuilding and placing outlets in fitness area.
- Continues to rough in outbuilding, setting up panels in electrical room.
- Continues to install rough wiring in outbuilding, pulling wiring into building electrical room.

Week of November 9

- Placing wiring components in electrical room area.
- Working on outbuilding rough in.

Week of November 16

- Continues to set breakers and pulling wiring into electrical room.
- Installing audio and visual wiring from the attic area.
- Pulling A/V wiring into the rooms in the main building.
- Pulling A/V wiring from attic into rooms below for install.
- Pulling A/V wiring on FA cabinet in comm. room.

Week of November 23

- Set transfer switch and working on A/V wiring.
- Continue overhead power for the garage doors at the sally port, continue A/V wiring, and continue installing disconnects.
- Installing light fixtures and continue work at the exterior disconnect panel. Continue overhead power in sally port.

DIVISION 31 – EARTHWORK**Section 31 20 00 Earth Moving****Week of November 2**

- Setting up sidewalks and mechanical pads.
- Continues to prep concrete pads and sidewalk areas.
- Checking grades on rear sidewalk area and setting stakes.

Week of November 9

- Continue to site prep sidewalks and entry areas for concrete.
- Continues to place fill in sidewalk areas and prepping building.
- Continued to grade out sidewalk entry area and site fill placement.
- Placing fill along the front of the main building and layout out curbing around the entry area.
- Spreading fill in front of main building and outbuilding.

Week of November 16

- Setting sub grades around the building, laying out curbing.
- Placing precast curbing along the library corner of the main building.
- Continue prepping the site for sidewalks and installing curbing along library.
- Placing pre-cast curbing around the site.
- Placing curbing around inside parking lot areas.

Week of November 23

- Continuing pre-cast curbing at the north exterior.
- Continue installing curbing and grading west exterior of site. Continue bringing in fill.



Condensing Units Set & Sidewalk Forms at South Exterior



Generator Set on Concrete Pad



Main Entry Sidewalks Poured



Communications Room Progress



Training Room Progress



Overhead MEP Progress at Corridor



Pre-Cast Curbing Installation



Aluminum Storefront Doors



Millwork Installation Ongoing



Durock Installed at Wet Walls




Radio Tower Pad Poured



Fiberglass Columns Installed

Tower Construction
Change Proposal Log

					Open Change Proposals			10.17.20
					Rejected Change Proposals			
					Approved Change Proposals			
CP#	CO#	Date	Description	CP Amount	Amount Approved	Amount Pending	Amount Not Approved	Subcontractor
1		03.12.20	Fire Protection File Sub Award	\$ 91,092.02			\$ 91,092.02	
1 Rev 1	1	03.16.20	Fire Protection File Sub Award	\$ 49,369.00	\$ 49,369.00			Delta Mechanical
2		04.07.20	ASI No. 001 - Fire Pump Modifications	\$ 284,304.41			\$ 284,304.41	
2 Rev 1	2	04.12.20	ASI No. 001 - Fire Pump Modifications	\$ 273,320.55	\$273,320.55			EWF
								Debito Caulking
								Barber Drywall
								Bode Material
								Delta Mechanical
								American
								LaPan
								Dig It
								Outback Engineering
3	2	03.12.20	ASI No. 002 BDA Review	\$ (31,268.05)	\$ (31,268.05)			Americal Electrical
4		03.12.20	ASI No. 003 - Main Circuit Breaker	\$ 3,067.04			\$ 3,067.04	Americal Electrical
4 Rev 1	2	04.07.20	ASI No. 003 - Main Circuit Breaker	\$ -	\$ -			American Electrical
5		04.07.20	Alternate No. 001 - Out Building Construction	\$ 344,000.00			\$ 344,000.00	All trades
5 Rev 1	3	04.12.20	Alternate No. 001 - Out Building Construction	\$ 344,000.00	\$344,000.00			All Trades
6		03.18.20	Septic System	\$ 44,269.79			\$ 44,269.79	Dig-It Construction
7		04.07.20	Unforeseen Old Foundation Removal	\$ 5,397.34			\$ 5,397.34	Dig-It Construction
7 Rev 1	2	04.12.20	Unforeseen Old Foundation Removal	\$ 5,285.68	\$ 5,285.68			Dig-It Construction
8		04.07.20	ASI No. 006 - Genset AP	\$ 451.61			\$ 451.61	American Electrical
8 Rev 1	2	04.12.20	ASI No. 006 - Genset AP	\$ 431.08	\$ 431.08			American Electrical
9		04.08.20	Unsuitable Materials	\$ 36,581.71			\$ 36,581.71	Dig-It Construction
9 Rev 1		04.12.20	Unsuitable Materials	\$ 36,254.87			\$ 36,254.87	Dig-It Construction
9 Rev 2	2	04.14.20	Unsuitable Materials	\$ 19,995.75	\$ 19,995.75			Dig-It Construction
10	4	04.22.20	ASI No. 008 DS-C Fixture	\$ 1,473.34	\$ 1,473.34			American Electrical
								LaPan
11		04.22.20	ASI No. 009 Security Revisions	\$ 1,510.74			\$ 1,510.74	American Electrical
11 Rev 1	4	05.13.20	ASI No. 009 Security Revisions	\$ -	\$ -			American Electrical
12	4	05.13.20	ASI No. 004 Mechanical Equipment Relocation	\$ -	\$ -			American Electrical
								G&H Mechanical
13	4	05.13.20	ASI No. 007 Locker Electrical	\$ 677.88	\$ 677.88			American
14	4	07.14.20	ASI No. 010 Wall Type Revision	\$ (964.92)	\$ (964.92)			Barber
15		05.13.20	ASI No. 011 Fire Alarm Revisions	\$ -			\$ -	American Electrical
16	4	05.13.20	ASI No. 012 Door Leaf Type DL-A	\$ -	\$ -			Hareld Glass
17		05.13.20	Delete UPS From Project Scope	\$ (30,207.60)			(\$30,207.60)	American Electrical
18		06.16.20	ASI No. 13 Fire Alarm Scope of Work Revisions	\$4,173.60			\$4,173.60	American Electrical
18 Rev 1	5	09.18.20	ASI # 13 R-1 Fire Alarm Revision	\$0.00	\$0.00			American Electrical
19		08.12.20	ASI # 17 Framing Revision	\$4,361.01			\$4,361.01	Barber Drywall
19 Rev 1	5	09.18.20	ASI # 17 Framing Revision Revised	\$2,931.11	\$2,931.11			Barber Drywall
20		07.30.20	ASI # 16 Library Curbing Replacemnet	\$18,312.71			\$ 18,312.71	Dig It
20 Rev 1		08.24.20	ASI # 16 Library Curbing Replacemnet	\$14,652.30			\$14,652.30	Dig It
20 Rev 2	5	09.18.20	ASI # 16 Library Curbing Replacemnet	\$11,161.35	\$11,161.35			Dig It
21	5	07.30.20	ASI # 15 Electrical Additions	\$2,975.19	\$2,975.19			Americal Electrical
21 Rev 1		09.18.20	ASI # 15 R-1 Electrical Revisions					
22	5	08.04.20	ASI # 21 CPT- 01 Attick Stock	\$2,076.15	\$2,076.15			Floor Works
23	5	08.12.20	ASI # 18 Cupola roofing	\$3,264.00	\$3,264.00			Belcour
24			ASI # 26 Rear Gate Electrical Infrastructure	\$ 8,264.32			\$ 8,264.32	Dig-It
								American Electrical
24 Rev 1		10.17.20	ASI # 26 Rear Gate Electrical Infrastructure	\$ 2,101.78		\$ 2,101.78		Dig-It
25	5	09.19.20	ASI # 14 Aluminum Storefront Colors	\$ -	\$ -			Hareld Glass
26	5	09.19.20	ASI # 19 Memorial Revision	\$ -	\$ -			
27		10.17.20	ASI # 20 E911 Power	\$ -		\$ -		American
28	5	09/19.20	ASI # 22 Column Enclosure Dimensional Adjustment	\$ -	\$ -			Barber Drywall
29		10.07.20	ASI # 23 Dispatch Casework	\$ -		\$ -		T&C Woodworking
30			ASI # 24 Fire Pump B02 Revision					American Electrical
								Delta Mechancial
								LaPan
								G&H
31	5	09.19.20	ASI # 25 Dispatch Flooring Colors	\$ -	\$ -			CJM Services
32		10.17.20	ASI # 27 TV Box Mounting Heights	\$ -		\$ -		American Electrical
33		10.07.20	ASI # 28 Owner Requested Data and Power	\$ 1,823.64		\$ 1,823.64		American Electrical
34		10.17.20	ASI # 29 Communication Rm 114 Coordination	\$ -		\$ -		American Electrical
								G&H
								Delta Mechancial
35		10.07.20	ASI # 30 Dispatch Area Revisions	\$ 508.72		\$ 508.72		American Electrical
36		10.17.20	ASI # 31 and ASI # 32 Paint Clarifications	\$ -		\$ -		Dandis
37			ASI # 33 Additional Lockers					Barber Drywall
								Tiffin Lockers
								American Electrical
								G&H
								Central Ceiling
38			ASI # 34 Condenser Relocation					American Electrical
								G&H
								Belcour Roofing
								Barber Drywall
								Dig-It
39		10.17.20	Cupola Lighting	\$ -		\$ -		American
40			Lighting Protection					American
			Totals		\$684,728.11	\$ 4,434.14		
					\$ 6,957,500.00			
	1		CP 1 R1	\$ 49,369.00	\$ 7,006,869.00			
	2		CP 2R1, 3, 4R1, 7R1, 8R1, 9R2	\$ 267,765.01	\$ 7,274,634.01			
	3		CP 5R1	\$ 344,000.00	\$ 7,618,634.01			
	4		CP 10, 11R1, 12, 13, 14, 16	\$ 1,186.30	\$ 7,619,820.31			
	5		CP 18R1, 19R1, 20R2, 21, 22, 23, 25, 26, 28, 31	\$22,407.80	\$ 7,642,228.11			

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 0 - OWNER SUBMISSIONS											
DIVISION 1 - GENERAL REQUIREMENTS											
010000-001-1	-	Underslab Coordination Drawings	04/01/20	-	-	04/01/20	04/15/20	04/15/20	BER	AN	
011000-001-1	011000-01s	Carver Site Access Plan	01/29/20	01/29/20	02/20/20	01/29/20	01/29/20	02/20/20	ToC/LLA	AN	
011000-002-1	011000-02	Carver Police Schedule	02/19/20	-	-	-	-	02/27/20	JHA	A	
011000-003-1	011000-03	Above Slab Coordination Drawings	05/06/20	-	-	05/06/20	05/28/20	05/28/20	BER	A	
017700-001-1	017700-01	Septic As-Built's Stamped	09/03/20	-	-	09/03/20	09/15/20	09/15/20	GGD	A	
DIVISION 2 - EXISTING CONDITIONS											
DIVISION 3 - CONCRETE											
032004-001-1	032004-01	Rebar Shop Drawing	01/15/20	-	-	01/15/20	-	-	SA/LLA	-	Incorporated into 032004-001-2
032004-001-2	032004-02	Rebar Shop Drawing	01/22/20	-	-	01/28/20	02/05/20	02/05/20	SA/LLA	AC/RR	
032004-001-2	032004-02	Rebar Shop Drawing	-	-	-	-	-	04/03/20	SA/LLA	AC	Updated marks dated 2020-04-03
032004-001-3	032004-01 Rev2	Rebar Shop Drawing	03/03/20	-	-	04/03/20	04/03/20	04/03/20	SA	R	Re-design voided via negotiations
033004-001-1	033004-02s	Concrete Slab on Grade	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-1	033004-4s	Footings + Foundation Walls	02/19/20	-	-	02/19/20	02/24/20	02/24/20	SA	AC	
033004-002-2	033004-4s Rev 1	Footings + Foundation Walls	03/06/20	-	-	03/06/20	-	-	SA	-	Received For Record Only
033004-002-3	033004-4s Rev 2	Footings + Foundation Walls	03/10/20	-	-	03/10/20	03/19/20	03/19/20	SA	AC	
033004-003-1	033004-06s	Expansion Joint	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-004-1	033004-07s	Non-Shrink Grout	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-005-1	033004-08s	Stego Wrap Vapor Barrier 15 Mil	03/05/20	-	-	03/06/20	03/13/20	03/13/20	SA	A	
033004-006-1	033004-09s	Concrete Slab on Grade Layout	05/06/20	-	-	05/06/20	05/14/20	05/14/20	SA/JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
DIVISION 4 - MASONRY											
042000-001-1	042000-01s	Unit Masonry	01/22/20	-	-	01/22/20	01/29/20	02/05/20	JHA	A	
042000-002-1	042000-02s	Masonry Reinforcement Shop Drawings	01/22/20	-	-	01/22/20	01/29/20	01/30/20	SA/JHA	AC	
042000-003-1	042000-03s	Precast Concrete Products	02/14/20	-	-	-	-	02/14/20	JHA	AC	
042000-004-1	042000-04s	Precast Concrete Profile	02/18/20	-	-	-	-	02/19/20	JHA	AC	
042000-005-1	042000-05s	Precast Concrete Color Samples	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
DIVISION 5 - METALS											
051204-001-1	051204-01	Anchor Bolts Setting Plan & Details	01/15/20	-	-	01/15/20	01/29/20	01/29/20	SA	AC	
051204-002-1	051204-02s	Structural Steel Drawings	02/13/20	-	-	02/13/20	02/27/20	02/27/20	SA	RR	
051204-002-2	051204-02 Rev 1	Structural Steel Drawings	03/21/20	-	-	03/21/20	04/02/20	04/02/20	SA	A/AC	
055133-001-1	051204-03s	Ships Ladder	05/27/20	-	-	-	-	06/10/20	JHA	AC	
DIVISION 6 - WOOD & PLASTICS											
061000-001-1	061000-01s	Lumber	03/26/20	-	-	03/31/20	04/03/20	04/03/20	SA/JHA	AC/RR	
061000-001-2	061000-01s Rev 1	Lumber	04/08/20	-	-	-	-	04/08/20	JHA	-	Not accepted for review
061000-002-1	061000-01s	LVLs	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-003-1	061000-02s	Air Infiltration Barrier and Tape	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-004-1	061000-03s	Construction Subfloor Adhesive	04/10/20	-	-	04/10/20	-	04/21/20	JHA	AC	
061000-005-1	061000-04s	Exterior Sheathing	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-006-1	061000-05s	Hunter Panels	04/10/20	-	-	-	-	04/15/20	SA/JHA	A	
061000-007-1	061000-06s	Self-Adhered Flashing	04/10/20	-	-	-	-	04/15/20	SA/JHA	R	
061000-007-2	061000-06s Rev 1	Self-Adhered Flashing	04/21/20	-	-	-	-	04/21/20	JHA	A	
061000-008-1	061000-07s	TJI	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC/R	
061000-009-1	06100-08s	Framing Lumber Materials	04/10/20	-	-	04/10/20	04/20/20	04/21/20	SA	AC	
061000-010-1	061000-09	Soffit Vent	07/28/20	-	-	-	-	07/28/20	JHA	AC	
061754-001-1	061754-01s	Truss Shop Drawing	01/27/20	-	-	01/28/20	02/11/20	02/11/20	SA	RR	
061754-001-2	061754-01s Rev 1	Trusses	03/10/20	-	-	03/10/20	03/24/20	03/24/20	SA	AC	
061754-001-3	061754-01s Rev 2	Truss Seals	05/18/20	-	-	05/18/20	05/28/20	05/28/20	SA	AC	
061754-002-1	061754-02s	Outbuilding Truss SD	04/29/20	-	-	04/29/20	05/08/20	05/12/20	SA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
064000-001-1	06400-01s	Fiberglass Column	06/10/20	-	-	-	-	06/12/20	JHA	A	
064400-001-1	064400-01s	Moldings and Decorative Millwork	05/06/20	-	-	-	-	05/15/20	JHA	AC	
064400-002-1	081400-02s	Ornamental Woodwork Stain Sample	11/10/20	-	-	-	-	11/10/20	JHA	-	PD & Town to review/approve
066000-001-1	06600-01s	PVC Trim	05/06/20	-	-	-	-	05/13/20	JHA	A	
DIVISION 7 - THERMAL & MOISTURE PROTECTION											
072100-001-1	033004-05s	Dow Insulation	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-002-1	033004-09s	Tuff II Coating	03/05/20	-	-	-	-	03/15/20	JHA	A	
072100-003-1	072100-01	Building Insulation	07/23/20	-	-	-	-	07/28/20	JHA	A/R	
073113-001-1	073113s	Asphalt Shingles	02/18/20	-	-	-	-	02/20/20	JHA	AC/RR/R	
073113-002-1	073113-25s	Color Samples & Color Chart	03/04/20	-	-	-	-	03/16/20	JHA	AC	Samples Received 3/12/20
073113-003-1	073113-26	Roof Hatch	07/23/20	-	-	-	-	07/24/20	JHA	A	
074600-001-1	074600-01s	NuCedar	04/10/20	-	-	-	-	04/16/20	JHA	AC/RR	
074600-002-1	074600-02	Siding Color Samples	05/07/20	05/20/20	05/20/20	-	-	05/27/20	JHA	AC	Samples Received 5/15/20
074646-001-1	074646-01s	Fiber Cement Siding	04/10/20	-	-	-	-	04/16/20	JHA	AC	
075323-001-1	075323-01s	Membrane Roofing	03/04/20	-	-	-	-	03/15/20	JHA	A/R	Only Flat Insulation Not Approved
075323-002-1	075323-02s	Metal Roofing	06/23/20	-	-	-	-	07/01/20	JHA	AC	
075323-003-1	075323-03s	Metal Roof Color Samples	07/07/20	-	-	-	-	08/07/20	JHA	R	
075323-004-1	075323-04	Substitution Request - Cupola Clips	10/07/20	-	-	-	-	10/07/20	JHA	AC	
079200-001-1	079200-01s	Elastomeric Joint Sealant	01/30/20	-	-	-	-	02/10/20	JHA	R	
079200-002-1	079200-02s	Sealant Color Chart	01/30/20	-	-	-	-	02/10/20	JHA	RR	
079200-003-1	079200-03s	Non-Sag Urethane Sealant	01/30/20	-	-	-	-	02/10/20	JHA	A	
079200-004-1	079200-04s	Acrylic-Emulsion Sealant and Color Chart	01/30/20	-	-	-	-	02/03/20	JHA	AC	
079200-005-1	079200-05s	Security Sealant	01/30/20	-	-	-	-	01/30/20	JHA	R	
079200-005-2	079200-05s Rev1	Security Sealant	02/07/20	-	-	-	-	02/07/20	JHA	A	
079200-006-1	079200-06s	Resilient Silicone Sealant	01/30/20	-	-	-	-	02/03/20	JHA	R	
DIVISION 8 - OPENINGS											
081113-001-1	081113-01	Door and Frame Schedule	04/13/20	-	-	-	-	04/16/20	JHA	AC	
081113-001-2	081113-03s Rev1	Door and Frame Schedule	05/01/20	-	-	-	-	-	JHA	-	Not Reviewed
081113-001-3	081113-03 Rev2	Steel Doors and Frames	08/03/20	-	-	-	-	08/05/20	JHA	R	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
081113-002-1	081113-02	Door Frames	04/13/20	-	-	-	-	04/16/20	JHA	RR	
081113-002-2	081113-03s Rev1	Doors Frames	05/01/20	-	-	-	-	05/13/20	JHA	R	
081113-003-1	081113-03	Steel Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC/RR/R	
081113-003-2	081113-03s Rev1	Steel Doors	05/01/20	-	-	-	-	05/13/20	JHA	A/R	
081400-001-1	081400-01	Wood Doors	04/13/20	-	-	-	-	04/16/20	JHA	AC	
083326-001-1	083616-03s	Shop Drawing and Product Data for Door 125C	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-001-1	083613-01s	Shop Drawings for Doors 125B & 118B	03/06/20	-	-	-	-	03/16/20	JHA	AC	
083613-002-1	083616-02s	Product Data Overhead Doors 112B and 118B	04/10/20	-	-	-	-	04/16/20	JHA	AC	
083613-003-1	083616-04s	Motors	04/10/20	-	-	-	-	04/16/20	JHA	RR	
084113-001-1	088000-01s	Door & Frame Product Data	05/18/20	-	-	-	-	05/27/20	JHA	AC	
084113-002-1	084113-01s	Aluminum Entrances & Storefronts	05/28/20	-	-	-	-	06/12/20	JHA	AC/RR	
084113-003-1	084113-02s	Color Samples	06/04/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
085400-001-1	085400-01s	Fiberglass Windows	03/06/20	-	-	-	-	03/15/20	JHA	AC	
085400-002-1	085400-01s	Fiberglass Windows Shop Drawings	04/01/20	-	-	-	-	04/02/20	JHA	AC	
087100-001-1	087100-01	Door Hardware Schedule	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-001-2	087100-01sRev1	Door Hardware Schedule	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-002-1	087100-02	Door Hardware	04/13/20	-	-	04/13/20	04/14/20	04/16/20	PHA/JHA	AN/RRfR	
087100-002-2	087100-02s	Door Hardware PD	04/29/20	-	-	04/29/20	05/04/20	05/04/20	PHA/JHA	A	
087100-003-1	088000-02s	Hardware PD	05/18/20	-	-	05/18/20	05/26/20	05/27/20	PHA	R	
087100-004-1	087100-01 Rev2	Aluminum Hardware Schedule	09/23/20	-	-	09/25/20	09/30/20	09/30/20	PHA	RR	
087100-004-2	087100-01 Rev3	Aluminum Hardware Schedule	10/05/20	-	-	10/05/20	10/07/20	10/07/20	PHA	AC	
087100-004-3	087100-01 Rev4	Hardware Schedule & PD	10/19/20	-	-	-	-	-	-	-	Accepted for record only
087113-001-1	087113-01s	Automatic Doors	02/12/20	-	-	-	-	02/14/20	JHA	AC	
088000-001-1	088000-03s	Float Glass PD	05/18/20	-	-	-	-	05/27/20	JHA	AC	
088000-002-1	088000-04	Glass Sample	08/19/20	-	-	-	-	09/16/20	JHA	A	Glass Samples Rec'd 9/15
089119-001-1	089119-01s	Louver SD & Color Chart	02/24/20	-	-	-	-	02/27/20	JHA	AC	
089119-002-1	089119-02s	Louver Color Samples	04/21/20	-	-	-	-	05/27/20	JHA	R	Siding Samples Rec'd 5/15
089119-002-2	089119-02s Rev1	Louver Color Samples	06/03/20	-	-	-	-	06/15/20	JHA	AC	Cover sheet & Scan only
DIVISION 9 - FINISHES											
092100-001-1	092100-01s	Gypsum Board	03/30/20	-	-	-	-	03/31/20	JHA	AC/R	Only Impact Gypsum was Rejected
092100-002-1	092100-02s	National Gypsum	04/04/20	-	-	-	-	04/06/20	JHA	R	
092100-003-1	092100-03s	Cold-Formed Steel Exterior Framing	04/20/20	-	-	04/20/20	04/28/20	04/29/20	SA/JHA	RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
092100-003-2	092100-03s rev1	Cold-Formed Steel Exterior Framing	06/05/20	-	-	06/05/20	06/09/20	06/10/20	SA/JHA	AC	
093000-001-1	093000-01s	Tile Products	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	AC	
093000-002-1	093000-02s	Grout & Sealant	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-003-1	093000-03s	Setting Materials	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-004-1	093000-04s	Stainless Steel Metal Trim	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-005-1	093000-05s	CWT-04	06/22/20	-	-	06/22/20	07/02/20	07/02/20	CAMA	A	
093000-006-1	093000-06s	Tile Products	07/09/20	-	-	07/09/20	07/23/20	07/23/20	CAMA	AC	
093000-007-1	093000-07	Tile Shop Drawings	08/19/20	-	-	08/19/20	08/31/20	08/31/20	CAMA	A	
094000-001-1	094000-01s	Industrial Floor System	02/07/20	-	-	-	-	02/07/20	JHA	R	AC Only if Samples are Approved
094000-002-1	094000-02s	Industrial Floor Color Samples	03/04/20	-	-	-	-	03/30/20	JHA	A	Samples Received 3/12/20
095113-001-1	095113-01 095113-02 095113-03 095113-04 095113-05	Acoustical Ceiling Panels	01/02/20	-	-	-	-	01/07/20	JHA	AC	
095113-002-1	095113-06	Acoustical Ceiling Samples	01/13/20	-	-	-	-	03/15/20	JHA	A/R	Samples Received 3/12/20
096500-001-1	096500-01s	Solid Vinyl Tile (SVT-01)(SVT-02)(SVT-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	A	
096500-002-1	096500-02s	Luxury Vinyl Tile (LVT-01)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-003-1	096500-03s	Rubber Anti-Static Tile (ESD-01)(ESD-02)(ESD-03)	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-004-1	096500-04s	Resilient Base	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-005-1	096500-05s	Samples	01/30/20	-	-	01/30/20	02/06/20	02/07/20	CAMA	AC	
096500-006-1	096500-06	Resilient Flooring, Base, and Samples - Alt. No. 1	10/22/20	-	-	10/22/20	10/28/20	10/28/20	CAMA	AC	
096810-001-1	096810-01	Carpet Tile	07/30/20	-	-	07/30/20	07/30/20	07/30/20	CAMA	A	
097200-001-1	097200-01s	RWC-01 Impact Wall Resistant Solution	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-002-1	097200-02s	VWC-01 Denovo Ledge 04	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-003-1	097200-03s	VWC-02 Denovo Milestone 05	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
097200-004-1	097200-04s	Samples	07/01/20	-	-	07/01/20	07/13/20	07/13/20	CAMA	A	
099000-001-1	099000-01	Painting Product Data	01/15/20	-	-	01/15/20	01/29/20	01/29/20	CAMA	RR	
099000-001-2	099000-01 R1	Painting Product Data	01/31/20	-	-	01/31/20	02/06/20	02/07/20	CAMA	AC	
099000-002-1	099000-02	Interior Finish - Fire Rated Plywood	08/25/20	-	-	08/25/20	09/08/20	09/09/20	CAMA	A	
099000-003-1	099000-03	Paint Color Samples	09/14/20	-	-	09/14/20	09/28/20	09/29/20	CAMA	AC	
099000-004-1	099000-04	Epoxy Water Emulsion Primer Sealer	10/07/20	-	-	10/07/20	10/20/20	10/20/20	CAMA	A	
DIVISION 10 - SPECIALTIES											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
101100-001-1	101100-01	Visual Displays	07/08/20	-	-	07/09/20	07/17/20	07/22/20	JHA/CAMA	AC	
101419-001-1	101419-01	Plaque	10/20/20	-	-	-	-	10/21/20	JHA	AC	
101423-001-1	101423-01	ADA Signs	10/20/20	-	-	-	-	10/29/20	JHA	AC/RR	
102113-001-1	102113-01	Toilet Compartments	07/15/20	-	-	07/15/20	07/17/20	07/21/20	JHA/CAMA	AC	
102213-001-1	102213-01s	Wire Mesh Partitions	03/13/20	-	-	03/15/20	-	03/15/20	JHA	RR	
102800-001-1	102800-01s	Toilet and Bath Accessories	05/20/20	-	-	-	-	05/27/20	JHA	AC/R	
102800-001-2	102800-01Rev1	Paper Towel Dispenser & Waste Receptacle	09/03/20	-	-	-	-	09/03/20	JHA	A	
104416-001-1	104416-01s	Fire Extinguishers	05/20/20	-	-	-	-	05/27/20	JHA	A	
105113-001-1	105113-01s	Metal Locker SD	03/13/20	03/16/20	03/25/20	03/15/20	03/20/20	03/31/20	JHA	AC	
105113-001-2	105113-02	Metal Locker SD	10/20/20	-	-	10/20/20	10/21/20	11/02/20	JHA/BER	AC	
105500-001-1	105500-01s	High Security Key Box	04/22/20	-	-	-	-	04/23/20	JHA	AC	
105516-001-1	105516-01	Postal Specialties	07/15/20	-	-	-	-	07/15/20	JHA	AC	
107516-001-1	107516-01s	Flag Poles	05/28/20	-	-	-	-	06/10/20	JHA	A	
DIVISION 11 - EQUIPMENT											
115000-001-1	115000-01s	Canopy Hood	04/27/20	-	-	-	-	04/27/20	JHA	AC	
115000-002-1	115000-01s	Canopy Hood	04/28/20	-	-	-	-	04/28/20	JHA	AC	
115213-001-1	115213-01	Projection Screen	07/08/20	-	-	-	-	07/09/20	JHA	A	
111900-001-1	111900-01s	Detention Equipment	04/01/20	-	-	-	-	04/02/20	JHA	AC	
DIVISION 12 - FURNISHINGS											
120620-001-1	120620-01	Window Treatments	08/26/20	-	-	08/26/20	09/08/20	09/09/20	JHA/CAMA	AC	
123216-001-1	123216-01s	Casework Shop Drawings	03/24/20	-	-	-	-	04/02/20	JHA	RR	
123216-001-2	123216-01 Rev1	Casework Shop Drawings	08/18/20	-	-	-	-	08/26/20	JHA	AC/RR	RR on Dispatch #107 Only
129313-001-1	129313-01s	Bike Rack	04/28/20	-	-	04/28/20	04/29/20	04/29/20	LLA	A	
DIVISION 13 - SPECIAL CONSTRUCTION											

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
134700-001-1	134700-01 134700-02 134700-03	Bullet Resistant Protection	02/24/20	-	-	-	-	02/27/20	JHA	AC	
DIVISION 14 - CONVEYING EQUIPMENT											
DIVISION 21 - FIRE SUPPRESSION											
210000-001-1	210000-01S	Fire Protection	01/17/20	-	-	01/17/20	-	-	BER	-	VOIDED BY GTC on 4/8/20
210000-002-1	210000-01s	Underground Fire Service	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-003-1	210000-02s	Wet Sprinkler Piping	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-004-1	210000-03s	Dry Pipe Sprinkler	04/29/20	-	-	04/29/20	05/08/20	05/11/20	BER	A	
210000-005-1	210000-04s	Valves	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-005-2	210000-04 Rev1s	Valves	05/06/20	-	-	05/07/20	05/13/20	05/13/20	BER	A	
210000-006-1	210000-05s	Hangers and Supports	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-007-1	210000-06s	FDC	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-008-1	210000-07s	Sprinkler Heads	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-009-1	210000-08s	Sprinkler Cabinet	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-010-1	210000-09s	Signaling Devices	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-010-2	210000-09 Rev1s	Signaling Devices	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-011-1	210000-10s	Water Pressure Gauges	04/29/20	-	-	04/29/20	-	-	-	-	SUPERSEDED by FPC ON 5/6/20
210000-011-2	210000-10 Rev1s	Water Pressure Gauges	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	A	
210000-012-1	210000-11s	Sleeves and Penetrations	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
210000-013-1	210000-12s	Fire Hydrants	04/29/20	05/13/20	05/14/20	04/29/20	05/13/20	05/14/20	BER	AC	
210000-014-1	210000-13s	Hydraulic Calcs & Drawings	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	RR	
210000-014-2	210000-13 Rev1	Hydraulic Calcs & Drawings	07/20/20	-	-	07/21/20	08/03/20	08/03/20	BER	A	
210000-015-1	210000-14s	FP Drawings	05/06/20	-	-	05/07/20	-	-	BER	RR	Engineer Comments in 210000-014-1

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
210000-016-1	210000-15s	Fire Pump	05/06/20	-	-	05/07/20	05/27/20	05/27/20	BER	AC	
210000-017-1	210000-16s	Underground Water Storage Tank	05/13/20	-	-	05/13/20	05/27/20	05/27/20	BER	AC	
210000-018-1	210000-17s	Sprinkler Coordination Drawings	06/08/20	-	-	06/08/20	06/22/20	06/22/20	BER	A	
DIVISION 22 - PLUMBING											
220000-001-1	220000-01s	Tight Tank	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	AC	
220000-002-1	220000-02s	Water Heaters	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-003-1	220000-03s	Pumps	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-004-1	220000-04s	Pipe I.D.	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-005-1	220000-05s	Water Meter	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-006-1	220000-06s	Cross Connection Points	02/17/20	-	-	02/17/20	03/02/20	03/02/20	BER	A	
220000-007-1	220000-07s	Pipe Supports	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-008-1	220000-08s	Sleeves, Iners, Fire Stopping & Escutcheons	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-009-1	220000-09s	Pipe Materials	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-010-1	220000-10s	Copper Pipe	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-011-1	220000-11s	Sanitary Waste & Vent	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-012-1	220000-12s	Press & Temp Control Devices	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-013-1	220000-13s	Insulation	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-014-1	220000-14s	Traps & Strainers	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	AC	
220000-015-1	220000-15s	Thermometers & Pressure Gauges	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-016-1	220000-16s	Wall Hydrants & Hose Bibbs	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-017-1	220000-17s	Water Hammer Arrestors	02/21/20	-	-	02/24/20	03/02/20	03/02/20	BER	A	
220000-018-1	220000-18s	Drains	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-019-1	220000-19s	Plumbing Fixtures - Water Closets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-020-1	220000-20s	Plumbing Fixtures - Urinals	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-021-1	220000-21s	Plumbing Fixtures - Sinks & Faucets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-022-1	220000-22s	Plumbing Fixtures - Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-023-1	220000-23s	Plumbing Fixtures - Lavatories	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-024-1	220000-24s	Plumbing Fixtures - Ice Maker Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-025-1	220000-25s	Plumbing Fixtures - Laundry Washing Machine Box	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-026-1	220000-26s	Exterior Wall Hydrant	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	<div>DESCRIPTION</div> <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
220000-027-1	220000-27s	Plumbing Fixtures - Emergency Eye Wash & Shower	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-028-1	220000-28s	Plumbing Fixtures - Detention Grade Shower System	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
220000-029-1	220000-29s	Plumbing Fixtures - Drinking Fountain	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	A	
220000-030-1	220000-30s	Plumbing Fixtures - Combination Lav-Toilets	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	RR	
220000-030-2	220000-30s Rev1	Plumbing Fixtures - Combination Lav-Toilets	07/02/20	-	-	07/02/20	07/17/20	07/21/20	BER/JHA	AC	
220000-030-3	220000-34	DS-C Fixture	07/27/20	-	-	07/27/20	08/03/20	08/03/20	BER	A	
220000-031-1	220000-31s	Thermostatic Mixing Valves	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER	A	
220000-032-1	220000-32s	Plumbing Fixtures - Detention Grade Shower Valve	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	R	
220000-033-1	220000-33s	Plumbing Fixtures - Boot Wash Hose Bib	03/10/20	-	-	03/10/20	03/24/20	03/24/20	BER/JHA	AC	
DIVISION 23 - HVAC											
230000-001-1	230000-01s	Ductwork & Air Distribution Equipment	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-002-1	230000-02s	Centrifugal Fans	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	A	
230000-003-1	230000-03s	RGDs	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER/JHA	A/AC	
230000-004-1	230000-04s	ERV & VRF	03/12/20	-	-	03/12/20	03/25/20	03/25/20	BER	AC	
230000-005-1	230000-05s	Duct & Pipe Insulation	03/17/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-006-1	230000-06s	Electrical Heaters	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	AC	
230000-007-1	230000-07s	Motorized Dampers	03/18/20	-	-	03/18/20	03/25/20	03/25/20	BER	A	
230000-008-1	230000-08s	Outbuilding HVAC Equipment	04/29/20	-	-	04/29/20	05/13/20	05/13/20	BER	A	
DIVISION 26 - ELECTRICAL											
260000-001-1	260000-01s	Fire Alarm System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-001-2	260000-01s Rev 1	Fire Alarm System	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC/RR	
260000-001-3	260000-01s Rev 2	Fire Alarm System	05/15/20	-	-	05/15/20	05/18/20	-	BER	-	VOIDED by 260000-001-4
260000-001-4	260000-01s Rev 3	Fire Alarm System	05/20/20	-	-	05/26/20	05/27/20	05/27/20	BER	A/AC	
260000-002-1	260000-02s	Engine Generator System	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	AC/RR	
260000-002-2	260000-02s Rev 1	Engine Generator System	03/12/20	-	-	03/12/20	03/16/20	03/16/20	BER	AC/RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-002-3	260000-02s Rev 2	Engine Generator System	03/19/20	-	-	03/19/20	03/19/20	03/19/20	BER	AC	
260000-003-1	260000-03s	Lightning Protection	02/12/20	-	-	02/12/20	02/14/20	02/14/20	BER	A/AC/RR	
260000-003-2	260000-03s Rev1	Lightning Protection	02/20/20	-	-	02/20/20	02/20/20	02/24/20	BER/JHA	A/AC	
260000-004-1	260000-04s	Storm Switch (ATS)	02/20/20	-	-	02/20/20	02/21/20	02/24/20	BER	AC	
260000-005-1	260000-05s	Encl for Indiv Mntd Overcurrent & Switching Dev	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-006-1	260000-06s	Panelboards	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/AC	
260000-007-1	260000-07s	Cartridge Fuses	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	AC	
260000-008-1	260000-08s	Branch Panel SPD Protection	03/17/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-009-1	260000-09s	Lighting Fixture	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC	
260000-009-02	260000-09s Rev 1	Lighting Fixture	04/13/20	-	-	04/13/20	04/14/20	04/14/20	BER/JHA	A/AC	
260000-010-1	260000-10s	Lighting Control	03/18/20	-	-	03/18/20	03/20/20	03/20/20	BER/JHA	A/AC/R	
260000-011-1	260000-11s	Raceways & Fittings	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A	
260000-012-1	260000-12s	Cable Tray	03/18/20	-	-	03/18/20	03/19/20	03/19/20	BER	A/R	
260000-013-1	260000-13s	Uninterruptible Power System	03/24/20	-	-	03/24/20	03/25/20	03/25/20	BER	R	
260000-013-2	260000-13 Rev 1	Uninterruptible Power System	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-013-3	260000-13 Rev 2	Uninterruptible Power System	10/14/20	-	-	10/16/20	10/19/20	10/19/20	BER	AC	
260000-014-1	260000-14s	Grounding System	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-015-1	260000-15s	Phasing & Color Coding	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-016-1	260000-16s	Wiring Materials	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-017-1	260000-17s	Wiring Devices	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-018-1	260000-18s	Access Panels	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-019-1	260000-19s	Outlet, Junction, Pull Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A/AC	
260000-020-1	260000-20s	Trough	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	A	
260000-021-1	260000-21s	Floor Boxes	03/26/20	-	-	03/29/20	03/30/20	03/30/20	BER	AC	
260000-022-1	260000-22s	Motor Control	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-023-1	260000-23s	Integrated Technology Infrastructure Support	03/30/20	-	-	03/30/20	03/31/20	03/31/20	BER	AC	
260000-024-1	260000-24s	Equipment Racks	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-025-1	260000-25s	Surge Protected Power Strip	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-026-1	260000-26s	Cable Supports	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-027-1	260000-27s	Bonding & Grounding Jumper Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	A	
260000-028-1	260000-28s	Unshielded Twisted Pair Cable	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-029-1	260000-29s	Broadband RF Cabling System	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div> <div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response </div>	DATE REC'D - From - G.C.	DATE SENT - To - Owner	DATE REC'D - From - Owner	DATE SENT - To - Consult	DATE REC'D - From - Consult	DATE RTN'D - To - G.C.	REVIEWER	ACTION / REMARK	COMMENTS
260000-030-1	260000-30s	Underground Enclosures	04/01/20	-	-	04/01/20	04/02/20	04/02/20	BER	AC	
260000-031-1	260000-31s	Lighting Factory Drawings	04/30/20	-	-	04/30/20	05/01/20	05/01/20	BER	AC	
260000-032-1	260000-32s	Lighting - Factory Drawings Vode	05/13/20	-	-	05/13/20	05/14/20	05/14/20	BER	AC	
260000-033-1	260000-33	Power System Studies	08/03/20	-	-	08/03/20	08/06/20	08/07/20	BER	AC	
260000-034-1	260000-34	Lighting - Cupola	10/15/20	-	-	10/16/20	10/20/20	10/21/20	BER	AC	
DIVISION 27 - COMMUNICATIONS											
DIVISION 31 - EARTHWORK											
312000-001-1	312000-01s	K-RAP Base	03/06/20	-	-	03/06/20	03/09/20	03/09/20	GGD	AC	
312500-001-1	312500-01s	Erosion Control	01/17/20	-	-	01/17/20	01/27/20	01/28/20	LLA	A	
312500-002-1	312500-02s	SWPPP	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	RR	
312500-002-2	312500-02s Rev 1	SWPPP	03/02/20	-	-	03/02/20	03/09/20	03/09/20	GGD	AC	
DIVISION 32 - EXTERIOR IMPROVEMENTS											
321313-001-1	033004-03s	Exterior Flatwork	02/19/20	-	-	02/19/20	02/24/20	02/24/20	LLA	A	
321313-002-1	321313-02s	Site Tactile Warning Tiles	04/29/20	04/30/20	04/30/20	04/29/20	04/30/20	04/30/20	LLA	AC	
321613-001-1	321613-01s	Precast Concrete Curb	04/21/20	-	-	04/21/20	04/22/20	04/22/20	LLA	A	
323113-001-1	323113-01s	Shop Drawings	07/01/20	-	-	07/01/20	07/03/20	07/06/20	LLA	A	
323913-001-1	323913-01s	Steel Bollards and Bollard Covers	04/29/20	-	-	04/29/20	04/30/20	04/30/20	LLA	AC	
DIVISION 33 - UTILITIES											
330000-001-1	330000-01	Manhole and Precast Concrete Structure	01/08/20	-	-	01/08/20	01/16/20	01/17/20	GGD	RR	
330000-001-2	330000-01s	Manhole and Precast Concrete Structure	02/17/20	-	-	02/17/20	02/25/20	02/25/20	GGD	AC	
330000-002-1	330000-01s	Site Utilities	01/17/20	-	-	01/17/20	01/28/20	01/28/20	GGD	AC	
330000-003-1	330000-02s	Sewers and Pipes	01/17/20	-	-	01/17/20	01/24/20	01/24/20	GGD	RR	

SHOP DRAWING LOG

PROJECT: New Facility for the Carver Police Department, 3 Center Street, Carver, Massachusetts								STATE PROJECT No.:			
G.C.: Tower Construction Corporation								JHA PROJECT No.: 1830			
TEAM: JH Architects (JHA); Garcia-Galuska-DeSousa (GGD); Linden Landscape Architects (LLA); Szewczak Associates (SA); Paul Hawley Associates (PHA); CAMA (CAMA); Building Engineering Resources (BER)								G.C. PROJECT No.: 2252			
JHA SHOP DRAWING NUMBER	G.C. SHOP DRAWING NUMBER	DESCRIPTION <div><div></div> = Reviewed & Returned <div></div> = Under JHA Review <div></div> = Under Consultant Review <div></div> = Under Owner Review <div></div> = Awaiting G.C. Response</div>	DATE REC'D	DATE SENT	DATE REC'D	DATE SENT	DATE REC'D	DATE RTN'D	REVIEWER	ACTION / REMARK	COMMENTS
			- From - G.C.	- To - Owner	- From - Owner	- To - Consult	- From - Consult	- To - G.C.			
330000-004-1	033004-01s	Concrete Ductbank	02/19/20	-	-	02/19/20	02/24/20	02/24/20	GGD	RR	
330000-004-2	033004-01s Rev 1	Concrete Ductbank	03/05/20	-	-	03/06/20	03/17/20	03/17/20	GGD	A	
330000-005-1	330000-03s	K-RAP Base	02/27/20	-	-	02/27/20	-	-	-	-	VOIDED by GC - See 312000-001-1



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	185
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-02-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	33 – 43 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	2 painter (painting)	2
Delta	1 sprinkler fitters (fire protection)	1
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	3 roofers (roofing)	3
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
G&H	0 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	2
Barber Drywall	0 foreman, 0 apprentice, 1 carpenters, 0 taper (exterior framing)	1
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Pulling wire into electrical room and installing panels in electrical room.

G&H: Continues to install refrigerant lines in the attic section.

Central Ceilings: Installing grid in storage area and admin area.

Dig It: Setting up sidewalks and mechanical pads.

Dandis: Completed exterior painting on main building.

Belcour: Installing gutters on the main building section.

Delta: Placing fill line and vent to main sprinkler tank.

Barber: Finishing wall board in training room and storage rooms.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	186
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-03-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Partly Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	29 – 44 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	2 painter (painting)	0
Delta	1 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	2 roofers (roofing)	2
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
G&H	0 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	2
Barber Drywall	0 foreman, 1 apprentice, 1 carpenters, 0 taper (exterior framing)	2
	Total Workforce	16

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily	2
JHA	Brian Humes	1
New Era	Pulling security wiring into door frames	1
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Placing panels inside of electrical room tied in HVAC equipment.

G&H: Continues to install refrigerant lines in the attic space.

Central Ceilings: Installing grid inside of evidence storage, interview rooms.

Dig It: Continues to prep concrete pads and sidewalk areas.

Dandis: Not on site.

Belcour: Installing gutters and downspouts to main and outbuilding.

Delta: Not on site.

Barber: Installing sheetrock in booking rooms taping wallboard.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	187
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-04-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	30 – 54 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenters – Kevin Thompson (site supervision)	2
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	3 carpenters (formwork)	3
Barber Drywall	1 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	1
	Total Workforce	15

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Dave S., Sgt. Bryan Berriault	4
Tower Construction	Patrick Fitzgerald	1
Barber Drywall	Jay Barber	1
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Pulling wiring inside of outbuilding and placing outlets in fitness area.

G&H: Not on site.

Central Ceilings: Continues to install drop ceiling grid in evidence rooms.

Hareld: Installing storefront doors in entry way.

Dandis: Continue priming walls.

Belcour: Not on site.

John Oliveira & Sons: Forming up rear entry sidewalk placement.

Barber: Sanding out training room, taping walls in storage area and inside sally port.

T&C: Installing window trim in chief's office and second in command.

Clerk's remarks: Tower installing Knox box at outbuilding.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	188
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-05-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	54 – 68 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	0 operator, 0 laborer, 1 foreman, 0 dirtworks (sitework)	1
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	3 carpenters (formwork)	3
Barber Drywall	0 foreman, 0 apprentice, 1 carpenters, 0 taper (exterior framing)	1
	Total Workforce	15

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Bill Kelley, Mike Shaw	3
	Total Misc. Workforce	4

Construction Activity:

American Electrical: Continues to rough in outbuilding, setting up panels in electrical room.

G&H: Not on site.

Central Ceilings: Setting up in dispatch area and break room sections.

Hareld: Setting glass inside of the entry storefront units.

Dandis: Finish exterior sections of outbuilding.

Dig It: Checking grades on rear sidewalk area and setting stakes.

John Oliveira & Sons: Not on site.

Barber: Sanding out file storage room and finishing training room.

T&C: Finishing up chief's window casing.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	189
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-06-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	54 – 69 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 3 carpenters – Kevin Thompson (site supervision)	4
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
G&H	0 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	2
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	15

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Continues to install rough wiring in outbuilding, pulling wiring into building electrical room.

G&H: Testing refrigerant lines setting up exterior rough in.

Central Ceilings: Continue ceiling grid.

Hareld: Setting vestibule storefront off main entry.

Dandis: Applying primer in training room soffit section and storage room.

Dig It: Not on site.

John Oliveira & Sons: Not on site.

Barber: Not on site.

T&C: Continue to install window trim.

Clerk's remarks: Tower is building locker soffits for additional lockers.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	190
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-09-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	42 – 73 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	2 carpenters, 1 apprentice (rough carpentry)	3
G&H	0 foreman, 1 apprentice, 3 journeyman, 0 insulator (HVAC)	4
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
New Era	Pulling security wiring inside exterior doors.	1
	Total Misc. Workforce	3

Construction Activity:

American Electrical: Not on site.

G&H: Installing condensate drain lines and pressure test lines.

Central Ceilings: Working on grid at the lobby area.

Empire: Install fiberglass columns on the front.

Dandis: Not on site.

Dig It: Continue to site prep sidewalks and entry areas for concrete.

Hareld: Placing the remaining storefront doors inside openings.

Barber: Not on site.

T&C: Installing trim on office windows and locker rooms.

Clerk's remarks:

Site Visitors/Meetings: See above, Eversource

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	191
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-10-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Clear	
Days Remaining:	Temperature Cycle at 7 AM:	43 – 73 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 2 carpenters – Kevin Thompson (site supervision)	3
Dig It	1 operator, 0 laborer, 1 foreman, 0 dirtworks (sitework)	2
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	2 glazers (storefront)	2
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	2 carpenters, 1 apprentice (rough carpentry)	3
G&H	0 foreman, 1 apprentice, 2 journeyman, 0 insulator (HVAC)	3
John Oliveira & Sons	5 carpenters (formwork)	5
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	21

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Not on site.

G&H: Placing ductwork inside of sally port and outbuilding line sets.

Central Ceilings: Placing grid inside of training room and lobby section.

John Oliveira & Sons: Prepping the rear sidewalk area to meet the side entry.

Dandis: Not on site.

Dig It: Continues to place fill in sidewalk areas and prepping building.

Hareld: Caulking and sealing exterior storefront sections.

Empire: Completed the main building columns around training room.

T&C: Placing jambs inside of training room.

Clerk's remarks: Tower is installing studs and sheet rocks in locker room for soffit above.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	192
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-11-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	60 – 74 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	2 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 0 journeyman, 0 apprentice (electrical)	0
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	8 carpenters (formwork)	8
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	15

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
Briggs	Concrete Testing	1
	Total Misc. Workforce	3

Construction Activity:

American Electrical: Not on site.

G&H: Not on site.

Central Ceilings: Not on site.

John Oliveira & Sons: Placing concrete along the rear section of the building.

Dandis: Not on site.

Dig It: Continued to grade out sidewalk entry area and site fill placement.

Hareld: Not on site.

Empire: Not on site.

T&C: Setting upper cabinets in day room/trim.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: concrete

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	193
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-12-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	48 – 66 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	2 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	0 foreman, 1 journeyman, 0 apprentice (electrical)	1
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	1 carpenter (acoustical ceilings)	1
Hareld Glass	0 glazers (storefront)	0
Debrino	4 caulkers (join sealant)	4
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	1 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	3
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	16

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Placing wiring components in electrical room area.

G&H: Setting condensate lines in corridor and dispatch area.

Central Ceilings: Continuing grid at detention area.

John Oliveira & Sons: Not on site.

Dandis: Not on site.

Dig It: Placing fill along the front of the main building and layout out curbing around the entry area.

Hareld: Not on site.

Debrino: Caulking interior doors and windows and the sally port area.

T&C: Continue casework installation.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	194
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-13-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	41 – 51 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 1 laborer, 1 foreman, 0 dirtworks (sitework)	3
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 0 apprentice (electrical)	2
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	2
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 1 carpenters, 0 taper (exterior framing)	1
	Total Workforce	11

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Dave S., Chief Duphily, Mike Shaw	4
	Total Misc. Workforce	5

Construction Activity:

American Electrical: Working on outbuilding rough in.

G&H: Continues to connect line sets and condensate lines, installing ductwork from ceiling to registers to ceiling grid.

Central Ceilings: Not on site.

Barber: Evaluating the remaining walls (punch list).

Dandis: Not on site.

Dig It: Spreading fill in front of main building and outbuilding.

Hareld: Not on site.

Debrino: Not on site.

T&C: Installing cabinets in dispatch break room.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	195
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-16-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	40 – 59 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	2 carpenters, 0 apprentice (rough carpentry)	2
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	8 carpenters (formwork)	8
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	23

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Dave S.	2
Salisbury Concrete Forms	Pouring the radio tower pad	4
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Continues to set breakers and pulling wiring into electrical room.

G&H: Not on site.

Central Ceilings: Not on site.

Empire: Finishing the fiberglass corners, columns outside training room.

Dandis: Continues to apply finish paint on exterior columns.

Dig It: Setting sub grades around the building, laying out curbing.

John Oliveira & Sons: Poured the front section of the outbuilding.

Delta: Setting sprinkler head brackets in ceiling grid.

T&C: Setting cabinets in dispatch area to match plans.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: curbing

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	196
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-17-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	31 – 48 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 0 carpenters – Kevin Thompson (site supervision)	1
Dig It	1 operator, 2 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	2 carpenters, 0 apprentice (rough carpentry)	2
G&H	1 foreman, 1 apprentice, 2 journeyman, 0 insulator (HVAC)	4
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	19

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Dave S., John Woods, Chief Duphily	3
Quality Insulation	Started the outbuilding wall insulation.	2
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Installing audio and visual wiring from the attic area.

G&H: Placing the 2x2 stacked units on the pad.

Central Ceilings: Not on site.

Empire: Completed the attic framing wall sections.

Dandis: Continues to paint the exterior fiberglass columns.

Dig It: Placing precast curbing along the library corner of the main building.

John Oliveira & Sons:

Delta: Installing brackets on ceiling grids for suppression beads.

T&C: Placing wood jambs along windows in training room.

Clerk's remarks: none

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	197
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-18-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	20 – 36 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenters – Kevin Thompson (site supervision)	2
Dig It	2 operator, 3 laborer, 1 foreman, 0 dirtworks (sitework)	6
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	1 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	3
John Oliveira & Sons	0 carpenters (formwork)	0
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	16

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Dave S., Jon Delli	4
Tower Construction	Patrick Fitzgerald	1
Quality Insulation	Insulating the outbuilding.	2
Superior Propane	Temp heat	1
	Total Misc. Workforce	9

Construction Activity:

American Electrical: Pulling A/V wiring into the rooms in the main building.

G&H: Installing the HVAC equipment behind sally port area and installing line sets.

Central Ceilings: Not on site.

Dandis: Not on site.

Dig It: Continue prepping the site for sidewalks and installing curbing along library.

John Oliveira & Sons: Not on site.

Delta: Not on site.

T&C: Placing window trim on training room windows.

Clerk's remarks: Tower is placing plywood on outbuilding walls.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	198
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-19-2020	
Days Elapsed:	Day: Thursday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	17 – 49 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 1 carpenters – Kevin Thompson (site supervision)	2
Dig It	2 operator, 3 laborer, 1 foreman, 0 dirtworks (sitework)	6
Dandis	0 painter (painting)	0
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 1 apprentice, 1 journeyman, 0 insulator (HVAC)	2
John Oliveira & Sons	4 carpenters (formwork)	4
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	19

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman, Chief Duphily, Dave S., Bob Francis	4
Quality Insulation	Filling attic insulation in outbuilding.	2
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Pulling A/V wiring from attic into rooms below for install.

G&H: Continue to install line sets to exterior HVAC units and outbuilding test lines for leaks outside of the main building sally port area.

Dandis: Not on site.

Dig It: Placing pre-cast curbing around the site.

John Oliveira & Sons: Placing forms along the front section of sidewalks and dumpster pad. Setting heights to meet final grade.

Delta: Not on site.

T&C: Continue installing window trim.

Clerk's remarks: Tower is installing plywood on walls at the outbuilding interior.

Site Visitors/Meetings: See above

Deliveries: concrete

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	199
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-20-2020	
Days Elapsed:	Day: Friday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	49 – 61 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 2 carpenters – Kevin Thompson (site supervision)	3
Dig It	2 operator, 3 laborer, 1 foreman, 0 dirtworks (sitework)	6
Dandis	1 painter (painting)	1
Delta	0 sprinkler fitters (fire protection)	0
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	9 carpenters (formwork)	9
Barber Drywall	0 foreman, 0 apprentice, 2 carpenters, 0 taper (exterior framing)	2
	Total Workforce	19

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill Harriman, Dave S.	2
Quality Insulation	Insulation in outbuilding.	2
Briggs	Concrete testing	1
	Total Misc. Workforce	7

Construction Activity:

American Electrical: Pulling A/V wiring on FA cabinet in comm. room.

G&H: Not on site.

Dandis: Applying paint on fiberglass columns.

Dig It: Placing curbing around inside parking lot areas.

John Oliveira & Sons: Pouring sidewalks at the north exterior.

Barber: Installing Sheetrock in fitness room and outbuilding.

T&C: Installing cabinets in evidence rooms.

Clerk's remarks: Tower is working on interior plywood on outbuilding.

Site Visitors/Meetings: See above

Deliveries: concrete, plywood

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	200
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-23-2020	
Days Elapsed:	Day: Monday	
Extensions:	Weather: Rain	
Days Remaining:	Temperature Cycle at 7 AM:	35 – 62 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	1 Superintendent, 0 laborer, 2 carpenters – Kevin Thompson (site supervision)	3
Dig It	0 operator, 0 laborer, 0 foreman, 0 dirtworks (sitework)	0
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 1 journeyman, 1 apprentice (electrical)	3
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
John Oliveira & Sons	3 carpenters (formwork)	3
Barber Drywall	0 foreman, 1 apprentice, 2 carpenters, 0 taper (exterior framing)	3
	Total Workforce	17

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Set transfer switch and working on A/V wiring.

Delta: Bringing flex heads down into the grid.

Dandis: Continue sanding down frames and prepping detention area for paint.

Dig It: Not on site.

John Oliveira & Sons: Stripping forms from exterior flatwork.

Barber: Continue sheet rock at outbuilding and continue attic access area in the main building.

T&C: Continue cabinet touch ups.

Clerk's remarks: Tower is continuing plywood in outbuilding.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	201
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-24-2020	
Days Elapsed:	Day: Tuesday	
Extensions:	Weather: Sunny	
Days Remaining:	Temperature Cycle at 7 AM:	26 – 45 deg.
Site Condition:	Wet	

Contractor	Workforce	
Tower Construction	0 Superintendent, 0 laborer, 2 carpenters – Kevin Thompson (site supervision)	2
Dig It	1 operator, 2 laborer, 1 foreman, 0 dirtworks (sitework)	4
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 2 journeyman, 1 apprentice (electrical)	4
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	1 caulkers (join sealant)	1
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
Empire	0 carpenters, 0 apprentice (rough carpentry)	0
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
Capital	2 tilers (ceramic)	2
Barber Drywall	0 foreman, 1 apprentice, 1 carpenters, 0 taper (exterior framing)	2
	Total Workforce	21

Miscellaneous Others		
CHA	Alyssa Chatani	1
Town of Carver	Bill Harriman	1
	Total Misc. Workforce	2

Construction Activity:

American Electrical: Continue overhead power for the garage doors at the sally port, continue A/V wiring, and continue installing disconnects.

Delta: Continue work on the cistern, tying in associated piping to the fire dept connection and installing a vent.

Dandis: Continue painting exterior trim and canopy.

Dig It: Continuing pre-cast curbing at the north exterior.

Barber: Install durock at wet wall area boot wash and lobby toilet room.

Debrino: Continue caulking the exterior columns.

T&C: Continue window trim in the training room.

Capital: Starting the ceramic tile at the lobby bathrooms.

Clerk's remarks: Tower is finishing the plywood in outbuilding. Installing door frames at outbuilding and hanging PVC blocking for disconnects. Window mockup approved.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat



ON-SITE REPRESENTATIVE DAILY REPORT

PROJECT:	Carver Police Station	PROJECT #:		Report Number:	202
-----------------	-----------------------	-------------------	--	-----------------------	-----

Contract Time:	Date: 11-25-2020	
Days Elapsed:	Day: Wednesday	
Extensions:	Weather: Cloudy	
Days Remaining:	Temperature Cycle at 7 AM:	24 – 54 deg.
Site Condition:	Dry	

Contractor	Workforce	
Tower Construction	0 Superintendent, 0 laborer, 1 carpenters – Kevin Thompson (site supervision)	1
Dig It	2 operator, 2 laborer, 1 foreman, 0 dirtworks (sitework)	5
Dandis	1 painter (painting)	1
Delta	2 sprinkler fitters (fire protection)	2
American Electrical	1 foreman, 2 journeyman, 1 apprentice (electrical)	4
Lapan	0 foreman, 0 journeyman, 0 apprentice, 0 insulator (mechanical)	0
Belcour	0 roofers (roofing)	0
Central Ceilings	0 carpenter (acoustical ceilings)	0
Hareld Glass	0 glazers (storefront)	0
Debrino	0 caulkers (join sealant)	0
Commercial Masonry	0 foreman, 0 bricklayers, 0 laborers (masonry)	0
T&C	2 carpenters (millwork)	2
John Oliveira & Sons	3 carpenters (formwork)	3
G&H	0 foreman, 0 apprentice, 0 journeyman, 0 insulator (HVAC)	0
Capital	2 tilers (ceramic)	2
Barber Drywall	0 foreman, 0 apprentice, 0 carpenters, 0 taper (exterior framing)	0
	Total Workforce	20

Miscellaneous Others		
CHA	Alyssa Chatani, Joe Sullivan	2
Town of Carver	Bill Harriman, Dave S.	2
Tower Construction	Patrick Fitzgerald	1
Briggs	Concrete testing	1
	Total Misc. Workforce	6

Construction Activity:

American Electrical: Installing light fixtures and continue work at the exterior disconnect panel. Continue overhead power in sally port.

Delta: Continue tank work, installing piping to FDC.

Dandis: Continue interior painting at cell area.

Dig It: Continue installing curbing and grading west exterior of site. Continue bringing in fill.

John Oliveira & Sons: Installing forms and mesh for dumpster pad and sidewalks.

Debrino: Not on site.

T&C: Continue window trim in the training room.

Capital: Continue ceramic tile in the lobby area.

Clerk's remarks: Dumpster swapped.

Site Visitors/Meetings: See above

Deliveries: none

Equipment Used: Empire: (2) Boom Lift 600s, Barber (2) Scissor Lift, Commercial: Lull 944E, Mini Bobcat