

## **FIRE STATION BUILDING COMMITTEE**

**Tuesday, September 6, 2016**

7:15 A.M.

99 Main Street

Meeting # 38

*Posted in accordance with the provisions of M.G.L. Chapter 30A, §20b*

Discussion and possible action to be taken on the following items:

- 7:15 am Approval of meeting minutes from August 2, 2016
- 7:20 am Update from General Contractor
- a. Request for Payment for July -
- 7:30 am Update from Art/Design team
- a. Change Order 8 – Total
  - b. Update on project – Interior doors status
- 7:40 am Update from Owners Project Manager
- a. Exhaust removal bid opening results  
Vote to award bid to Air Cleaning Specialists of N.E. - \$43,340.00
  - b. Issue with grade around training facility
- 8:00 am Chief Weston
- a. Training Center Containers
  - b. Concerns and/or thoughts on the project
- 8:15 am Miscellaneous
- a. Opening ceremony - George
  - b. Update on Total project expenses to date - **\$6,627,666.52**  
This leaves 31.2 % of our Total Available money remaining  
Building expenses to date – **\$4,534,592.00** with 36.9 % remaining  
Non building expenses to date – **\$2,093,075.00** with 7.9 % remaining
  - c. New concerns or issues for next meeting
  - d. Next meeting date – Tuesday, October 4, 2016 at 7:15 am
- 8:20 am Adjourn